

# JAMAICA SOCIAL INVESTMENT FUND

# ISO 14001:2015 CERTIFIED

## Investing for Community Development

## ENVIRONMENTAL AND SOCIAL MANAGEMENT FRAMEWORK (ESMF)

For the

# RURAL ECONOMIC DEVELOPMENT INITIATIVE (REDI II)

**Reviewed and Updated** 

October 29, 2018

## TABLE OF **CONTENTS**

| 1.0 INTRODUCTION   |
|--|
| 1.1 Background to the EMP  |
| 2.0 LEGAL AND REGULATORY FRAMEWORK   |
| 2.1. National Regulatory Framework   |
| TABLE       1:       AGENCIES       WITH       ENVIRONMENTAL       REGULATORY       AND         MANAGEMENT RESPONSIBILITIES       5  |
| 2.2. Applicability of Regulatory Framework13   |
| 2.3. World Bank Safeguard Policies102.3.1. World Bank Project Category Description102.3.1.1. Category A102.3.1.2. Category B172.3.1.3. Category C172.3.1.4. Category F or FI17 |
| 2.4. Confluence of the World Bank Safeguard Policies and the Country Systems   |
| 2.5. JSIF's Innovative Environmental Policy Requirements   |
| TABLE 2: INFRASTRUCTURE PROJECT CATEGORIES AND REGULATORY AND         OTHER ENVIRONMENTAL REQUIREMENTS   |
| 3.0 SUB-PROJECT RISK CATEGORIZATION  |
| 4.0 POTENTIAL PROJECT IMPACTS 8  |
| 4.1. Impacts: Construction and Operation of Agro-Processing Facilities   |
| 4.2. Impacts: Construction and Operation of Animal Rearing Facilities  |
| 4.3. Impacts: Construction and or Rehabilitation of Bridges10  |
| 4.4. Impacts: Construction and Operation of Greenhouses10  |
| 4.5. Impacts: Construction and/or Rehabilitation of Roads and Drainage Systems   |

| 4.6. Impacts: Construction, Rehabilitation and Use of Sanitation Systems | 12 |
|--|----|
| 4.7. Impacts: Landslide, Slope and River Bank Stabilization              | 12 |
| 4.8. Social Impacts of Project Activities                                | 13 |

# 5. ENVIRONMENTAL AND SOCIAL RISK MANAGEMENT ARRANGEMENTS 13

| 5.1.  | Environmental and Social Screening   | 14 |
|-------|--|----|
| 5.    | 1.1. Screening Process   | 15 |
| 5.    | 1.2. Checklist for Screening for Site Specific Environmental and Social Issues | 16 |
| 5.    | 1.3. Evaluation by Social Review Committee (SRC)                               | 16 |
| 5.    | 1.4. Implementing NEPA Requirements  | 19 |
|       | 1.4. Project Design and Technical Review                                       |    |
|       | 1.5. Implementing EMP Requirements   |    |
|       | 1.6. Environmental and social Requirements in the Construction Contracts       |    |
| 5.    | 1.7. Managing Potential Impacts  | 23 |
|       | 1.8. Consultation and Disclosure Management                                    |    |
|       | 1.9. Monitoring and Reporting  |    |
| 6.0   | GRIEVANCE REDRESS MECHANISM  |    |
| 7.0   | TRAINING AND CAPACITY-BUILDING   | 32 |
| AP    | PENDIX 1: JSIF CONTRACTOR GUIDANCE DOCUMENTS                                   |    |
| 1.0 I | Potential Environmental and Social Impacts of REDI II Sub-projects             | 34 |
| 2.0 🤇 | General Guidance for Infrastructure Projects                                   | 36 |
| 3.0 5 | Specific Guidelines by Project Sub-type  | 40 |
| A. R  | ROADS  | 41 |
| B. S  | ANITARY FACILITIES (LATRINES)  | 43 |
| C.    | SANITARY FACILITIES (COMMUNITY SHOWERS)  | 45 |
| D. E  | DRAINAGE   | 45 |
| E.    | WATER PROJECTS   | 46 |
| F.    | AGRO-PROCESSING FACILITIES   | 47 |

| APPENDIX 2:MANAGING SIGNIFICANT ENVIRONMENTAL ASPECTS 48  |
|---|
| A. Site Assessment and Environmental Screening  |
| B. Formulation  |
| C. Technical Review   |
| D. Procurement of Contractor  |
| E. Project Information Meeting  |
| F. Implementation   |
| G. Monitoring and Supervision   |
| H. Responsibilities   |
| APPENDIX 3: GENERIC/STANDARDIZED ENVIRONMENTAL AND SOCIAL<br>COMMITMENT PLANS (EMPS) TO MITIGATE ADVERSE IMPACTS DURING<br>CONSTRUCTION |
| APPENDIX 4:ENVIRONMENTAL SCREENING TOOL   |
| APPENDIX 5: ENVIRONMENTAL AND SOCIAL MONITORING CHECKLIST 115   |
| APPENDIX 6: GUIDELINES FOR VOLUNTARY LAND DONATION 121  |
| APPENDIX 7: PROJECT WORKERS CODE OF CONDUCT 124   |
| APPENDIX 8: REPORTING FORMAT FOR GRIEVANCE REDRESS 127  |
| APPENDIX 9: STAKEHOLDER CONSULTATION 128  |

#### 1.0 **INTRODUCTION**

The Jamaica Social Investment Fund (JSIF) is a limited liability company incorporated under the Company's Act of Jamaica. It was established in 1996 as a component of the Government of Jamaica's (GoJ's) national poverty alleviation strategy. The Fund was designed primarily to channel resources to small-scaled community based projects. This is done with the use of an Operations Manual that acts as a guide to ensure transparency, accountability and efficiency in project implementation.

The operations of the JSIF were initially funded by a loan negotiated between the GoJ and the World Bank. Though the Fund was initially established as a temporary organization with an initial lifespan of four (4) years, it has been in operation for over twenty-one (21) years; invested an estimated USD 200 million, of which approximately 80% is on infrastructure.

The Jamaica Social Investment Fund (JSIF) mobilizes resources and channels these to community-based socio-economic infrastructure and social services projects. Through a national partnership between central and local government, communities and private and public organizations. These projects are expected to have generally positive environmental impacts, albeit some could result in minor adverse environmental impacts that would be mostly local and reversible.

### 1.1 Background to the EMF

In May 2005 the Government of Jamaica (through the Planning Institute of Jamaica), the World Bank and the JSIF began discussions regarding the development of an Environmental Management System (EMS) for the JSIF which would be certified against ISO 14000 Standards. This was the first seed sown that would forty-three (43) months later result in the successful implementation of an Environmental Management System (EMS) and the achievement of ISO 14001:2004 certification. These discussions would fit perfectly within the framework of the government's thrust towards environmental responsibility as outlined in the Green Paper "Towards a National Policy and Strategy on Environmental Management Systems."

The discussions gained further traction with the firm resolve by JSIF's top management, and the Board of Directors, to promote responsible interaction with the environment and environmental sustainability. The first tangible manifestation of this commitment was the development of an Environmental and Social Management Framework (ESMF) in

January 2006 which binds JSIF to, and ensures conformance with the Government of Jamaica's environmental laws and regulations, and guards against adverse impacts on the natural and cultural environment as a result of our activities.

One of the guiding operational principles (principle # 9) of JSIF is that projects funded by JSIF must conform to the Government of Jamaica's environmental regulations and have minimum impacts on the natural and cultural environment. Thus, the ESMF became an integral part of JSIF's Operational Manual (OM) and has evolved into an Environmental Management System (EMS) which was certified to ISO 14001:2004 standards in January 2009 and later to the upgraded ISO 14001:2015 in 2017.

This ESMF is continually reviewed and updated to reflect the considerations of new and emerging activities being undertaken by the Fund. The ESMF is applicable to all project portfolios regardless of funding sources including the Government of Jamaica, World Bank, Caribbean Development Bank, European Union, Inter-American Development Bank, PetroCaribe Development Fund and any other donor source.

The ESMF is a significant element of the EMS and is included in all JSIF works contracts. Historically, the ESMF was updated in 2013 and 2015 for the approval of the Integrated Community Development Project (ICDP) and the Disaster Vulnerability Reduction Project (DVRP), respectively. This current update of the existing ESMF forms part of the preparation for the approval of the proposed second Rural Economic Development Initiative (REDI II) project to be funded by World Bank. This update is necessary given the expanded scope of the project, especially in Component 2 which will include public infrastructure investments with a larger footprint. It includes increased focus on social issues such as: grievance redress mechanism (GRM); labor management and labor codes, even for informal/casual workers; child protection; civic engagement and disclosure.

Considering the conditions outlined in the Bank's Environmental Assessment (EA) Policy (Operational Policy OP 4.01), REDI II is classified as a Category B project, meaning that environmental impacts for the type of work anticipated under the project are expected to be moderate in nature and can be managed through the application of appropriate engineering and management measures. Since the specific locations of the sub-projects to be implemented under the REDI II are unknown at this point, this EMF will serve as a general guide for implementation of the activities across the JSIF. It provides the approach to identifying and managing environmental concerns which may be encountered during sub-project execution. Ultimately, it will inform the environmental management of future subprojects or activities once they are defined in sufficient detail. The EMF will serve as a screening tool for work activities and subprojects designed in order to identify potential environmental impacts, provide standardized mitigation measures in the form of an environmental management plan (EMP)<sup>1</sup>, and identify works requiring additional assessment during project execution.

The main objectives of this EMF are to:

- Establish procedures for screening all proposed projects for their potential adverse environmental impacts;
- Specify measures for managing, mitigating and monitoring environmental impacts during project implementation and operation; and
- Outline the training and capacity-building arrangements needed to successfully implement the provisions of the EMF.

### 2.0 LEGAL AND REGULATORY FRAMEWORK

#### 2.1. National Regulatory Framework

The National Environment and Planning Agency (NEPA), the body primarily responsible for environmental regulations, administers a Permit and License System (P&L) to which construction and operation of all Jamaican Facilities and development projects are subscribed. NEPA operates under the auspices of the National Resources Conservation Act (NRCA). Some of the infrastructure types within the JSIF portfolio requires an environmental permit from NEPA. The permit will include the necessary terms and conditions for implementation of the projects. Depending on the environmental sensitivity or vulnerability of contiguous ecosystems, as well as the scale of the project, NEPA may require the preparation of a full Environmental Impact Assessment (EIA) prior to granting the environmental permit. NEPA also grants license to facilities that discharge effluents into the atmosphere, ground, and/or surface water. Considering that construction and operation of agro-processing facilities now is included in the list of proposed activities under REDI II, effluent discharge is likely and therefore any required permit will be obtained to ensure compliance with the Law.

<sup>&</sup>lt;sup>1</sup> The World Bank's OP4.01 requires that the environmental assessment takes into the social aspects in the evaluation of the likely impacts of a Bank-financed project on the surrounding environment.

There are also other Government agencies that have environmental management and regulatory responsibilities as indicated in the **Table 1** below.

| AGENCY  | REPONSIBILITY  | ACT/LEC                                  | SISLATION |
|---|--|--|-----------|
| Preparedness and  | The Act gives ODPEM the authority to coordinate national disaster response activities and gives limited power to the Prime Minister in making disaster declarations. The limited power can be exercised by the Prime Minister during disaster events or an impending threat based on the advice of ODPEM. The revised Disaster Management Act will provide guidelines for the declaration of disaster areas, and evacuation orders. It will also give power to ODPEM to create regulations in disaster management and gives legal standing to authorities and documents pertaining to disaster management. | Disaster<br>and<br>Manageme<br>(DPEM) Ac |           |
| Ministry of Local<br>Government and<br>Community<br>Development (MLGCD) | The MLGCD through the Parish Councils enforces the requirements or guidelines for land use based on legal instruments known as Development Orders which covers most of the urban and coastal areas of Jamaica. "Development Orders are to control both rural and urban development, ensure proper sanitary conveniences, coordinate building of roads and other public services, and protect public amenities (conservation areas, wetlands, mangroves)". The Act outlines specific standards for land use, density and zoning in reducing disaster related risks.   | The Town<br>Planning A                   | 2         |

# Table 1: Agencies with Environmental Regulatory and Management Responsibilities

| National Solid Waste | The Act governs the actions, procedures and operations of the      | The National Solid Waste |
|----------------------|--|--------------------------|
| Management Authority | National Solid Waste Management Authority (NSWMA) as it            | Management Act (2002)    |
| (NSWMA)              | relates to the collection and disposal of waste in safeguarding    |                          |
|                      | public health. The Act also highlights operational guidelines for  |                          |
|                      | hazardous waste as a transboundary hazard. Sanctions are           |                          |
|                      | incorporated into the Act and enforcement is the responsibility of |                          |
|                      | various organizations/agencies. The NSWMA is the chief             |                          |
|                      | regulatory   |                          |
|                      |  |                          |

|       | Agency for the enforcing provisions under this Act.   |   |
|-------|---|---|
| NEPA  | The Act was established to protect and manage Jamaica's natural<br>resources and control pollution. The guidelines provided by this<br>Act cover monitoring and enforcement of environmental laws and<br>regulations with regards to watershed protection and beach<br>control among other issues.<br>"The Environmental Management Unit of the Ministry of Health<br>and local planning authorities monitor construction work to<br>ensure that all development restrictions and requirements are<br>properly adhered to"13. Sanctions and penalties can be assigned<br>to particular offences based on breaches of the Act. | The National Resources<br>Conservation Authority<br>(NRCA) Act (1991) |
| MLGCD | The Building Act 2018 has been passed by both houses of<br>Parliament and will be enacted into law. The Local Authorities or  | Building Act  |

|                                       | Municipal Councils under the auspices of the Ministry of Local<br>Government and Community Development (MLGCD) are<br>responsible for enforcing the building regulations under the Act.   |  |
|---------------------------------------|---|--|
| MLGCD                                 | The Parish Building Regulation and Development Orders outline<br>and guide the development process in Jamaica. The Parish<br>Building Regulations provide guidelines to developers based on<br>the existing building codes. The Parish Development Orders are<br>used to ensure that premises in areas of the parish are not used<br>contrary to the purpose provided by developers and residents.<br>Other regulatory and related instruments pertaining to DRR<br>include but are not limited to the Severe Weather Orders, Draft<br>National Building Codes, and international legislative<br>considerations and guidelines. | The Parish Building<br>Regulation and<br>Development<br>Orders |
| Water Resources<br>Authority<br>(WRA) | The Act gives the WRA authority regulatory power over the country's water resources. The WRA is responsible for planning, development and equitable allocation of water resources. The Act gives power to the Minister of Water Land Environment and Climate Change to guarantee loans to the WRA where needed. Provisions for the abstraction and use of water, control of water quality, control and protection of underground water are all outlined (WRA 1995). The Act allows for punishment of polluters of water resources.  | The Water Resources Act<br>(1995)                              |

|                     |   | <b>T</b> 1 D 1 1 | TT 1/1    |     |
|---------------------|---|------------------|-----------|-----|
| Ministry of Health  | The Public Health Act (1974) outlines the provisions and          | The Public       | Health    | Act |
| (MOH)               | guidelines for the establishment of the Central Health Committee  | (1974)           |           |     |
|                     | and Local Boards to contain and treat various diseases. The MOH   |                  |           |     |
|                     | regulates the immunization of children, assembly of persons, and  |                  |           |     |
|                     | closure of public places for health reasons. In 1985, the Act was |                  |           |     |
|                     | amended to include monitoring of imported food, food              |                  |           |     |
|                     | preparation and distribution.                                     |                  |           |     |
|                     | Hazard Analysis Critical Control Point (HACCP) system is a        |                  |           |     |
|                     | procedure utilized by the Ministry of Health to ensure safe food  |                  |           |     |
|                     | production. Penalties can be applied where provisions and         |                  |           |     |
|                     | guidelines are not adhered to.                                    |                  |           |     |
|                     |   |                  |           |     |
| Forestry Department | The Act provide for the protection and management of designated   | The Forest A     | ct (1996) |     |
|                     | forest reserves. It empowers designated persons to enter premises |                  |           |     |
|                     | in forest Reserves, Forest management/protected Area or lands     |                  |           |     |
|                     | which need to be declared; and to ensure compliance with the Act  |                  |           |     |
|                     | and Regulations.  |                  |           |     |
|                     |   |                  |           |     |

| Pesticide | Control | The Act is designed to manage and regulate the use of pesticides | The Pesticides Act (1987) |
|-----------|---------|--|---------------------------|
| Authority |         | which are potentially harmful to the environment. It empowers    |                           |
|           |         | designated personnel to enter any premises or vehicle where      |                           |
|           |         | extermination is being carried out, pesticides are manufactured, |                           |
|           |         | stored, kept to inspect, investigate and take samples and where  |                           |
|           |         |  |                           |

|                       | required seize and detain any records or articles as evidence of the commission of an office.   |                          |
|-----------------------|---|--------------------------|
| Ministry of Health    | The Act is designed to control air pollution by regulating the<br>amount of any noxious or offensive gas, which is permitted to<br>escape or discharged from any affected premises into the air. The<br>Law empowers designated persons to enter, inspect or examine<br>premises where work is in progress and take samples, test of<br>smoke, fumes, gas, or dust or make enquiries.   | The Clean Air Act (1964) |
| NEPA                  | The Act provides for the protection of watersheds and areas<br>adjoining watersheds and promote the conservation of water<br>resources.   |                          |
| Jamaica Defence Force | The Defense Act (1962) governs the actions, procedures and<br>operations of the Jamaica Defense Force (JDF). The Act outlines the<br>development of the regular and reserve forces along with their<br>names. It also outlines the duties of the Defense Board as defined<br>by the Act and charges the JDF with the defense and maintenance<br>order of Jamaica. The JDF is deployed during the public state of<br>emergency once declared by the Governor General to ensure that<br>public order is maintained. | The Defense Act (1962)   |

| Ministry of Labour and | The Factories Act speaks to:   | The Factories Act (1943) |
|------------------------|--|--------------------------|
| Social Security (MLSS) | Ensuring the safety, health and welfare of persons who are<br>employed in any factory or in connection with machinery, and in<br>particular, and without prejudice to the generality of the foregoing<br>provisions, any such regulations may provide for: |                          |
|                        | • the safe means of approach or access to, and exit from, any factory, or machinery;   |                          |
|                        | <ul> <li>the fencing and covering of all dangerous places or<br/>machines;</li> </ul>  |                          |
|                        | • life-saving and first aid appliances;  |                          |
|                        | <ul> <li>securing safety in connection with all operations carried on<br/>in a factory;</li> </ul>   |                          |
|                        | <ul> <li>securing safety in connection with the use of cranes,<br/>winches, pully-blocks and of all engines, machinery,<br/>mechanical gear and contrivances generally whatsoever;</li> </ul>  |                          |
|                        | • the proper ventilation of any factory, having regard to the nature of the process carried on therein;  |                          |
|                        | • the sanitation, including the provision of lavatory accommodation (having regard to the number of workers employed) at any factory   |                          |

|  | <ul> <li>The National Heritage Trust Act:</li> <li>outlines the role of the trust in the preservation of national monuments and anything designated as protected national heritage, and also the recording of any precious objects or works of art to be preserved as well as protecting botanical or animal life</li> <li>governs the administration of penalties and imprisonment for the destruction or removal of anything designated a national monument or protected.</li> </ul>  | The National Heritage<br>Trust Act (1985) |
|--|---|---|
| Ministry of Science<br>Technology Energy and<br>Mining | The vision of the National Energy Policy is for Jamaica to have<br>modern, efficient, diversified and sustainable energy sector<br>providing affordable and accessible energy supplies with long-<br>term energy security and supported by informed public behavior<br>on energy issues and an appropriate policy, regulatory and<br>institutional framework.<br>Some of the goals of the National Energy Policy are:<br>Government Ministries and Agencies are model/leader in energy<br>conservation and environmental stewardship in Jamaica.<br>Jamaicans use energy wisely and aggressively pursue<br>opportunities for conservation and efficiency. |   |

| Jamaica realizes its energy resources potential through the development of renewable energy sources and enhances its |  |
|--|--|
| international competitiveness, energy security whilst reducing its   |  |
| carbon footprint.  |  |
|  |  |

# 2.2. Applicability of Regulatory Framework

Considering the potential environmental and social impacts of the sub-projects currently being implemented by JSIF and those that are being considered for implementation under the REDI II, the primary regulatory or authoritative bodies that may be engaged are indicated in the table below.

| AGENCY/AUTHORITY  | FUNCTION  |  |  |
|---|---|--|--|
| National Environment and<br>Planning Agency (NEPA)      | Environmental regulatory agency which falls under the<br>umbrella of the Ministry of Economic Growth and Job<br>Creation (MEGJC)                        |  |  |
| Municipal Corporations<br>(Local Authorities)           | The technical and enforcement arm of the Ministry of Local<br>Government and Community Development  |  |  |
| Water Resources Authority                               | Regulatory entity for the abstraction and use of water resources.   |  |  |
| National Solid Waste<br>Management Authority<br>(NSWMA) | Regulates the collection, transportation, and disposal of solid waste and falls under the auspices of the MLGCD.  |  |  |
| Pesticide Control Authority                             | Authority responsible for the regulation of the use of pesticides in the country.   |  |  |
| RuralAgriculturalDevelopmentAuthority(RADA)             | Established under the Rural Agricultural Development<br>Authority Act (1990), RADA is the chief agricultural<br>extension and rural development agency. |  |  |

| ACTS  | PROVISIONS  |
|---|---|
| Natural Resources<br>Conservation<br>Authority Act (1991) | Provides for the management, conservation and protection of<br>the natural resources of Jamaica. The Act also addresses sewage<br>and trade effluent discharges as well as air pollution. The<br>NRCA Act serve as the umbrella for a number of subsidiary<br>Acts, so to speak, for example, the Water Shed Protection Act<br>(1963); Beach Control Act (1956); The Clean Air Act (1964);<br>Watershed |
|   | Protection Act (1963); Wildlife Protection Act (1945); the<br>Endangered Species Protection Act (2000); and the Natural<br>Resources Conservation (Permits and Licensing) Regulations<br>(1996). The NRCA Act is administered by the Natural Resources<br>Conservation Authority/NEPA.  |
|   | All environmental permits and licenses for development<br>activities under the REDI II that fall within the confines of the<br>NRCA Act must be submitted to NEPA for approval. The<br>NEPA will assess the proposed development and make<br>recommendations for an environmental impact assessment<br>(EIA) if required. The agency has final approval in this regard.                                 |
| Flood Water Control<br>Act (1958)                         | The Act provides for the management of watercourses to<br>protect against floodwater damages. NWA administered the<br>Flood Water Control Act. Any project activities that involve<br>drainage and bridge works or which potentially will impact<br>watercourses will go through the NWA.   |
| The National Solid<br>Waste Management<br>(NSWM) Act      | The NSWM Act is administered by the National Solid Waste<br>Management Authority (NSWMA) and provides for the<br>management of solid waste in an environmentally friendly<br>manner. This body will regulate the collection, storage,<br>transportation and disposal of any waste generated at the sub-<br>project sites.   |

| The Town and<br>Country Planning<br>Act (1958) | The Act provides the framework for all development in the<br>Country. It falls under the responsibility of the MLGCD and is<br>administered by the Town and Country Planning Authority<br>and the Local Planning Authorities (Municipal Corporations).<br>The designs for all infrastructure sub-projects under the REDI II<br>must be submitted to the respective Municipal Corporations for<br>approval and is subject to monitoring by the to ensure<br>compliance with Development Orders.  |
|--|---|
| Public Health Act<br>(1985)                    | The Municipal Corporations also administered the Public<br>Health Act (1985), which governs the protection of the public<br>and environmental health, waste management and pollution<br>control. Within these legislations lies the authority of the<br>Planning Division of the Corporations. Once an application is<br>submitted to the Corporations a comprehensive assessment will<br>be made of the design, potential impacts of the development<br>and the conformity to zoning requirements for granting of<br>permission. The Corporations will circulate copies of the design<br>to other regulatory agencies such as the Environmental Health<br>Unit of the Ministry of Health and NEPA to solicit inputs on the<br>adequacy of the designs and any need for impact assessment or<br>incorporation of mitigation measures. |
| Water Resources<br>Authority Act<br>(WRAA)     | The Act gives the WRA authority regulatory power over the country's water resources. Provisions for the abstraction and use of water, control of water quality, control and protection of underground water are outlined in the WRAA. Any sub-project that include the abstraction of surface or groundwater will require a WRA permit.   |

### 2.3. World Bank Safeguard Policies

The World Bank funded projects and activities are governed by Operational Policies (OP), which are designed to ensure that the projects' implementation approaches are economically, financially, socially and environmentally sustainable. The Bank has specific safeguard policies, which include Environmental and Social Assessments and policies designed to prevent inadvertent adverse impacts on people and the environment. These specific safeguard policies address pest management, involuntary resettlement, natural habitats, physical and cultural resources, safety dams, indigenous peoples, projects on international waterways and projects in disputed areas.

The World Bank's environmental assessment policy and recommended procedures are used to identify, avoid, and mitigate the potential negative environmental impacts associated with Bank lending operations and are described in the Bank's **Operational Policy (OP)/Bank Procedure(BP) 4.01: Environmental Assessment**. This policy is considered to be the umbrella policy for the Bank's environmental 'safeguard policies' which among others things include: Natural Habitats (OP 4.04), Forests (OP 4.36), Pest Management (OP 4.09), Physical Cultural Resources (OP 4.11), and Safety of Dams (OP 4.37).

Under OP 4.01 the Bank will undertake **environmental screening** of each proposed project to determine the appropriate extent and type of environmental assessment required. Proposed projects are classified into one of four categories, depending on the type, location, sensitivity, and scale of the project and the nature and magnitude of its potential environmental impacts. The categories of potential environmental impacts are classified below.

### 2.3.1. World Bank Project Category Description

**2.3.1.1. Category A** project is likely to have significant adverse environmental impacts that are sensitive, diverse, or unprecedented. These impacts may affect an area broader than the sub-project sites or facilities subject to physical works. The EA for Category A project examines the project's potential negative and positive environmental impacts, compares them with those of feasible alternatives (including the "without project" scenario), and recommends any measures needed to prevent, minimize, mitigate, or compensate for adverse impacts and improve environmental performance. For

Category A project, a borrower is responsible for preparing an Environmental Impact Assessment (or a suitably comprehensive regional or sectorial EA).

**2.3.1.2. Category B** project has potential adverse environmental impacts on human populations or environmentally important areas, including wetlands, forests, grasslands, and other natural habitats - which are less adverse than those of Category A projects. These impacts are site specific; few if any of them are irreversible; and in most cases mitigation measures can be designed more readily than for Category A projects.

**2.3.1.3. Category C** project is likely to have minimal or no adverse environmental impacts. Beyond screening, no further EA action is required.

**2.3.1.4.** Category F or FI project involves investment of Bank funds through a financial intermediary, in subprojects that may result in adverse environmental impacts.

During the project preparation process, preliminary reviews of the proposed sub-project types to be implemented under REDI II were conducted. According to these reviews, like the ICBSP, ICDP and DVRP REDI II is designated Category B status based on the projected environmental impacts associated with anticipated sub-activities. These impacts will be managed or mitigated through the design and implementation of appropriate measures. The World Bank Safeguard Policy OP 4.01 for Environmental Assessment (EA) is triggered, and requires that an Environmental Management Framework (EMF) be prepared along with an Environmental Management Plan (EMP) to guide the implementation of specific activities in an effort to prevent or minimize environmental impacts.

Since the specific sub-projects are not currently identified, it is difficult to precisely assess the potential impacts, and to determine if special attention should be paid to mitigate any effects on natural habitats, forestry and physical cultural resources. Consequently, the Natural Habitat Policy (OP 4.04), Forestry Policy (OP 4.36) and Physical and Cultural Resources Policy (OP 4.11) have been triggered as a precaution, and the relevant mitigation measures are included in this EMF to ensure that they are taken into account in the planning process. Based on the sub-project activities executed under the previous REDI Project, we anticipate that sub-projects under REDI II will include the use of agricultural pesticides. Therefore, the Pest Management Policy (OP/BP 4.09) will also be triggered. A total of five OP/BP has been triggered by REDI II. Only OP/BP 4.01, OP/BP 4.04 and OP/BP 4.11 was triggered by the DVRP while OP/BP

4.01 and OP/BP 4.11 was triggered by the ICDP. The applicable policies are described briefly below just in case they become relevant as sub-projects are defined.

• Operational Policy 4.04 on Natural Habitats seeks to ensure that World Bank-supported infrastructure and other development projects take into account the conservation of biodiversity, as well as the numerous environmental services and products which natural habitats provide to human society. The policy strictly limits the circumstances under which any Bank-supported project can damage natural habitats (land and water areas where most of the native plant and animal species are still present).

• The objective of OP/BP 4.11 is to avoid or mitigate adverse impacts on physical cultural resources from development projects that the World Bank finances. Cultural resources are important as sources of valuable historical and scientific information, as assets for economic and social development, and as integral parts of a people's cultural identity and practices. The loss of such resources is irreversible, but fortunately, it is often avoidable. Physical cultural resources are defined as movable or immovable objects, sites, structures, groups of structures, and natural features and landscapes that have archaeological, paleontological, historical, architectural, religious, aesthetic, or other cultural significance. Physical cultural resources may be located in urban or rural settings, and may be above or below ground, or under water. Their cultural interest may be at the local, national level, or within the international community.

• Operational Policy 4.09 on Pest Management seeks to ensure that rural development and health sector projects avoid or minimize the use of harmful pesticides and where use is inevitable, measures are put in place to mitigate against environmental impacts. A preferred solution is to use Integrated Pest Management (IPM) techniques and encourage their use in the whole of the sectors concerned. The Bank requires that any pesticide it finances be manufactured, packaged, labelled, handled, stored, disposed of, and applied according to standards acceptable to the Bank. The Bank does not finance formulated products that fall in WHO classes IA and IB, or formulations of products in Class II, if (a) the country lacks restrictions on their distribution and use; or (b) they are likely to be used by, or be accessible to, lay personnel, farmers,

or others without training, equipment, and facilities to handle, store, and apply these products properly.

The Bank's Forests Policy (Operational Policy/Bank Procedure 4.36) aims to reduce deforestation, enhance the environmental contribution of forested areas, promote afforestation, reduce poverty, and encourage economic development. The objective of this policy is to assist borrowers to harness the potential of forests to reduce poverty in a sustainable manner, integrate forests effectively into sustainable economic development, and protect the vital local and global environmental services and values of forests. Where forest restoration and plantation development are necessary to meet these objectives, the Bank assists borrowers with forest restoration activities that maintain or enhance biodiversity and ecosystem functionality. The Bank also assists borrowers with the establishment and sustainable management of environmentally appropriate, socially beneficial, and economically viable forest plantations to help meet growing demands for forest goods and services. This policy applies to the projects that have or may have impacts on the health and quality of forests, projects that affect the rights and welfare of people and their level of dependence upon or interaction with forests, and projects that aim to bring about changes in the management, protection, or utilization of natural forests.

Careful examination (screening) of subprojects in the future is warranted to ensure that adequate steps are taken for protection of natural habitat and forestry, conservation of physical cultural resources, forestry and to protect the environment from harmful pesticides. During screening, strong efforts will be made to ensure the exclusion of subprojects that will cause irreparable or irreversible impacts. Screening of proposed projects will reveal whether the appropriate inquiries must be included in the analysis of environmental impacts and the design of mitigation measures. This EMF report provides details on those types of possible impacts in the context of this program, as well as guidelines for screening and subsequent actions.

### 2.4. Confluence of the World Bank Safeguard Policies and the Country Systems

In 2006, the World Bank had conducted a Safeguards Diagnostic Review For Piloting the Use of Jamaican Systems to Address Environmental and Social Safeguard Issues in the Proposed Inner-City Basic services Project (ICBSP) and determined that the main

difference between Jamaican national environmental requirements for the types of infrastructure projects financed by JSIF and those of the World Bank and other international development partners is the preparation and use of an Environmental Management Plan (EMP). Consequently, the Country System with the inclusion of a generic EMP was adopted for management of potential environmental impacts during the implementation of Inner-city Basic Services Project (ICBSP). This approach, which takes into consideration Jamaican legal requirements and the World Bank's operational policy requirements, has evolved to account for the more complex sub-projects that will be undertaken under the Jamaica Disaster Vulnerability Reduction Project (DVRP), with a generic EMP for relatively simple subprojects, and a customized EMP derived from a more detailed assessment for relatively complex subprojects. Where necessary, customized EMPs will be developed for applicable REDI II sub-projects, otherwise the generic EMPs will be applied. Also, the JSIF's environmental management system (EMS) is certified to ISO 14001:2015 Standards and therefore the potential environmental issues arising from sub-projects approved for implementation under REDI II will be managed in accordance with international standard requirements. If national requirements differ from the World Bank requirements, the OP/BP 4.01 will prevail or whichever of the two standards is higher.

An EMP sets out project specific mitigation measures and corresponding monitoring requirements. The use of generic EMPs (Appendix 3) for small-scale infrastructure projects with minor adverse environmental impacts (as in this case) has become internationally accepted good practice, and generic or standardized EMPs are often adapted as Standard Operating Procedures (SOP) for relatively simple projects. More complex projects, or those occurring in sensitive areas or with potentially significant impacts, will use an EMP that has resulted from the detailed analysis of the specifics of a particular subproject, commonly as the result of an EIA and/or environmental permit required by the country system.

**Table 2** below provides a generic list of infrastructure categories and project types to be financed by the JSIF as at the time of this ESMF. It also shows requirements for an environmental permit from NEPA and / or an EIA depending on project type. The need for preparation and use of a project specific EMP based on project categories and types is also indicated in **Table 2**.

### 2.5. JSIF's Innovative Environmental Policy Requirements

The long-term sustainability of sub-projects is a key objective in the implementation of JSIF sub-projects. Therefore, the JSIF continuously researches and adopts new and sustainable approaches and/or technologies to improve the operational efficiency of its sub-projects and to reduce their impacts on the environment. In 2011, the JSIF drafted a Green Elements Policy which focuses mainly on four components: Green Space; Water Conservation; Energy Conservation; and Waste management. The relevant requirements of the Policy apply to all project portfolios. The JSIF is also in the process of drafting a sustainable procurement policy to lay the foundation for the organization's thrust to reduce its environmental footprint and to promote and entrench sustainability in its community development approaches.

As a policy requirement, a green space will be included in the construction plan for all applicable building sub-projects, for example, agro-processing facilities. All buildings must be equipped with energy and water efficient fixtures including low flush toilets, low flow faucets, LED light bulbs, solar external lights, and motion light sensors, *inter alia*, where necessary. Rainwater harvesting systems will be implemented at applicable sub-projects, and where practicable wastewater reuse systems will be explored. Considering the high cost of electricity supplied by the National Grid, the feasibility of the use of alternative energy solutions such as wind and solar power as energy source to run building facilities or operate irrigation pumps will be considered on all occasions and implemented if necessary.

Under the JSIF Policy, the minimum requirement for onsite sewage treatment at subproject sites is a secondary treatment system. The system must have at minimum a septic tank, gravel bed, chlorination chamber, and soak-away pit. However, the replacement of gravel bed with reed bed to provide tertiary level treatment is the preferred option and will be implemented as needed.

The environmental Officer will conduct training for staff annually and on a as need basis with a view to increase exposure to and awareness of new environmental technologies to be incorporated in the sub-projects. The JSIF will provide environmental maintenance training for a select committee (Maintenance Committee) of project beneficiaries for each sub-project. 
 Table 2: Infrastructure Project Categories and Regulatory and Other Environmental Requirements

| PROJECT<br>CATEGORIES             | PROJECT TYPES   | NEPA<br>Permit <sup>2</sup><br>Yes/No<br>(Y/N) | EMP <sup>3</sup><br>Yes/No<br>(Y/N) | NOTES  |
|-----------------------------------|---|--|-------------------------------------|--|
| AGRO-<br>PROCESSING<br>FACILITIES | <ul> <li>Construction, expansion,<br/>or rehabilitation of cold<br/>storage and agricultural<br/>products processing<br/>plants including meat,<br/>poultry and vegetable<br/><i>inter alia</i> processing<br/>infrastructure.</li> </ul> | Ŷ  | Ŷ                                   | <ol> <li>NEPA permit is also required<br/>if a bio-digester is installed.</li> <li>If septic tank/tile field is<br/>installed, a project brief should<br/>be sent to NEPA and<br/>comments from WRA and<br/>Environmental Health Unit of<br/>the Ministry of Health should<br/>be obtained.</li> <li>If connection is to be made to<br/>public sewer system, NWC<br/>permission must be obtained.</li> </ol> |

<sup>2</sup> This means an <u>environmental</u> permit and most likely the preparation of an EIA (Environmental Impact Assessment)
 <sup>3</sup> Environmental Management Plans (EMPs)

| ANIMAL<br>REARING<br>FACILITIES | <ul> <li>Construction,<br/>rehabilitation, or<br/>expansion of small<br/>ruminants and pig<br/>rearing facilities<br/>including associated<br/>amenities, such as<br/>sanitation system.</li> </ul> | Ν | Y | <ol> <li>NEPA permit is required if<br/>a bio-digester system is to be<br/>installed.</li> <li>If septic tank/tile field is<br/>installed, a project brief should<br/>be sent to NEPA and comments<br/>from WRA and Environmental<br/>Health Unit of the Ministry of<br/>Health must be obtained.</li> <li>If connection to public sewer<br/>system NWC permission must be<br/>obtained.</li> </ol> |
|---------------------------------|---|---|---|---|
| BRIDGES                         | <ul> <li>Construction or rehabilitation of major bridges.</li> </ul>  | Y | Y | NWA should be consulted; NEPA may require EIA.  |
|                                 | <ul> <li>Construction or<br/>rehabilitation of<br/>parochial bridges: small,<br/>single lane bridges and<br/>approaches, foot bridges<br/>and retaining walls.</li> </ul>                           | Y | Y | Parish Council should be<br>consulted; NEPA may require<br>EIA if sensitive natural habitat is<br>affected.   |

| PROTECTED<br>AGRICULTURE | <ul> <li>Construction of<br/>greenhouses and other<br/>buildings for the<br/>production of crops.</li> </ul>   | N      | Y |  |
|--------------------------|--|--------|---|--|
| SMALL ROADS              | <ul> <li>Small roads in<br/>agricultural areas,<br/>including small, single<br/>lane bridges and<br/>approaches, foot bridges,<br/>retaining walls, fording<br/>and associated drainage<br/>structures.</li> </ul> | N<br>N | Y | Small rural roads mean Jamaican<br>Category C (minor roads) less<br>than 5km in length and an<br>average width of 5m.  |
|                          | <ul> <li>Upgrading,<br/>rehabilitation and repair<br/>of urban local access<br/>roads</li> </ul>   |        | Ŷ |  |
| URBAN<br>DRAINAGE        | <ul> <li>Construction and/or<br/>rehabilitation of urban<br/>drainage systems<br/>including gullies and<br/>other types of storm</li> </ul>  | Υ      | Y | NWA and local Parish Council<br>also should be consulted. The<br>anticipated REDI II drainage sub-<br>projects are not anticipated to fall<br>in this category and therefore will<br>not require a permit. |

|                       | drains in major urban<br>centres.   |   |   |  |
|-----------------------|---|---|---|--|
| SANITATION<br>SYSTEMS | <ul> <li>Construction of<br/>sanitation systems for<br/>treatment of sewage.</li> </ul> | Y | Y | <ol> <li>NEPA permit may be required<br/>for sewage treatment system<br/>based on the capacity and the<br/>type of usage.</li> <li>NEPA permit is required if a<br/>bio-digester system is<br/>installed.</li> <li>If septic tank/tile field is<br/>installed, a project brief should<br/>be sent to NEPA and<br/>comments from WRA and<br/>Environmental Health Unit of<br/>the Ministry of Health must be</li> </ol> |
|                       |   |   |   | <ul><li>4. If connection to public sewer system NWC permission must be obtained.</li></ul>   |

#### 3.0 SUB-PROJECT RISK CATEGORIZATION

The environmental and social risks of the sub-projects to be implemented under the REDI II and any other JSIF projects will be assessed by a team consisting of the Environmental, Social and Technical Officers. The sub-projects will be assessed based on predetermined criteria including potential level or magnitude of impact in terms of number of people or area; environmental sensitivity of the location of the project; permanence of the impacts; potential for impact to spread to other areas including adjacent properties; probability for significant adverse impact; concerns of social issues; presence of indigenous population; area is suspected or know to have historical artifacts; area is disputed; level of stakeholder engagement; and capacity and experience of implementing and executing entities to implement subproject type.

The standardized JSIF environmental and social screening checklist (Section 5.1.2) will be used to assess the sub-projects' risks. Based on these criteria, the sub-projects will be categorized into one of four risk groups as indicated below.

### **High Risk**

These sub-projects may require an environmental permit to be obtained and an environmental impact assessment to be conducted prior to implementation. A site specific environmental management plan (EMP) will be developed for these types of sub-projects. The following are characteristics of sub-projects that are considered high risk.

The sub-project is likely to generate a wide range of significant adverse risks and impacts on human populations or the environment. This could be because of the complex nature of the project, the scale (large to very large) or the sensitivity of the location(s) of the project. This would take into account whether the potential risks and impacts associated with the project have the majority or all of the following characteristics:

- Long term, permanent and/or irreversible (e.g. loss of major natural habitat or conversion of wetland), and impossible to avoid entirely due to the nature of the project
- ✓ High in magnitude and/or in spatial extent (the geographical area or size of the population likely to be affected is large to very large)
- ✓ Cumulative and/or transboundary in nature
- ✓ A high probability of serious adverse effects to human health and/or the environment (e.g. due to accidents, toxic waste disposal, etc.)
- I. The area likely to be affected is of high value and sensitivity, for example sensitive and valuable ecosystems and habitats (protected areas, National Parks, World Heritage Sites,

Important Bird Areas), lands or rights of indigenous people or other vulnerable minorities, intensive or complex involuntary resettlement or land acquisition, impacts on cultural heritage or densely populated urban areas;

- II. Some of the significant adverse environmental and social risk and impacts of the project cannot be mitigated or specific mitigation measures require complex and/or unproven mitigation, compensatory measures or technology, or sophisticated social analysis and implementation;
- III. There are concerns that the adverse social impacts of the project, and the associated mitigation measures, may give rise to significant social conflict;
- IV. There is a history of unrest in the area of the project or the sector, and there may be significant concerns regarding the activities of security forces;
- V. The project is being developed in a legal or regulatory environment where there is significant uncertainty or conflict as to jurisdiction of competing agencies, or where the legislation or regulations do not adequately address the risks and impacts of complex projects or changes to applicable legislation are being made, or enforcement is weak;
- VI. The past experience of the Borrower and the implementing agencies in developing complex projects project is limited, and their track record regarding environmental and social issues generally is poor;
- I. Stakeholder engagement is weak;
- II. There are a number of factors outside the control of the project which could have a significant impact on the environmental and social performance and outcomes of the project

#### Substantial Risk:

These sub-projects may require an environmental permit, however, an environmental impact assessment almost always not required. Standard environmental and social screening and assessment is required. The JSIF's generic environmental management plan (EMP) and social policies will be applied to the management of environmental and

social issues for these types of sub-projects. The following are characteristics of sub-projects that are considered substantial risk.

- I. The project may not be as complex as High Risk projects, its scale may be smaller (large to medium) and the location may not be in such a sensitive area. This would take into account whether the potential risks and impacts have the majority or all of the following characteristics:
  - Mostly temporary, predictable and/or reversible, and the nature of the project does not preclude the possibility of avoiding or reversing them (although substantial investment and time may be required)
  - Medium in magnitude and/or in spatial extent (the geographical area and size of the population likely to be affected are medium to large)
  - ✓ The potential for cumulative and/or transboundary impacts may exist, but they are less severe and more readily avoided mitigated than for High Risk projects
  - ✓ Medium to low probability of serious adverse effects to human health and/or the environment (e.g. due to accidents, toxic waste disposal, etc.), and there are known and reliable mechanisms available to prevent or minimize such incidents
- II. The effects of the project on areas of high values or sensitivity will be lower than High Risk projects
- III. Mitigation and/or compensatory measures that may be designed more readily and be more reliable than those of High Risk projects.

#### **Moderate Risk:**

These sub-projects do not require an environmental permit, however or an environmental impact assessment. Standard environmental and social screening and assessment is required. The JSIF's generic environmental management plan (EMP) and social policies will be applied to the management of environmental and social issues for these types of sub-projects. The following are characteristics of sub-projects that are considered substantial risk.

- I. The potential adverse risks and impacts on human populations and/or the environment are not likely to be significant. This is because the project is not complex and/or large, does not involve activities that have a high potential for harming people or the environment, and is located away from environmentally or socially sensitive areas. As such, the potential risks and impacts and issues are likely to have the following characteristics:
  - ✓ Predictable and expected to be temporary and/or reversible
  - ✓ Low in magnitude
  - ✓ Site-specific, without likelihood of impacts beyond the actual footprint of the project
  - Low probability of serious adverse effects to human health and/or the environment (e.g. do not involve use or disposal of toxic materials, routine safety precautions are expected to be sufficient to prevent accidents, etc.)
- II. Risks and impacts can be easily mitigated in a predictable manner

### Low Risk:

A sub-project will be classified as Low Risk if its potential adverse risks and impacts and issues on human populations and/or environment are likely to be minimal or negligible. These projects, with few or no adverse risks and impacts and issues, will not require further environmental and social assessment.

### 4.0 POTENTIAL PROJECT IMPACTS

The implementation of the proposed sub-projects will have a net positive impact on the environment; however, if not managed adequately some of the proposed activities including civil works and pesticide use could have adverse effects. It is anticipated that the impacts of the sub-projects will be small and reversible, however the true nature of the effects will not be known until the necessary environmental screening and assessments are conducted at the proposed sub-project sites. The following is a general outline of the potential impacts from implementation of the proposed sub-projects types.

# 4.1. Impacts: Construction and Operation of Agro-Processing Facilities

- ↓ Air pollution from improper dust management at the site
- ✤ Noise pollution

- ✤ Poor solid waste management
- Destruction of or damage to trees and wildlife habitat
- Soil and water pollution caused by runoff of concrete dust or petroleum compounds from leaking equipment or stored materials
- Contamination of groundwater and surface water by discharged effluent
- Occupational health and safety risks
- Destruction of physical artifacts
- Damage to natural habitat and displacement and/or killing of species
- Unsafe working conditions
- Involuntary resettlement
- Gender based discrimination
- Crime and violence
- ♣ Child labour and forced labour
- ♣ Poor labour relations
- Physical or economic dislocation
- 🖊 Sexual harassment

#### 4.2. Impacts: Construction and Operation of Animal Rearing Facilities

- **4** Greenhouse gas emissions
- ✤ Air pollution from improper dust management at the site
- Noise pollution
- 🖊 Poor solid waste management
- Destruction of or damage to trees and wildlife habitat
- Soil and water pollution caused by runoff of concrete dust or petroleum compounds from leaking equipment or stored materials
- Contamination of groundwater and surface water with pathogens from animal waste
- Destruction of physical artifacts
- Occupational health and safety risks
- Damage to natural habitat and displacement and/or killing of species
- Unsafe working conditions

- ♣ Involuntary resettlement
- ↓ Gender based discrimination
- Crime and violence
- ↓ Child labour and forced labour
- Physical or economic dislocation

## 4.3. Impacts: Construction and or Rehabilitation of Bridges

- Pollution of river from discharge of cement wash-water
- ↓ Siltation or sedimentation of rivers and other water bodies
- ♣ Air pollution from project generated spoils (dust)
- Diversion of normal water course
- Death of aquatic species due to sedimentation, pollution from oil spills, and habitat disturbance
- ↓ Exposure to occupational health and safety risks
- Destruction of natural habitat due to clearing of riparian zones
- 🖊 Poor solid waste management
- Traffic congestion and potential for motor vehicle accidents
- Reduction of flooding and property damage
- Unsafe working conditions
- Involuntary resettlement
- ✤ Gender based discrimination
- Crime and violence
- 4 Child labour and forced labour
- Physical or economic dislocation

### 4.4. Impacts: Construction and Operation of Greenhouses

- ↓ Greenhouse gas emission
- ↓ Air pollution from improper dust management at the site
- 4 Noise pollution

- Poor solid waste management
- Destruction of or damage to trees and wildlife habitat
- Occupational health and safety risks
- Pesticide and nutrient contamination of groundwater and surface
- Exposure of workers/farmers to pesticides
- Destruction of physical cultural artifacts
- Soil erosion
- Damage to natural habitat and displacement and/or killing of species
- ↓ Increased access if roads are improved to sites
- Unsafe working conditions (work at heights on towers)
- 🖊 Involuntary resettlement
- ♣ Gender based discrimination
- Crime and violence
- Child labour and forced labour
- Physical or economic dislocation

#### 4.5. Impacts: Construction and/or Rehabilitation of Roads and Drainage Systems

- Pollution of river from discharge of cement wash-water
- ↓ Siltation or sedimentation of rivers and other water bodies as a result of erosion
- ♣ Air pollution from project generated spoils (dust)
- ↓ Diversion of normal water course resulting in flooding and property destruction
- 4 Death of aquatic species due to sedimentation and habitat disturbance
- Destruction of natural habitat due to clearing of riparian zones
- Occupational health and safety risks
- Environmental pollution caused by poor solid waste management
- Traffic congestion and potential for motor vehicle accidents
- Unsafe working conditions associated with traffic flow and use of heavy equipment onsite
- Involuntary resettlement
- Gender based discrimination
- Crime and violence
- ↓ Child labour and forced labour
- Physical or economic dislocation
- Noise pollution
- 🖊 Reduction in water quality
- Potential release of oil grease and other chemicals into surface water and groundwater
- Increased soil erosion

## 4.6. Impacts: Construction, Rehabilitation and Use of Sanitation Systems

- ↓ Air pollution from improper dust management at the site
- Noise pollution
- Poor solid waste management
- Destruction of or damage to trees and wildlife habitat
- Soil and water pollution caused by runoff of concrete dust or petroleum compounds from leaking equipment or stored materials
- ↓ Pollution of ground and surface water with nutrients from wastewater discharge
- ↓ Greenhouse gas emission
- Involuntary resettlement
- Gender based discrimination
- Crime and violence
- Child labour and forced labour
- Physical or economic dislocation

### 4.7. Impacts: Landslide, Slope and River Bank Stabilization

- Increased sedimentation or siltation of rivers and other water bodies
- Disturbance and removal of vegetation including trees
- ✤ Air pollution associated with poor dust management
- 🖊 Improper solid waste management
- ↓ Reduced loss of topsoil and productive lands

- Reduced destruction of property and infrastructure
- ↓ Unsafe working conditions
- Traffic Congestion and accidents
- Occupational health and safety risks
- ↓ Water pollution caused by oil or fuel leaks from equipment
- ✤ Involuntary resettlement
- ↓ Gender based discrimination
- Crime and violence
- ↓ Child labour and forced labour
- ✤ Physical or economic dislocation

### 4.8. Social Impacts of Project Activities

- ✤ Physical and or economic dislocation
- Loss of livelihood from destruction of natural habitat
- ↓ Damage or removal of physical artifacts
- 🖊 Forced labour and/or child labour
- Discrimination against women and persons with disability
- Sexual harassment
- Inequity in pay for work done
- Outbreak of crime and violence
- Occupational health and safety risks
- ♣ Risks of poor labour relation onsite

The mitigation methods to reduce or prevent these impacts are described in Section 5.

### 5. ENVIRONMENTAL AND SOCIAL RISKS MANAGEMENT ARRANGEMENTS

The overarching responsibility for implementation of sub-projects implemented by JSIF, including management of environmental aspects, falls within the remit of the JSIF, the implementing Agency. There are multiple stakeholders that will play significant roles in the execution of sub-projects including the Municipal Corporations; National Environment and Planning Agency (NEPA); and sector specific MDAs e.g. National Works Agency, Office of Disaster Preparedness and Emergency Management (ODPEM),

Rural Agricultural Development Authority (RADA); Jamaica Greenhouse Growers Association (JGGA); Ministry of Industry, Commerce, Agriculture and Fisheries (MICAF); Ministry of Tourism; Jamaica Tourist Board; and Tourism Product Development Company (TPDCo); *inter alia*. Environmental consultations will be conducted with the entities to ensure they are all aware of the environmental sensitivities associated with the project and the performance standard expected. The JSIF will retain ultimate responsibility for the enforcement of good environmental management of all sub-projects.

As mentioned in Section 3, it is anticipated that the implementation of some sub-projects potentially will result in negative impacts on the environment. Consequently, a general set of procedures have been developed to manage and mitigate these impacts with a view to preserve the long-term sustainability of the environment and minimize the adverse effects of the project on workers and beneficiaries of the interventions. These procedures are outlined below and shall be implemented by JSIF.

# 5.1. Environmental and Social Screening

Some site-specific issues may present serious project related environmental risks and/or impacts. The proposed sub-project types may have significant impact on the environment or the existing site condition may impact the sub-project negatively (The term sub-project refers to i) a single activity such as construction of a cold storage facility or ii.) a group of activities being implemented under a single business plan for example the construction of a greenhouse cluster as well as a road and bridge to facilitate transportation of produce to market). The implementation of a sub-project in close proximity to a river, wetland or protected forest could have potential impacts on unique natural habitat which affects endemic species of fauna or flora. Also, a site with high water table could cause flooding of sub-project if implemented or could have potential effect on the design and operation of sanitation systems such as soak-away pits, tile fields or reed bed. In such cases alternatives should be considered or the project application should be rejected due to the unsuitable site conditions. The JSIF has developed an environmental screening mechanism to determine the suitability of sub-project sites for the proposed interventions.

In addition, the land on which a project is to be located must be zoned for that specific type project as stipulated in the NEPA requirements and relevant local planning legislation. In this context, the local authorities (Municipal Co-operations) has an

important role to play, not only to review applications and issuing local planning permits, as required, but also in the review of the details of any proposed development facilities.

The projects will also be assessed for social risks including but not limited to potential for involuntary land acquisition; health and safety impacts on workers and the community in general; economic and physical dislocation; conflicts, crime and violence; disturbance of physical cultural resources; characteristics of potential project beneficiaries; and loss of livelihood from destruction of natural ecosystems caused by the project.

Also, some projects may cause complex environmental issues or affect sensitive ecological habitat, such as mangroves, forests, river vegetation, shorelines, or coral reefs. Projects may also cause significant social risks which must be managed. Such projects merit further detailed investigation and evaluation in order to compare alternatives and select the best option, and to design the most appropriate mitigation measures in the form of a site-specific Environmental Management Plan (EMP). If a project is highly sensitive from the cultural or social perspective, it too can merit a similar analysis. In such cases an Environmental Impact Assessment (EIA) would be necessary to assess the potential impacts, at a level of detail consistent with the scale of those potential impacts. The screening process described below would indicate whether such complex or sensitive conditions exist, and so guide the decision whether or not an EIA is needed. On the contrary, if conditions are fairly simple, the checklist and screening process below would indicate that this is the case, and a generic EMP could be relied upon to mitigate any fairly minor potential impacts. The generic EMP is described later in this EMF (Appendix 3).

#### 5.1.1. Screening Process

Each project will be screened by a JSIF Technical Officer (TO), Social Officer (SO), and Environmental Officer (EO) early in the project cycle, to identify potential environmental and social impacts and social concerns, for example involuntary resettlement and land tenure issues, or the occurrence of sensitive ecological areas or zones of natural habitat. The technical and social officers will be provided with environmental training prior to participation in screening activities. The team shall visit and conduct a site surveillance with support from residents and other stakeholders of the beneficiary community. Once screening is completed (see environmental and social screening checklist in Appendix 4) by the team of officers listed above the TO and SO will input the information in Fund Manager (JSIF's MIS software) after which it is submitted for approval by the Environmental Officer (EO). The EO use the information in **Table 1** above as a reference in seeking guidance from NEPA regarding the need for an environmental permit/license or environmental impact assessment, prior to the execution of the project. It is also important to determine if any other legal or loan requirements need to be satisfied, and whether the project is eligible under the loan criteria. This decision must be confirmed by the JSIF EO after reviewing additional site specific information as detailed in the Form "Checklist for Screening Site Specific Issues".

# 5.1.2. Checklist for Screening for Site Specific Environmental and Social Issues

This Form is prepared on Fund Manager (JSIF's critical project management software) by the TO and SO after the team completed screening process. The checklist is intended to identify relatively simple cases where a standard, generic EMP can be used for minor impacts, as compared to complex sensitive cases where additional work is needed to accurately and appropriately assess and mitigate potential impacts through an EIA.

Note: A "Yes" or "Do Not Know" response to any of the questions in the screening sheet will trigger Fund Manager to generate a set of generic mitigation measures which will be included in the Consultant's contract to design, cost and manage. The environmental officer will also assess the issue to determine the potential impacts and to ensure that the appropriate mitigation measures are implemented. The EO will also perform monitoring activities to determine if the mitigation measures are effective and make changes to to remedy the issue if necessary.

One completed copy of the screening form must be sent to the EO, prior to project application review and another copy must be attached to the project application.

# 5.1.3. Evaluation by Review Committees (Social and Technical) (SRC & TRC)

Subsequent to environmental and social screening, the Social and Technical Officers with support from the environmental officer will prepare an appraisal report for the project This report is submitted to the SRC for evaluation of impact to determine the project's feasibility. The SRC will evaluate the project based on a number of environmental and social criteria including:

- Potential environmental impacts and ease of mitigation;
- Employment potential;

- Health and safety risks of workers and community;
- Impact on living condition of residents;
- Involuntary resettlement including physical and economic displacement;
- Potential for conflicts;
- Capacity of community to implement the project governance structure;
- Ability of the project to deliver community needs;
- Impact on community health care, education and income; and
- Sustainability

Only projects that are considered feasible environmentally and socially are approved by the SRC to continue in the project cycle/. Projects that are not feasible are usually rejected by the SRC or recommended for re-appraisal to improve on proposal. Post SRC, infrastructure projects are reviewed at TRC.



Figure 1: Integration of Screening with JSIF Project Cycle

#### 5.1.4. Implementing NEPA Requirements

Based on the results of the screening, JSIF staff (Project Officer in consultation with Environment Officer) will determine if a generic EMP is sufficient, or whether an ESIA is also required. If a NEPA permit is required, the application will be completed and submitted with any other necessary document including a detailed Project Information Form (PIF). NEPA reviews the application and determines whether (i) a full Environmental Impact Assessment must be prepared before a permit is issued, or (ii) a permit is issued by NEPA with or without Terms & Conditions. See **Figure 2** for the detailed flow diagram of NEPA's environmental permit application process. If needed, JSIF proceeds with the preparation of a full ESIA, using the NEPA TOR template and with the no-objection of the World Bank.

Once NEPA has issued a permit to construct, JSIF makes sure that all terms and conditions, and any requirements resulting from a full EIA, where applicable, are fully integrated into the design and the contract documents of the specific project. Depending on the nature of NEPA requirements, this may be done through an alternative design, special design features or modifications, an EMP, special contract clauses.

NEPA may also require special monitoring and reporting actions, and normally will carry out periodic monitoring of the implementation of the project to make sure the requirements are being met. The World Bank will also make periodic supervision visits to support the implementation of project environmental requirements.

#### Figure 2



### 5.1.4. Project Design and Technical Review

All sub-project design must be formulated by a qualified and competent individual or company. The project design must address environmental issues identified during screening and take into consideration measures recommended by NEPA as a condition of the permit. The formulator shall present the project design to the JSIF's Technical Review Committee (TRC) for a comprehensive assessment of the technical and environmental soundness. Upon approval by the TRC, the project design will be uploaded into Fund Manager and the Document Management System. Following TRC approval, the project will also be assessed by the Project Management Review Committee and the JSIF Board of Directors prior to final approval for implementation.

### 5.1.5. Implementing EMP Requirements

The proposed sub-projects to be financed by JSIF under REDI II are categorized as follows:

- Construction of agro-processing and cold storage
- Construction of tourism enterprises including the provision of on-site water supply and sanitation services
- Construction of new and/or retrofitting of major and parochial bridges, including supporting activities such as slope stabilization and landslide risk control and river training
- Rehabilitation of parochial roads and drainage systems.
- Construction and operation of animal rearing facilities and greenhouses
- Installation of irrigation systems

A standard generic EMP has been prepared to include mitigation measures for but not limited to the listed activities based on the expected likely environmental impacts (see Appendix 3 for the generic EMP by infrastructure category). The applicable EMP is incorporated into the bidding documents when procuring contractors and consultants to implement the project. Some projects may have additional requirements for mitigating and monitoring in response to issues identified during site screening, which shall also be specified in the bidding or contract documents. (If a permit to construct was received from NEPA, then the generic mitigation measures and monitoring requirements should be amended to include the general and specific terms and conditions issued by NEPA; or, if an environmental impact assessment (EIA) is required, the resulting recommended mitigation measures from the ESIA will be incorporated into the EMP for the works, and included in the contract documents.)

### 5.1.6. Environmental and social Requirements in the Construction Contracts

Volume II (Technical Specifications Document) of the construction contract documents contain, in Part H, technical clauses on "Environmental and Social Mitigation and Health & Safety"; including a section on how the contractor shall deal with chance finds of cultural property and archaeological remains. The JSIF's contracts for civil works will be informed by the World Bank's policy document' "Guidance - Environmental Social Health and Safety in Procurement." The guidance document (Appendix 1) also provides guidelines for the operation of the contractors. Based on the screening results and depending on the type of infrastructure works to be executed, the JSIF Project Officer, in consultation with EO, must prepare a list of measures to mitigate potential adverse environmental and social impacts. These would include terms and conditions mentioned in NEPA's permit to construct or license to operate, including any specific measures from an EIA if one has been prepared for the subproject, and the relevant generic EMP (from Table 3) supplemented by any additional site specific measures, if required. Mitigation measures must also take into strict consideration, the applicable Environmental and Social Standards (ESS1 to ESS10) as outlined in the World Bank Environmental and Social Framework and which are summarized earlier in this document. Contractors will also be required to have their workers sign a code of conduct (see Appendix 7 for the sample workers code of conduct).

A clause in the Particular Conditions of Contract will refer to these environmental and social management requirements in the EMP and will state that it is a supplement to Part H of the Specifications. The Particular Conditions of Contract will also stipulate that any non-compliance with the mitigation measures set out in the contract will attract the same remedies under the contract as any non-compliance with the contract provisions; such remedies would be instructions, notices, suspension of work, etc. The Instructions to Bidders will highlight the inclusion of the EMP in the contract specifications and the contractor's obligation of compliance.

#### 5.1.7. Managing Potential Impacts

The REDI II project will exclude any activity that involves the purchase of biological control agents. A screening checklist and Pesticide Management Plan including nonchemical measures for pest management and guidelines for proper selection, application, storage, handling, transport and disposal of pesticides has been developed for sub-projects that will require procurement of pesticides or that result in the increased use of pesticides. Considering the nature activities to be implemented under this REDI II, significant use of pesticides is likely, however integrated pest management (IPM) approach will be top priority. Incidental pesticide issue will be managed with the standard pesticide management plan, for example procuring pesticides from licensed suppliers, ensuring that the pesticides are approved for use and that users are properly trained. Only registered and license pest control operators will be contracted for termite treatments in buildings. Appendix 2 also outlines how JSIF manages significant aspects.

Another potential impact may be chance finds of physical cultural property. Site screening may indicate that the project site is in, or close to, an area with and important cultural property. The Jamaica National Heritage Trust (JNHT), under the provisions of the JNHT Act, may enter a property or site to investigate impacts on cultural properties. If there is a chance find of archaeological or cultural value the JNHT has a right to protect that find and may issue an emergency Preservation Order covering sites and buildings considered to be potentially archeologically important or significant.

Some areas of the country are declared as Historic District and the JNHT has the right to stop any works in these areas that may prove destructive to archaeological monuments or cultural property. If any chance find artefacts are found during project works the JNHT may need to perform Rescue Archaeology in order to secure and preserve these artefacts. This may require the temporary cessation of certain project activities to facilitate JNHT procedures. The contract specifications in Part H, Section 1.6 contain a clause that sets out the required actions for the contractor to comply with the requirements of the JNHT Act to protect any chance finds of cultural property<sup>4</sup>.

<sup>&</sup>lt;sup>4</sup> This provision will also satisfy the requirements of the policies on cultural property by the various development partners, such as the World Bank's, as set out in the draft OP 4.11 on Physical Cultural Property.

Local input will be solicited as to the appearance or disposition of buildings or structures with cultural, aesthetic, or historic value to the community. This type of community engagement is important to the image and success of any project.

For involuntary resettlement, a resettlement policy framework has been prepared to provide guidance for the preparation of site-specific resettlement action plans (RAPs). The RPF also provides guidance for cases requiring compensation and economic displacement. Land acquisition for activities under Component 1 will be done on the basis of "willing buyer willing seller". There will be no Involuntary resettlement related to land take or physical displacement of homes and involuntary resettlement resulting in physical relocation of households will not be undertaken under component 1. Under Component 2 involuntary resettlement will be avoided and only considered under exceptional circumstances when all options have been considered and the benefits thereof far outweigh the costs of resettlement. Appendix 6 outlines the guidelines for voluntary land donation. Under these circumstances, the requirements of the World Bank's OP/BP 4.12 will apply. RAPs will be prepared and reviewed by the Bank for non-objection. All planned resettlement actions will be executed before works can start. Compensation for lost crops or assets will be paid to affected persons before project activities can commence.

Some World Bank funded projects may include a Crisis Emergency Response Component (CERC) to strengthen the Government's response, including reconstruction in the event of an emergency such as man-made or natural disaster. In the event the CERC is triggered, funding from the project could be applied to finance the Government of Jamaica social safety net activities, related to the emergency.

### 5.1.8. Consultation and Disclosure Management

It is JSIF's mission to empower communities to effectively implement community-based programs aimed at social development. JSIF's Operational Manual (OM) prescribes a project preparation and implementation process that involves participation of the project community at all keys steps. This participatory process facilitates the consideration of environmental aspects as it integrates into the project cycle disclosure of project information to, and consultation with, the community.

Extensive community consultations will be critical for the implementation of all projects being executed by the JSIF, especially those having to do with construction or rehabilitation of critical infrastructure such as roads, bridge, buildings and drainage works. Communities must be engaged particularly with regards to matters such as environmental and social safeguards; grievance redress mechanisms; eligibility criteria and how to access funding; implementation strategies; promotion and marketing; and community contribution; *inter alia*. Consultations with the communities on traffic management, selection of detours and alternate routes and entry and exit of heavy machinery in the communities will also be paramount in the implementation of the subprojects. Attention to public concerns such as dust or noise will be required, with a meaningful and effective mechanism to receive and resolve complaints and grievances.

This EMP is also subject to public disclosure and consultation, in accordance with World Bank policy OP/BP 4.01. Therefore, extensive consultations with stakeholders were conducted and documented prior to the appraisal of previous Bank funded projects including the Integrated Community Development Project (ICDP) and Disaster Vulnerability Reduction Project (DVRP). Similar community feedback sessions were executed for the REDI II project. In fact, three major consultations were conducted in the parishes of St. Thomas, St. James and Westmoreland on June 17, 27 and 28, 2018 respectively prior to finalizing this EMF (Appendix 9). Included in the consultations were community based tourism experts and entrepreneurs, fisher folks, crafts men, bread and breakfast operators; nature tour operators; farmers; and Government stakeholder, etc. The applicable comments or concerns posited by the stakeholders were incorporated in the relevant section of the EMF. Generally there was a balance of women, men and youths in attendance at the consultations. The main issues of concern were:

- 1. Frequent loss of agricultural produce from climate related events and praedial larceny. The participants expressed frustration with the repeated loss of both crops and livestock from flooding and theft. Coming out of the discussions, protected agriculture including the construction of greenhouses and the improvement in drainage were suggested as possible solutions. The Westmoreland group also suggested the establishment of an insurance scheme to support farmers as a possible solution for restoration of their operations after a natural disaster and/or major theft.
- 2. Inadequate infrastructure. The stakeholders, especially those in St. Thomas were especially concerned about the poor roads, bridge and drainage infrastructure in the parish. This they said limits their access to both the tourism and agricultural markets. The stakeholders indicated that there are a significant number of potential tourism product for development in the parish of St. Thomas which could improve the socio-economic conditions of the residents, however because of poor access roads these sites

are both under developed and not utilized to their full potential. The farmers expressed that there is a need to repave the roads and repair or rebuild the bridges. According to the stakeholders, journey that should have taken a few minutes to travel by motor vehicle is sometimes taking hours depending on the rainfall. Occasionally, residents including farmers are marooned in their communities because of flooding or because bridges are impassable. The drainage network is reported as being inadequate to channel the volume of stormwater during heavy downpour.

The TPDCo indicated that there are plans to develop some of the locations mentioned by the residents. In response to TPDCo., a lot of the community stakeholders expressed skepticism regarding the genuineness of the promise as they felt as if they were fooled previously.

- 3. Lack of resources. The youths especially expressed concern regarding the challenges to access capital to fund their agriculture and tourism project ideas. They also mentioned the lack of or limited penetration of local produce in the tourism market which is considered to be lucrative.
- 4. Poor governance structure. This was a common theme in St. Thomas. The stakeholders indicated that there are a number of community based organizations in the parish, however their governance capacity is very low. Therefore, training, registration, licensing and capacity building will be critical for them to tap into the project and be sustainable.

The following matrix shows the key environment-related consultation and disclosure actions to be taken during project preparation and implementation of the sub-projects, and the outputs or results of these actions.

| Step in Project Cycle as<br>per Operations<br>Manual | Actions for Screening and<br>Social Management  | Output / Results   |
|--|---|--|
| Promotion <sup>5</sup>                               | <ul> <li>JSIF / community<br/>leaders to publicize<br/>JSIF's intention to<br/>provide funding for<br/>sub-projects in the<br/>Agriculture and<br/>Tourism<sup>4</sup></li> </ul> | <ul> <li>There is adequate<br/>awareness in the<br/>community about<br/>the project</li> </ul>                         |
| Developing project<br>application <sup>4</sup>       | <ul> <li>JSIF to hold community<br/>wide consultation on<br/>local priorities needs<sup>4</sup></li> <li>Community participate<br/>contribute</li> </ul>                          | <ul> <li>Local and specific<br/>environmental<br/>concerns and<br/>constraints are<br/>considered</li> </ul>           |
| Project Concept<br>Development                       | <ul> <li>Wide cross-section of<br/>community participate<br/>in screening process</li> </ul>  | <ul> <li>Alternatives have<br/>been considered<br/>and<br/>environmental<br/>feasibility is<br/>ascertained</li> </ul> |
| Project Design and<br>Review                         | <ul> <li>JSIF to publicly display designs for a minimum of 2 weeks</li> <li>Community reviews designs and "signs off"</li> </ul>  | <ul> <li>Ensures that<br/>designs are<br/>environmentally<br/>appropriate,<br/>among other<br/>criteria</li> </ul>     |

<sup>&</sup>lt;sup>5</sup> This step and the corresponding actions are not needed when a community has been pre-selected for a project.

| Project Implementation<br>(after contract award<br>and signing) | <ul> <li>JSIF to arrange for sign<br/>board providing<br/>project details</li> <li>JSIF to organize Project<br/>Information Meeting<br/>held in and with<br/>community</li> </ul>  | <ul> <li>Information on contract and contractor is disclosed</li> <li>Community is made aware of its role in implementation</li> <li>Community has open channel of communication to JSIF</li> </ul> |
|---|--|---|
|   | <ul> <li>Community to attend<br/>and participate actively</li> <li>JSIF to establish Project<br/>Steering Committee<br/>(PSC)</li> <li>JSIF with the support of<br/>the Community to<br/>monitor work and<br/>progress of contractor</li> <li>JSIF and community to<br/>participate actively in<br/>PSC meetings</li> <li>JSIF will have full<br/>oversight of all<br/>subprojects and will<br/>perform regular<br/>monitoring and<br/>reporting.</li> </ul> | for providing feed-<br>back<br><sup>∞</sup> Community makes<br>sure that EMPs are<br>complied with  |

| Project Completion | <ul> <li>Community to set up<br/>maintenance</li> </ul>   | <ul> <li>Continuing<br/>maintenance,</li> </ul>   |
|--------------------|---|---|
|                    | <ul> <li>committee</li> <li>JSIF and partner agencies to assist community with O&amp;M</li> </ul> | including<br>environmental<br>aspects, is ensured |

Finally, it should be noted that any environmental impact assessment (EIA) required for implementation of a sub-project will also require public consultation under Jamaican law (see section 5.1.3) as well as World Bank Policy. This type of consultation would occur once the details of a project are fully known, and will give the public a chance to comment upon and improve the designs.

## 5.1.9. Monitoring and Reporting

An implementation monitoring system has been established by the JSIF to ensure that projects are adequately supervised with a view to minimize environmental and social impacts. The monitoring system has several layers including the technical officers (TOs), consultants, environmental officers (EO), internal auditors, and external auditors. The TOs will be required to visit each project site at least once every two weeks while the respective consultants must visit the site at least once every week. The Consultants' clerk of works are required to be on site every day to conduct monitoring and supervision.

The Technical Officer will complete an environmental and social monitoring report in Fund Manager for every site visit for which a Contractor Environmental Management Conformance report will be generated automatically. This report can be used to guide management decisions with respect to the contractors' suitability to continue the existing contract and to secure future contracts. See Appendix 5 for a monitoring template for environmental and social monitoring which could be adapted for each context.

Internal and external auditing is a standard requirement for the maintenance of the JSIF ISO 14001 certification. The internal and external auditors will visit sites randomly usually once per year. A report detailing the performance of the EMS in respect of the ISO 14001 Standard is prepared for each audit. The EO will visit project sites at least twice during implementation as well as if environmental issues arise. A site monitoring report will be completed for each site visit.

Appendix 1 contains additional detailed steps in good environmental management, specifically for the design and operational (O&M) phase.

As with JSIF's policies and procedures, the JSIF Board as part of the governance structure ensures that the systems for adhering to the policies are established and maintained. JSIF's Management will have the main responsibility for monitoring the application and use of this ESMF. For this purpose, the EO will prepare bi-annual and annual reports as part of the project progress reports. These will contain the key steps, outputs and results of the environmental management actions taken for all implemented sub-projects. Problems and issues arising during the use of the EMP will be flagged and brought to the attention of the JSIF Management for action. Copies of the annual ESM reports will also be sent to the World Bank. The Bank will also review these reports during the periodic supervision missions.

JSIF's management information system (MIS) will be used to track the key steps in the environmental management system and to generate the necessary reports for the JSIF Board and Management. The following steps will be monitored for all projects:

| Stage in Project Cycle         | Action            | Result / Outcome                                      |
|--------------------------------|-------------------|---|
| Project Concept<br>Development | Site Screening    | Acceptance<br>Rejection                               |
| Project Appraisal              | Project Screening | NEPA Environmental Permit<br>Required<br>EMP Required |
|                                |                   | None  |
| Project Implementation         |                   | With full EIA   |

|           | NEPA<br>Environmental<br>Permit | With terms and conditions  |
|-----------|---------------------------------|----------------------------|
|           | EMP                             | Included with contract     |
|           | EMP<br>implemented              | With problems or issues    |
|           |                                 | With complaints            |
|           |                                 | With residual impacts      |
| Operation | Maintenance Plan                | Environmental Requirements |

# 6.0 Grievance Redress Mechanism

JSIF's assigned Social and Site Supervisor will play a critical role managing grievances associated with the implementation of all JSIF projects. The sharing of information in a timely manner and the quick attention to issues that arise are seen as key factors to good social management. Solutions to grievances related to construction disturbance, construction waste management, project benefits, contractors' workers' relationships with host communities, etc. will be pursued directly by the JSIF Social and Environmental Officer and in liaison with the relevant external actors.

The Environmental and Social Officers will help manage grievances. Where issues are outside of the Officers scope, it will be reported to the relevant persons within JSIF and any necessary external actors for resolution. Complaints will be noted in a grievance log with a response time between 1 and 4 weeks depending on the complexity of the issue.<sup>6</sup> The social officer shall specifically be responsible for managing the grievance register to ensure that all complaints are recorded, from reception to resolution. This information will be entered into the JSIF Management Information System (MIS) and be included in

<sup>&</sup>lt;sup>6</sup> JSIF recognizes the need for confidentiality and sensitivity in handling matters/complaints related to sexual harassment. In this regard complaints can be submitted in confidence to the Legal officer at JSIF and/or through the Bureau of Gender Affairs 876-754 8575-8 or Centre for the Investigation of Sexual Offences at 876 754 8575-8.

the regular progress reporting. The reporting format for grievances for all projects under implementation is presented in Appendix 8.

Where satisfactory solutions to grievances cannot be achieved within the scope of the JSIF's mechanism, the aggrieved party may take the matter before the courts. Arbitration will be done by appropriate local institutions such as the Justice of the Peace, Community Works Coordinator, and the Dispute Resolution Foundation (which is a Government supported NGO with links to the courts. The courts do refer cases to the Foundation for arbitration as a measure to seek a faster resolution to disputes. This would not prevent the parties to the dispute from taking the matter to the court if a compromise cannot be reached.

Communities will also be notified of the GRM project information meetings, including those related to resettlement, and through other State entities including the Social Development Commission (SDC). Any grievances arising should be recorded and reported on in the JSIF MIS. This should include details on the date of the dispute, the nature of the dispute and how it was resolved.

| MODALITIES FOR REPORTING GRIEVANCES |                   |                                    |
|-------------------------------------|-------------------|------------------------------------|
| Modality                            | Contact           | Location                           |
| Direct (face to face)               | JSIF Officers     | Project site                       |
|                                     | Consultants       | Project site                       |
| Telephone                           | JSIF Receptionist | 876-968-4545                       |
| Fax                                 | JSIF Receptionist | 876-929-3784                       |
| Email                               | JSIF Receptionist | feedback@jsif.org                  |
| Social Media (Facebook,             | Communications    | Type "jsifja" in any of the social |
| Twitter, Instagram)                 | Department        | media platforms to access JSIF     |
|                                     |                   | page.                              |
| Web-based platform                  | Communications    | www.jsif.org                       |
|                                     | Specialist        |                                    |

# 7.0 TRAINING AND CAPACITY-BUILDING

JSIF will assess and ensure that based on the projects being managed and the associated environmental and social risks that suitably qualified and experienced professionals are engaged to manage environmental risks. In addition to the requisite scientific skill set required to manage the EMP, the JSIF has also integrated the required legal skill set to ensure compliance is tracked. As such the responsibility for managing the EMP rests with the Environmental team and is supported by the Legal Officer.

The designated senior EO is also responsible for the provision of training sessions in environmental and social screening and management for JSIF project officers, field supervision staff, the community liaison officers and selected community representatives. The environmental staff shall prepare a training plan and training modules for project officers, field supervision staff, and key community members to familiarize them with the principles and procedures as set out in this framework. The EOs will be responsible for training community representatives.

Training needs will be identified to ensure continued efficacy of the environmental management system, through structured training of team members, contractors, consultants, suppliers, communities, and other stakeholders.

## **APPENDIX 1 – JSIF CONTRACTOR GUIDANCE DOCUMENTS**

#### 1.0 Potential Environmental and Social Impacts of REDI II Sub-projects

#### Positive

There are a number of potential positive environmental and social impacts of the subprojects proposed to be implemented. In keeping with principles of sustainable development and holistic planning where the environment is defined as the physical, biological, social and economic factors of life, the projects will have the effect of:

- i. Improving resilience of communities to disaster risk and enhancing capacity to adapt to climate change
- ii. Improve agricultural production and economic growth of the country
- iii. Eliminating environmental safety hazards from deteriorating structures
- iv. Preservation of natural resources and ecosystems
- v. Preservation of physical and cultural resources
- vi. Improving environmental health through water, sanitation and health infrastructure
- vii. The creation of temporary and permanent employment opportunities and longterm income generation
- viii. The provision of social services that were previously not available
  - ix. Improved living conditions in poor communities
  - x. Improving access to markets and other services through upgrading and provision of access bridges and roads
  - xi. Increased capacity of project beneficiaries
- xii. Increasing the Country's capacity to respond to hazards
- xiii. Inclusive and equitable socio-economic development
- xiv. Improving protection of the Country's productive assets, value chains, and connective network; which ultimately will facilitate sustained economic growth and development.

#### Negative

Most of the negative impacts associated with sub-projects are likely to occur during construction and rehabilitative works on roads, buildings, drainage, water and sanitation projects and where designs are inadequate. These impacts are likely to be minor considering the maturity of the JSIF's environmental management system. These issues will be easily identified and mitigated. Determination of these potential impacts forms an integral part of the analysis of the technical feasibility of the projects. In keeping with the principles of technical and environmental soundness however, adequate technical review, through peer review and using technical advisors, must take place to ensure adequacy of designs.

Negative impacts may also occur during operation particularly in relation to disposal of solid and sewage waste, use of pesticides in greenhouse operations and where there are improper operational and maintenance procedures in place. These issues must also be factored into the technical analysis of the projects at the design phase. Even with adequate planning and design, there are risks of impacts during implementation where guidelines are not followed at a supervisory level. All contracts and Terms of Reference for formulators, supervisors and contractors must therefore clearly show deliverables in relation to implementation of mandated environmental procedures. Potential negative impacts include:

- i. Unnecessary removal of vegetation cover
- Creation of soil slippage and soil erosion conditions from excavation and inappropriate placing of excavated matter on slopes
- iii. Blockage of drains from construction waste and excavated materials
- iv. Ground and surface water pollution
- v. Pesticide pollution of soil, ground and surface water
- vi. Exposure of workers/farmers to pesticides
- vii. Eutrophication of surface water from sewage discharge
- viii. Excessive run-off where drainage on roads and off buildings is inadequate
- ix. Inappropriate disposal of solid waste

- x. Interruption of vehicular and pedestrian traffic flow or access to amenities
- xi. Destruction of natural or critical habitats
- xii. Greenhouse gas emissions
- xiii. Damage or loss of physical cultural resources
- xiv. Loss of indigenous or native species
- xv. Exposure of workers to occupational health and safety risks
- xvi. Exposure of community to health and safety risks
- xvii. Involuntary resettlement
- xviii. Prostitution
- xix. Sexual harassment
- xx. Discrimination against vulnerable groups including women, children of working age and people with disability
- xxi. Forced labour and child labour
- xxii. Conflicts, crime and violence

#### 2.0 General Guidance for Infrastructure Projects

Appropriate sanitation systems must be designed and installed and disposal systems must be functioning. It must also be determined if there is a need to provide environmental awareness training for users<sup>7</sup>. Sanitary facilities must meet the following requirements:

- (i) Sanitary facilities must be suitable to the local and ground conditions.
- (ii) Sanitary facilities must be provided in sufficient numbers
- (iii) In order to avoid surface water contamination, when public facilities for sewage treatment are not provided, effluent should not be discharged into surface waters without adequate treatment: to avoid ground water contamination, effluent must be treated in a septic tank (minimum efficiency)

<sup>&</sup>lt;sup>7</sup> Awareness by users of sanitary systems is required whenever new systems are installed which are different from the ones they

are used to. This is particularly needed when flushing toilets are introduced to new users. In many cases it has been reported that flush toilets were used to grow plants because new users did not get accustomed to using them.

of 70% reduction of BOD); the absorption tank is not efficient in preventing groundwater contamination.

- (iv) The site where the sanitary facility is to be installed must have a low water table.
- (v) If sanitary facilities use alternative technologies such as Ventilated Improved Pits (VIP) latrines and others, it must be located at least 15 meters from existing buildings and houses, in the opposite direction of the prevailing winds, to prevent odor and undesirable impacts.
- (vi) When an external latrine vent pipe exists, it must be located at the sunny side of the latrine and painted black, to produce an updraft, due to the heating of the air inside the vent: an external cover at the top of the vent pipe will prevent flies and mosquitoes from coming out the vent and therefore will reduce the risk of contamination.
- (vii) All required approval and permits must be obtained and the relevant agencies(NWC, NEPA etc.) informed and involved in the development of the project

Adequate water supply must be provided as indicated below:

- (i) Adequate structures for water storage must be provided.
- (ii) Rainwater can be collected, stored and used for sanitary facilities.
- (iii) The storage structure must be located (about 25 meters) from, the absorption tank, septic tank or other similar facility, and upstream the direction of the water table flow<sup>8</sup>.

The land on which a building is to be located must comply with the zoning requirements of the National Environmental Planning Agency and relevant planning legislation. It must also be well drained, aesthetically landscaped and secure, especially if very small children are involved. All relevant permits and no objections from relevant agencies must be obtained.

<sup>&</sup>lt;sup>8</sup> If the storage facility is underground it can be contaminated by groundwater contaminated with effluent or by effluent directly, in case an absorption tank is located nearby.

- (i) In rehabilitation projects, when an existing building does not comply with the guideline above, the JSIF shall not approve the project.
- (ii) Rehabilitation must, whenever possible include drainage, security and landscape of the area as well as the building itself and testing for hazardous materials such as asbestos and lead; and
- (iii) In rehabilitation projects, when an existing building is located on unsuitable land, the JSIF shall not approve the project. The following are considered to be unsuitable lands:
  - i. land resulted from fill up with any refuse matter that is contaminated by human or animal excreta or any other hazardous material;
  - ii. wetlands and flood plains;
  - iii. Protected Areas where approval has not been obtained
  - iv. Steep (more than 30% declivity) and unstable slopes susceptible to slippage.

Any road rehabilitation project must comply with the minimum technical standards of the relevant Local Authority to which the road will be handed over to and required no objections obtained.

In rehabilitation/expansion or construction projects the technical and financial feasibility of using traditional architecture and simple technologies and materials must be assessed, and simple, traditional style and materials adopted when suitable. A comparative assessment of environmentally friendly materials and techniques should also be adopted where suitable, based on comparisons of techniques and long-term cost-benefit analysis. This applies to any building, road, water and sanitation projects.

All buildings should be well designed to provide security and at the same time to be attractive and well ventilated and make best use of natural lighting.

Adequate space and facilities for recreation inside and outside of a building must be designed accordingly and whenever possible, budget for its construction must be ensured in the project.

Solid Waste must be managed in a sustainable and responsible manner with a view to minimized environmental impacts.

- i. Solid waste must be collected and disposed of in an appropriate manner and on a regular basis, according to the JSIF's Operation and Maintenance Manual for infrastructure projects.
- ii. Waste must be stored in a covered garbage storage unit, designed in accordance to current NEPA or NSWMA guidelines and protected from the access by animals.
- iii. The JSIF will develop a waste management manual and provide the sponsor community as part of the Operation and Maintenance Manual. This manual will include self-sustained waste management plans that include alternative solutions for adequate disposal of organic waste and garbage, and potential uses for recycled materials, waste collection campaigns and other environmental awareness activities to be developed with the students and the community<sup>9</sup>.

Projects must be implemented to minimize or mitigate against natural and manmade hazards.

- I. **Fire Control:** Safety precautions against fire must be assessed, implemented, documented and functional at all times and water supply for fire hoses must be secured. Note that:
  - a. Evacuation and fire extinguishing procedures must be approved by the fire department or a similar institution.
  - b. Fire disaster preparedness should be addressed in organizational strengthening exercises and in maintenance training.
- II. **Natural disaster mitigation:** The design of all infrastructure projects must accommodate the potential occurrence of a natural disaster and climate change scenarios and as such should include the necessary mitigation measures to ensure minimum impacts from these events. This includes but not exclusive to:

<sup>&</sup>lt;sup>9</sup> Burning or, covering with earth are common practice for waste disposal in rural areas. The appropriate alternative will be provided in the JSIF Operation and Maintenance Manual.

- a. Earthquake mitigation: Designs must uphold the minimum building standards recommended for Jamaica as indicated by the Building Code.
- b. Storm mitigation: This includes heavy rain, storm surges, tropical storms, hurricanes mitigation measures for strong winds and high levels of precipitation and runoff. Road and building designs must therefore have adequate drainage measures and buildings and other structures must maintain the minimum standards under the Building Code for wind resistance.
- c. Drought: The design of applicable sub-projects should include measures such as rainwater harvesting systems, water efficiency and conservation features, water storage equipment and drip irrigation system to mitigate against drought conditions. Drought and disease resistant crop species should also be cultivated to mitigate against the impact of climate change.
- III. Safety: Care must be taken to ensure that designs promote a safe work site and safe operation of the facility. The following must be considered:
  - a. Materials: No toxic paints or construction materials (e.g., lead-based paints, amianthus, and asbestos) may be used within the buildings or on water supply projects.
  - b. Site Safety: Designs must factor in terrain and other potential areas of danger that my lead to an unsafe work site. Where there is potential for danger on a site, cautions and recommendations for safe implementation must be outlined.

### 3.0 Specific Guidelines by Project Sub-type

1. All Project Sub-types assume the General Guidelines in addition to the typespecific guidelines listed below and the procedure required during each stage of the Project Cycle as outlined in Section 4.0.

Maintenance training must be provided for select project beneficiaries (Maintenance Committee) to ensure care of the structure and avoidance of physical danger due to deterioration or lack of maintenance, particularly in the case of agro-processing facilities, sanitation systems, tourism enterprises, cold storage structures, water supplies roads, small bridges and other infrastructure.

### A. ROADS

#### Design Phase

- 1. Roads must be designed and constructed so that they do not impede the free flow of intervening water ways:
- (i) At design phase, the grade of road must be established above the level of the existing drains.
- (ii) In case the existing road crosses a waterway, the design for rehabilitation must include culverts to allow the free flow of water.
- (iii) Size of culverts and drains must be designed to accommodate a 30-year storm event or as per new Building Code standard.
- 2. Capped and uncapped roads must be designed and constructed so that water does not stand over long periods either on the road (in surface depressions) or at the sides or base.
- (i) In case the size of the existing drains is not sufficient to ensure free water flow of a 30 year storm event, their enlargement must be included in the rehabilitation design;
- (ii) If existing drains are blocked by vegetation or silt, clearing must be included in the rehabilitation project.
- 3. Bridges design must include re-vegetation of shoulders using native vegetation to reduce erosion and any necessary river training to protect the bridge.
- 4. The shoulder declivity must be designed according to the soil characteristics.

#### Construction Phase

- 5. Construction works must comply with the JSIF's General Environmental Guidelines and implemented using JSIF's Environmental Handbook for Construction Supervision and monitoring and must ensure the following:
- (i) Defined grades must be correctly set in place
- (ii) No depressions must be left in the surface of the road.
- (iii) Drains must be unblocked and correctly sized, as in the project design.

- 6. Erosion control measures must be implemented accordingly to project design:
- (i) Exposed road shoulders must be vegetated early with native species, appropriate to the site to reduce the impact of raindrop erosion.
- (ii) Erosion (silt/sediment) barriers must be in place and functional throughout construction.
- 7. There must be a satisfactory system of regular collection and disposal of waste and garbage; during construction works the contractor must ensure that:
- (i) Materials are stored in such a way that will not be carried by rains and/or run-off waters into the drains
- (ii) Garbage and construction wastes are collected and disposed in appropriate sites in a way that ensure that they will not be carried into the drains or discharged into wetlands or in sensitive vegetation communities;
- (iii) Measures are implemented to avoid spills of lubricants, fuels and other chemicals, and in the event of an accidental spill, clean-up is clone immediately
- (iv) After construction works are concluded the contractor must clear the area from all equipment, machines and wastes (liquids or solid)
- (v) Whenever the sponsoring community does not provide an adequate site for waste disposal, the contractor shall follow the guidelines JSIF' will develop for waste disposal

### **Operation and Maintenance**

- 8. Operations and Maintenance should follow JSIF's Operational and Maintenance Manual for Infrastructure Projects. Particular attention needs to be paid to:
  - i. Erosion control
  - ii. Drainage
  - iii. Clearing and mitigating against land-slippage (within the capabilities of the community e.g. minor retaining walls, major works are the responsibility of the relevant authority.

#### **B. SANITARY FACILITIES (LATRINES)**

#### Site Selection and Project Design

- 1. Pit 1atrines should be avoided due to (i) odour and insect (flies and mosquitoes) problems; (ii) risks of contamination by pathogens (virus, protozoa and helminths) transmitted by excreta; (iii) risk of small children falling into pits; (iv) where the water table is high
- 2. Pit latrines with adequately designed septic tanks and absorption pits are recommended when there is (i) inadequate water supply to support water closets (ii) where soil absorption rates ensure proper and safe diffusion of waste water (iii) where there is no potential for contamination of ground water supplies.
- 3. Other alternative sanitation technologies, such as ventilated improved latrines (VIP latrines), should be considered appropriate only when flushing toilets are not technically and economically feasible.
- 4. The sanitary facility must be installed at sites that:
  - i. Has a low water table
  - ii. Is located downstream.

#### **Construction** Phase

5. Construction works must comply with the JSIF's General Environmental Guidelines and JSIF's Environmental Handbook for Construction Supervision and monitoring.

I.Dust and noise during construction works should be minimized:

- (i) In residential areas, if works are conducted in the dry season, the contractor must wet the exposed area with water and construction materials either stored or transported must be covered to avoid particulate matter to be blown by the wind.
- (ii) Communities must be given adequate notice of intended construction and potential for dust and blockage of access to roads or community facilities during construction.

- (iii) When sand is used to fill in land or to level a site it must be capped with clay turf, whenever possible. If this solution is not viable, spraying the area with water can minimize dust blown by the wind.
- (iv) Construction work must be limited to daylight hours, from approximately8:00 am to 6:00 pm, or according to local or specific regulations.
- (v) Blasting to break up rocks will be conducted during daylight and residents will be advised when blasting will occur. The local regulatory authority should certify the person conducting this activity.
- II.Adequate measures for preventing siltation of watercourses by run-off must be implemented, such as silt screens and straw devices, among others.
- III.Safety measures must be taken to prevent accidents involving workers and members of the community.
- IV.Clearing of trees and other vegetation must be minimal.
- V.All waste must be disposed of in environmentally sound ways and at dumpsites approved by the relevant Parks and Markets Authority.
- VI.All sewage disposal facilities are required to be adequate and fully functional and the end of construction.
- VII.Penalties are to be instituted for breach of guidelines mandated by JSIF.

#### **Operation and Maintenance**

1. Operation & maintenance must comply with the General guidelines presented as well as with JSIF's Manual for Operation and Maintenance of Infrastructure Projects.

2. Environmental awareness and maintenance training to users will be provided on all sanitation projects.

3. Latrine pits, absorption tanks or septic tanks must be cleaned regularly, according to JSIF's Operation and Maintenance Manual for infrastructure project. Where technologies such as bio-digesters or composting toilets are being used, specific training must take place to ensure on-going functioning of these systems.

## C. SANITARY FACILITIES (COMMUNITY SHOWERS)

### Site selection and project design

- I. Before the sanitary facility is designed it must be ensured that the site where it is to be installed is located downstream any water body source.
- II. Community showers must be located at least 15 meters from existing buildings and houses.
- III. The community shower must be installed inside a well-ventilated and welldrained super structure.
- IV. The area surrounding the superstructure must be adequately landscaped, secure and well drained.
- V. The size and number of showers must comply with JSIF's design guidelines

#### **Construction** Phase

1. Construction works must comply with the JSIF's General Environmental Guidelines and JSIF's Environmental Handbook for Construction supervision and Monitoring.

### **Operation and Maintenance**

- 1. Operations and Maintenance should follow JSIF's Operational and Maintenance Manual for Infrastructure Projects. Particular attention needs to be paid to:
  - a. Maintenance of plumbing and water supply
  - b. Cleanliness of facility
  - c. Maintenance of security measures

### D. DRAINAGE

### Project Design

1. Project design must follow the general guidelines as well as the specified procedures outlines for appraisal of projects in Section 4.0.

## **Construction** Phase

1. Construction works must comply with the JSIF's General Environmental Guidelines and JSIF's Environmental Handbook for Construction Supervision and Monitoring.

2. Vegetation and silt materials recovered from dredging must be securely, disposed, in order to avoid being brought back to canals and drains, by runoff and rains.

3. During dredging, unauthorized persons must be prevented from approaching working areas by the installation of protecting devices, in order to avoid or minimize risks of accidents involving the community.

# E. WATER PROJECTS

1. It must be verified that requirements for protecting the water source from contamination are adopted.

2. The delivery of safe potable water must be ensured: materials used in the pipeline must ensure that no leaks will threaten the delivery of safe potable water.

3. Site selection and protect design

4. Crater source must be located upstream any possible source of crater pollution and protected from contamination by a superstructure.

5. Project Application must require physical and bacteriological analysis of the water from the water source, which is intended to be used.

6. In case the water is not adequate for human consumption, the JSIF must consider not financing the project.

### *II. Construction phase*

1. Excavation works must be made whenever possible during the dry season, to avoid erosion and siltation of drainage canals or other water bodies in the area.

2. During construction works, unauthorized persons must be prevented from approaching working areas by the installation of protecting devices, in order to avoid or minimize risks of accidents involving the community.

#### III. Operation and Maintenance

1. All infra and superstructure must be permanently maintained in adequate operating conditions.

2. Water source and water pipes must be continuously monitored to ensure that no contamination has occurred.

## F. AGRO-PROCESSING FACILITIES

1. Waste products must not be deposited in watercourses, wetlands, sensitive ecosystems or critical habitats.

2. Waste Crater and processing effluent must be treated to reduce contaminants and not be discharged directly to water bodies, wetlands, sensitive ecosystems or critical habitats.

3. The necessary permits must be obtained to construct, and license obtained to operate these facilities.
#### **APPENDIX 2 – MANAGING SIGNIFICANT ENVIRONMENTAL ASPECTS**

The scope of the JSIF's EMS includes both administrative and operational activities. Operational refers to sub-project activities and these are a function of the scope of the funding received from each source. Administrative activities are those associated with the in-office administration of projects. Both categories of activities can interact with the environment resulting in environmental impacts or effects. The JSIF therefore developed a mechanism to identify and determine its significant environmental aspects (SEA) and establish controls to manage them adequately. Having generated the list of activities in which JSIF is involved and the associated aspects, the Environmental Officer coordinate with key members of staff ensure that the list is vetted for completeness. The Environmental Officer then determines the impacts associated with the aspects identified and apply appropriate scores to the different ranking elements. Aspects and impacts are assessed for releases to the environment (air, water, soil, generation of waste) and impacts on human health. The potential for these impacts are considered under normal conditions as well as emergency conditions (e.g. hurricanes, fires, spills).

Based on the assessment of JSIF's activities and the application of the scoring system, nine (9) SEAs were identified for which standard management practices and procedures are developed with a view to minimize environmental impacts. The SEAs are listed as follows:

- i. Generation and disposal of solid waste
- ii. Unsafe conditions (Health and Safety)
- iii. Disturbance of natural coastal processes
- iv. Noise
- v. Energy consumption
- vi. Provision of potable water;
- vii. Ground and surface water pollution;
- viii. Release of particulates to the atmosphere (dust pollution) or to water bodies (sedimentation, turbidity, and runoff); and
- ix. Introduction of foreign material and organisms into marine ecosystem

The following outlines the generic procedures adopted for the management of these SEAs based on the JSIF EMS. These may be modified from time to time based on the

particular characteristics of proposed project activities, for example dredging in coastal areas, were distinct potential impacts are present.

## A. Site Assessment and Environmental Screening

Site assessment is carried out initially at the appraisal stage, when the Technical, Social and Environmental Officers (Formulator in the case of emergency projects) make an initial visit to the site with the support of the community. An initial site review will indicate whether there is a SEA or other issues which needs to be managed. JSIF Technical Officers also assess sites for suitability in accordance with among other things, JSIF EMS requirements, donor safeguard policies and applicable Laws. The Technical and Social Officers then input the project screening information in Fund Manager (complete environmental screening checklist), or uploads the information submitted by the Formulator. The environmental officer then review the document in Fund Manager for accuracy and completeness after which it is approved to enable progression through the JSIF's project cycle.

When the environmental screening is completed on Fund Manager, Environmental Screening Sheets, Management Plans (EMPs) and Monitoring Sheets are generated for integration in appraisal reports, technical reviews, bid/tender documents and contracts of the contractors and formulators.

## **B.** Formulation

The JSIF contracts qualified consultants to design and supervise the execution of subprojects. At this stage the formulator for the sub-project design visit the site to make a more thorough assessment of site conditions with a view to produce complete designs, drawings and costs. The formulator/consultant is required to use the screening information provided by JSIF as one of the bases to make accurate evaluation of the site as well as using personal experience and knowledge to identify any other issues that may have been overlooked by JSIF. The consultant is duty bound to incorporate suitable and appropriate mitigation measures in the sub-project design to address these identified or anticipated issues. The consultant must also ensure that the cost to fund these mitigation measures are included in the project's bills of quantity.

#### C. Technical Review

The consultant is required to present the preliminary drawings, BQ, recommendations and conditions associated with the project to the JSIF's technical review committee, where they are examined for completeness. Recommendations from technical reviews must be incorporated in the final design of the subproject. The reviews include an assessment of the EMPs generated from Fund Manager as well as the permits and licenses to ensure that the issues highlighted have been included both in the design and the final project costs. The consultant is required to submit applications and obtain any permit required for the implementation of the project. He/she is also responsible for providing feedbacks to the JSIF on the status of the application and whether the statutory authority requires an environmental impact assessment.

#### D. Procurement of Contractor

A contractor is procured through the bidding process to implement the sub-project. The project design, bill of quantities and detailed generic environmental management plan are included in the contractor's bidding documents. The preliminary section of the bill of quantities outlines the items required to provide environmental and safety mitigations at the project site. An environmental management plan (EMP) which outlines in details how works are to be conducted and the appropriate mitigation measures for the potential environmental impacts associated with project activities is included in the contract documents. This to ensure environmental sustainability or to reduce environmental impacts.

#### E. Project Information Meeting

Upon procuring the contractor and obtaining the necessary approvals and/or permits, the sub-project is ready for implementation. However, prior to starting implementation, a project information meeting (PIM) is conducted in the community. This meeting is usually the last community sensitization session before works commenced. The meeting includes all the relevant stakeholders such as the community residents, community leadership, Government agency representatives, design and supervision consultant(s), contractor, environmental consultant, private partners (if applicable), and JSIF.

During this meeting, the project scope, environmental and social safeguards are outlined and discussed. Records of the meetings are maintained for future reference.

## F. Implementation

Implementation must be carried out by the contractor in accordance with construction and engineering standards and the requirements of the environmental management plan. The Contractors must perform works as per Specifications and Requirements Document - **PROC-I-SPECSGEN-10051999; Environmental, Health and Safety Guidelines, while the Supervisors** will ensure that these guidelines are met.

## G. Monitoring and Supervision

Project monitoring will be carried out in accordance with **JSIF Monitoring and Evaluation Procedure EMS-I-PR-ME-24072008** until the project is completed. Projects are monitored against *inter alia*, approved designs, environmental management, good construction and engineering practices.

The JSIF established a multi-layered monitoring and supervision scheme with a view to maintain environmental compliance. The consultants are required to supervise the project during implementation to ensure that the contractor execute the project in accordance with the design, EMP and any permit or other compliance obligations. The Supervisor must ensure that the Contractor carries out the recommended environmental management measures on site to minimize environmental impacts and human health effects. The Supervisor is also responsible for ensuring that mitigation and corrective measures are taken in a timely manner.

The JSIF Technical Officer is responsible for monitoring and supervision of the consultants and the contractor to a lesser extent. Both the consultants and technical officers are required to produce site monitoring reports which are documented in the project file or in Fund Manager the JSIF's critical project management software.

The technical officers' environmental monitoring report is used to track the contractors' environmental management conformance which can be applied subsequently to make management decisions. The environmental officer, EMS internal audit team, the JSIF Internal Audit Department and the ISO external auditor also conduct random assessment of environmental performance of sub-projects.

### H. Responsibilities

Technical Officer: The Technical Officer is responsible for site assessment and Environmental Screening at the Appraisal Stage; he/she is also responsible for assessing and recording Supervision Reports.

Contracting Department: Contracting ensures that the Environmental Sheet, Management Plans and Monitoring Sheets are included in bid / tender documents and contracts.

Formulator: The Formulator is responsible for environmental screening in the case of Emergency Projects as well as for developing complete designs and thereafter in his/ her capacity as Supervisor must ensure that the contractor performs in accordance with construction and engineering standards. See JSIF, Specifications and Requirements, PROC-I-MAN-SPECS-12052002.

Supervisor: This individual is contracted to monitor and ensure that all works are carried in accordance with construction and engineering standards. See JSIF, Specifications and Requirements, PROC-I-MAN-SPECS-12052002

Technical Review Committee: This group has the responsibility for ensuring that designs are reviewed for completeness and adjusted as recommended.

Environmental Officer: The EO ensures that the environmental screening process is completed. The EO also ensures that licenses and approvals are obtained, and project monitoring conducted and recorded.

# APPENDIX 3: Generic/Standardized Environmental and Social Commitment Plans (EMPs) to Mitigate Adverse Impacts during Construction

| Activities  | Potential<br>Impacts  | Mitigation Measures   | Responsibilit<br>y for<br>Mitigation | Monitoring<br>Requirements   | Responsibility<br>for Monitoring<br>and Supervision   |  |  |  |
|---|---|---|--------------------------------------|--|---|--|--|--|
|   | Construction of New and or Rehabilitation of Existing Buildings (Agro-processing Facilities, Greenhouses, Cold Storage,<br>Schools, Fire Stations, Police Stations and Public Buildings including provision of on-site water supply and sanitation<br>services) |   |                                      |  |   |  |  |  |
| Earthworks<br>(Excavation,<br>Vegetation<br>Clearance,<br>Trenching<br>and<br>Blasting) | Increase in<br>fugitive dust<br>levels  | <ol> <li>In residential areas, if works are<br/>conducted in the dry season, wet<br/>the exposed areas and stockpiles of<br/>earth materials, particularly fines,<br/>to minimize windborne particles<br/>and increase in levels of fugitive<br/>dust.</li> <li>Haulage vehicles transporting<br/>aggregate must be covered on all<br/>public roads.</li> <li>Communities must be given at<br/>least two weeks prior notice of<br/>intended construction period.</li> </ol> | Contractor                           | Suspended<br>particulate<br>matter<br>(if required<br>respirable<br>particulates <<br>10 micro<br>grams)<br>should be<br>monitored as<br>per NEPA<br>guidelines. | Technical<br>supervision staff,<br>and where<br>appropriate, with<br>the participation<br>of<br>community<br>representatives<br>and or respective<br>community<br>liaison officers. |  |  |  |

|   | 4. For worker health and safety, all<br>workers should be supplied with<br>dust masks and other safety gears.   | Frequency:<br>Fortnightly for<br>the first three<br>months and<br>monthly<br>thereafter. |  |
|---|---|--|--|
| Soil erosion                              | <ol> <li>5. Clear only areas designated for construction.</li> <li>6. Clear small areas at a time.</li> <li>7. Replant cleared areas immediately after construction has completed.</li> <li>8. Install sediment controls at property boundaries, particularly in close proximity to drainage systems</li> </ol> |  |  |
| Road closure<br>and traffic<br>congestion | 9. Communities must be given prior<br>notice of intended road closures<br>and designated detours.   |  |  |

| Activities | Potential<br>Impacts                        | Mitigation Measures  | Responsibility<br>for Mitigation | U U | Responsibility<br>for |
|------------|---|--|----------------------------------|-----|-----------------------|
|            |   |  |                                  |     | Monitoring and        |
|            |   |  |                                  |     | Supervision           |
|            |   | 10. Install directional signs  |                                  |     |                       |
|            |   | 11. Use flagmen to direct traffic  |                                  |     |                       |
|            | Improper<br>waste                           | 12. Reuse waste onsite where applicable.   |                                  |     |                       |
|            | disposal                                    | 13. Store waste in a designated location.  |                                  |     |                       |
|            |   | <ul> <li>14. Cover spoils with plastic sheeting<br/>to minimize dust and erosion.</li> <li>15. Dispace of waste at a NSWMA</li> </ul>  |                                  |     |                       |
|            |   | 15. Dispose of waste at a NSWMA approved disposal site.  |                                  |     |                       |
|            | Sedimentati<br>on and<br>water<br>pollution | 16. Silt Screens or Sediment Traps<br>should be deployed where<br>earthworks or trenching occurs in<br>close proximity or adjacent to<br>gullies drainage lines or rivers to |                                  |     |                       |
|            | Felling of<br>trees                         | <ul><li>gullies, drainage lines or rivers to<br/>avoid deterioration of water<br/>quality.</li><li>17. Compensate for trees removed by<br/>planting new trees.</li></ul>     |                                  |     |                       |

|   | 18. Significant efforts should be made<br>to preserve large trees and those of<br>high economic value.   |  |
|---|--|--|
| Loss of or<br>damage to<br>Historical<br>and<br>Cultural<br>Artifacts | <ol> <li>The contractor must ensure that<br/>provisions are put in place so that<br/>artifacts or other possible "chance<br/>finds" encountered in excavation or<br/>construction are noted and<br/>registered, the National Heritage<br/>Trust contacted, and work activities<br/>delayed or modified to account for<br/>such finds.</li> <li>No item believed to be an artifact<br/>must be removed or disturbed by<br/>any of the workers.</li> <li>Consultation with local community<br/>regarding final design of historical<br/>structures will be done as prudent.</li> </ol> |  |

| Activities | Potential | Mitigation Measures | Responsibilit | Monitoring  | Responsibility |
|------------|-----------|---------------------|---------------|-------------|----------------|
|            | Impacts   |                     | y for         | Requirement | for            |
|            |           |                     | Mitigation    | S           | Monitoring and |
|            |           |                     |               |             | Supervision    |

| Movement of<br>heavy<br>machinery,<br>blasting and<br>drilling. | Soil and<br>water<br>pollution<br>from<br>petroleum<br>products. | <ol> <li>Ensure that machinery and motor<br/>vehicles are adequately serviced<br/>and not leaking oil.</li> <li>Where oil is leaking, the following<br/>procedures must be followed:         <ul> <li>Stop the leak immediately</li> <li>Remove the equipment from<br/>the site for repairs</li> <li>Excavate impact soil until no<br/>trace of petroleum is<br/>observed (wear PPEs).</li> <li>A soil test should be<br/>conducted depending on the<br/>severity of the spill.</li> <li>Place contaminated material<br/>in a water proof container.</li> <li>Decontaminate equipment.</li> <li>Seal and label the container.</li> <li>Take the material to an<br/>approved site for disposal.</li> </ul> </li> <li>Store petrol in a safe location<br/>surround by an embankment or<br/>berm.</li> </ol> | Contractor | Noise level<br>should be<br>monitored as<br>per NEPA<br>guidelines. | Technical<br>supervision staff,<br>and where<br>appropriate, with<br>the<br>participation of<br>community<br>representatives<br>and or respective<br>community<br>liaison officers. |
|---|--|---|------------|---|---|
|---|--|---|------------|---|---|

|              | 4. Storage for hazardous materials    |
|--------------|---------------------------------------|
|              | including petroleum should be         |
|              | above ground and isolated.            |
|              | 5. Storage of fuels on site should be |
|              | compliant with petroleum industry     |
|              | guidelines and fire precautions put   |
|              | in place.                             |
|              | 6. Stage concrete mixers on           |
|              | impermeable liner with absorbent      |
|              | material.                             |
|              | 6. Control noise level when operating |
|              | in wildlife habitats by turning off   |
| Wildlife     | equipment when not in use.            |
| disturbance  | 7. Workers should be trained to       |
| or           | ensure the protection of fauna,       |
| displacement | particularly rare, endangered or      |
| •            | protected species.                    |
|              | 8. Do not harm wildlife               |
|              | when moving machinery.                |

| Activities | Potential | Mitigation Measures | Responsibilit | Monitoring   | Responsibilit     |
|------------|-----------|---------------------|---------------|--------------|-------------------|
|            | Impacts   |                     | y for         | Requirements | y for             |
|            |           |                     | Mitigation    |              | Monitoring<br>and |

|  | Supervision |
|--|-------------|
|  |             |
|  |             |
| 2. No works are to be done on<br>Sundays and Public Holidays,<br>and works done outside of this<br>period will require permission. |             |
| <ul> <li>3. Conduct quantitative noise</li> <li>level test to determine</li> <li>compliance with standards</li> </ul>              |             |
| <ul> <li>4. Wear ear protection if noise</li> <li>level is above recommended</li> <li>standards</li> </ul>                         |             |
| 5. Regular breaks should be<br>taken when conducting noisy<br>activities to reduce stress<br>levels.                               |             |
| <ol> <li>Blasting should be conducted<br/>during daylight and residents<br/>should be advised in advance</li> </ol>                |             |
| when blasting will occur.<br>7. Blasting should only be<br>conducted by a certified<br>contractor and all safety                   |             |

|                                 | requirements, including<br>deployment of blasting mats;<br>inspection of buildings within<br>the designated blasting radius,<br>before and after blasting;<br>contracting local police or<br>security to supervise and<br>control the movement of the<br>public; and provision of<br>earmuffs to workers must be<br>strictly followed. |                        |   |                                       |
|---------------------------------|--|------------------------|---|---------------------------------------|
| Involuntary<br>resettlemen<br>t | <ol> <li>Avoid resettlement by changing<br/>project design</li> <li>Conduct timely consultations with<br/>project affected persons</li> <li>Provide appropriate compensation<br/>to project affected persons</li> <li>(See JSIF's Resettlement Policy<br/>Framework)</li> </ol>  | JSIF Social<br>Officer | Done during<br>project<br>appraisal as<br>per ESS5. | Social and<br>Technical /<br>Officers |

| Exposure of<br>community<br>to health<br>and safety<br>risks | 5 0 1  | External<br>supervisor or<br>consultant.              | Done daily as<br>per NEPA<br>guideline. | External<br>supervisor or<br>consultant.<br>Technical<br>Officer |
|--|--|---|---|--|
| Crime and<br>violence<br>outbreak                            | <ol> <li>Conduct community consultations<br/>prior to project implementation</li> <li>Conduct project information<br/>meeting</li> <li>Develop open communication with<br/>stakeholders</li> <li>Implement project in a transparent<br/>and non-discriminatory manner</li> <li>Workers sign code of ethics</li> <li>Address community concerns in a<br/>timely manner</li> </ol> | Social and<br>technical<br>Officers and<br>contractor |   | Consultant<br>and Social<br>Officer                              |

| Generation | Drain      | 1. | All waste must be disposed in an   | Contractor | Confirmation   | Technical   |
|------------|------------|----|--|------------|----------------|-------------|
| of         | blocks and |    | approved landfill or disposal site,  |            | on disposal of | supervision |
|            |            | 2. | approved landfill or disposal site,<br>in consultation with the National<br>Solid Waste Management<br>Authority (NSWMA).<br>Waste should be removed from the<br>site within one week of generation<br>where practicable and feasible.<br>Use covered trucks to transport<br>waste.<br>Stored waste should be covered<br>with plastic sheeting or other<br>suitable material to minimize dust<br>dispersion.<br>Waste containers including bins for |            |                |             |
|            |            |    | recyclables should be provided at project sites for storage of garbage.  |            |                |             |

| Loss of  | 6. Reuse wa  | ste onsite | where |  |  |
|----------|--------------|------------|-------|--|--|
| property | practicable. |            |       |  |  |
| from     |              |            |       |  |  |
| flooding |              |            |       |  |  |
|          |              |            |       |  |  |
|          |              |            |       |  |  |
|          |              |            |       |  |  |
|          |              |            |       |  |  |

| Activities            | Potential<br>Impacts  | Mitigation Measures  | Responsibilit<br>y for<br>Mitigation | Monitoring<br>Requirements  | Responsibility<br>for<br>Monitoring and |
|-----------------------|---|--|--------------------------------------|---|---|
|                       |   |  |                                      |   | Supervision                             |
| Workers<br>Sanitation | Water<br>pollution<br>from<br>unmanaged<br>sewage<br>waste.<br>Unsanitary<br>condition<br>and disease<br>outbreak | <ol> <li>Contractor to make suitable<br/>arrangements for the provision<br/>of sanitary facilities and<br/>potable water for workers.</li> <li>Remote worksites must be<br/>equipped with portable<br/>chemical toilets, which must be<br/>supplied and serviced by an<br/>approved contractor.</li> </ol> | Contractor                           | Check that the<br>necessary<br>arrangements<br>have been<br>made by<br>contractors.<br>Confirmation<br>that portable<br>toilets are | supervision staff<br>and where          |

|   | due to lack<br>of potable<br>water.                                       | 3. Toiletries must be p<br>use by workers.   | provided for   | supplied on site.  |  |
|---|---|--|--|--|--|
| Other<br>construction<br>activities<br>such as:<br>transportatio<br>n of material,<br>collection of<br>waste, road<br>improvemen<br>t works,<br>trenching,<br>pipe-laying<br>etc. | Traffic<br>congestion<br>and<br>hindrance<br>of<br>pedestrian<br>movement | <ol> <li>The traffic manage<br/>should be developed<br/>consultation with<br/>and other<br/>authorities.</li> <li>Flagmen must be endirect traffic and to<br/>occurrence of accide</li> <li>Flagmen must be to<br/>wearing the approp<br/>gears during<br/>implementation.</li> <li>Road safety signs<br/>installed.</li> <li>Material delivery<br/>confined to early mode<br/>evenings (outside<br/>periods)</li> <li>Communities must<br/>of intended road cl<br/>designated detours.</li> </ol> | eloped in<br>the NWA<br>applicable<br>mployed to<br>reduce the<br>ents.<br>rained and<br>riate safety<br>project Contractor<br>s must be<br>must be<br>ornings/late<br>of peak<br>be advised<br>osures and | Traffic<br>congestion and<br>number of<br>accidents.<br>Fortnightly. | Community<br>representatives/<br>respective<br>community<br>liaison officers |

| Stockpiles and excavated<br>material must be deposited in<br>areas agreed on with the<br>community so as not to<br>interfere with local activities. |  |
|---|--|
| interfere with local activities.  |  |

| Activities   | Potential<br>Impacts | Mitigation Measures  | Responsibility<br>for Mitigation | Monitoring<br>Requirements                                    | Responsibility<br>for<br>Monitoring and<br>Supervision                         |
|--|----------------------|--|----------------------------------|---|--|
| Installation<br>of<br>temporary<br>scaffolding<br>supports for<br>beams and<br>slabs | Fall injury          | <ol> <li>No live trees shall be cut.</li> <li>Steel or lumber supports for<br/>scaffolding must be obtained<br/>from an approved supplier.</li> <li>Scaffold should be installed by<br/>professional and tested<br/>frequently throughout the<br/>project life.</li> <li>Scaffolding should be checked<br/>immediately after a hazardou<br/>event, e.g. storm or earthquake</li> </ol> | Contractor<br>Contractor         | During and<br>after<br>installation.<br>Weekly<br>afterwards. | Technical<br>supervision<br>staff, assisted by<br>community<br>representatives |

| Installation<br>of water and<br>toilet<br>fixtures                                       | Water 1<br>wastage and<br>damage to<br>equipment | <ul> <li>Install water-efficient plumbing fixtures. Use institutional/ commercial strength fixtures and equipment in all public facilities</li> <li>2. Fix all leaks</li> <li>3. Turn off water faucets when not in use.</li> </ul> | (based on<br>spec's<br>by JSIF) | Before and<br>after<br>installation on<br>site              | Technical<br>supervision<br>staff<br>Spot checks by<br>EO |
|--|--|---|---------------------------------|---|---|
| Constructio<br>n of<br>sanitation<br>system<br>including<br>septic tank,                 | Trip and fall<br>from height                     | <ol> <li>Mark the perimeter of all<br/>excavated pits with caution<br/>tape.</li> <li>Notify workers and visitors to<br/>the site of hazards.</li> <li>Cover pits if possible when not<br/>in use.</li> </ol>                       |                                 |   |   |
| gravel beds,<br>reed bed or<br>tile field<br>and<br>absorption<br>or soak-<br>away pits. | Contaminati<br>on of<br>ground<br>water          | <ol> <li>Use clean equipment to<br/>excavate pit especially there is<br/>a risk of coming in contact with<br/>groundwater.</li> <li>Do not dump any<br/>contaminated materials or<br/>substance in the pits.</li> </ol>             |                                 | Continual<br>assessment<br>throughout<br>implementati<br>on | Technical<br>supervision<br>staff<br>Spot checks by<br>EO |

| гт        |                                    |
|-----------|------------------------------------|
|           | 3. Remove excavated material       |
|           | from the site immediately.         |
|           | 4. Cover excavated soil to         |
|           | prevent erosion or wind            |
|           | dispersal.                         |
|           | 5. Prevent spoils from entering    |
|           | drainage systems.                  |
| Improper  | 1. Re-use project generated spoils |
| Waste     | onsite if possible.                |
| managemen | 2. Dispose of waste at NSWMA       |
| t         | approved site.                     |
|           | 3. Store waste in a designated     |
|           | location with proper covering.     |
|           | 4. Provide waste bins onsite for   |
|           | workers                            |
|           | 5. Bag garbage waste for disposal  |
|           |                                    |
|           |                                    |
|           |                                    |

| Activities | Potential | Mitigation Measures | Responsibilit | Monitoring   | Responsibility |
|------------|-----------|---------------------|---------------|--------------|----------------|
|            | Impacts   |                     | y for         | Requirements | for            |
|            |           |                     | Mitigation    |              | Monitoring and |

|   |            |   | Supervision |
|---|------------|---|-------------|
|   |            |   |             |
| F | Removal of | 1. Re-vegetate cleared area               |             |
| V | vegetation | immediately after construction.           |             |
| a | and trees  | 2. Avoid cutting down trees               |             |
|   |            | 3. Obtain permit from designated          |             |
|   |            | authority if trees have to be removed     |             |
|   |            | 4. Replace each tree removed during       |             |
|   |            | construction with three (3)               |             |
|   |            | seedlings of native trees.                |             |
|   |            | 5. Trees should be removed only when      |             |
|   |            | present a health and safety risk or       |             |
|   |            | risk of damage to infrastructure          |             |
|   |            | 6. Consult with NEPA prior to             |             |
|   |            | removing any tree                         |             |
|   | <u> </u>   | 7. Use silt traps to retain soil.         |             |
|   | Cave-ins   | 1. Excavate pits with walls angled        |             |
|   |            | instead of square.                        |             |
|   |            | 2. Install a ladder in pits that are four |             |
|   |            | feet in depth or greater.                 |             |
|   |            | 3. Reinforce pit walls if unstable.       |             |

|                     |  | <ol> <li>If asbestos is detected during<br/>rehabilitation of buildings, it shall<br/>be marked clearly as a hazardous<br/>material.</li> <li>All works must be stopped<br/>immediately.</li> <li>The asbestos must be properly<br/>secured by the contractor to<br/>provent exposure</li> </ol>  |            |                                     |                    |
|---------------------|--|---|------------|-------------------------------------|--------------------|
| Asbestos<br>Removal | Human<br>exposure<br>and adverse<br>health effects | <ul> <li>prevent exposure.</li> <li>4. An asbestos management plan<br/>must be prepared by the contractor<br/>and approved by the relevant local<br/>authorities including NEPA,<br/>Ministry of Health and NSWMA.</li> <li>5. The asbestos will be treated with a<br/>wetting agent to minimize asbestos<br/>dust prior to removal.</li> <li>6. The abatement team must be<br/>comprised of skilled professionals</li> </ul> |            | Ensure that                         | Ministry of        |
|                     |  | with the expertise and equipment<br>requirement for handling and<br>removal of asbestos. PPEs should  |            | area is fully<br>secured and        | Health,            |
|                     |  | at least include respirators and tyvec suites.  | Contractor | that the waste<br>is not<br>removed | NEPA and<br>NSWMA. |

| <ol> <li>If asbestos material is to be stored<br/>temporarily, the wastes should be<br/>securely enclosed inside closed<br/>containments and marked</li> </ol> | from the site<br>without<br>proper<br>approvals. | e |
|--|--|---|
| appropriately.   |  |   |

| Activities | Potential<br>Impacts | Mitigation Measures  | Responsibilit<br>y for<br>Mitigation | Monitoring<br>Requirement<br>s | Responsibility<br>for<br>Monitoring and<br>Supervision |
|------------|----------------------|--|--------------------------------------|--------------------------------|--|
|            |                      | <ul> <li>8. Security measures must be implemented against unauthorized removal of asbestos from the site.</li> <li>9. The waste should be buried in the appropriate containment at an approved site under the supervision of the NSWMA.</li> </ul> |                                      |                                |  |

| ution<br>v. S<br>harassn<br>vi.                     | 4. Install no trespassing signs.   |  |
|---|--|--|
| minatio<br>against<br>vulnera<br>groups<br>includin | 5. Ensure applicable projects sites         are properly hoarded.         able         6. JSIF track gender of workers         employed by the contractor. |  |

| Construction<br>Activities | working age<br>and people<br>with<br>disability<br>vii. Forced<br>labour and<br>child labour<br>of New and/or<br>Potential | 7. JSIF verify age of workers<br>suspected to be under working age.<br>• Rehabilitation of Bridges<br>Mitigation Measures | Responsibilit | Monitoring   | Responsibility                |
|----------------------------|--|---|---------------|--------------|-------------------------------|
|                            | Impacts  |   | y for         | Requirements | for                           |
|                            |  |   | Mitigation    |              | Monitoring and<br>Supervision |

| adequately contained and removed         |
|--|
| from the site as early as possible.      |
| 4. The contractor should avoid contact   |
| between waste and flowing water.         |
| 5. Waste should be disposed of at        |
| approved NSWMA disposal sites.           |
| 6. The contractor will install           |
| appropriate erosion and sediment         |
| control measures e.g. silt fences and    |
| traps to minimize offsite movement       |
| of sediments into streams and            |
| rivers, and other coastal aquatic        |
| ecosystems.                              |
| 7. Portable toilets will be provided for |
| workers to prevent improper              |
| disposal of human waste.                 |

| Activities | Potential | Mitigation Measures | Responsibilit | Monitoring  | Responsibility                |
|------------|-----------|---------------------|---------------|-------------|-------------------------------|
|            | Impacts   |                     | y for         | Requirement | for                           |
|            |           |                     | Mitigation    | S           | Monitoring and<br>Supervision |

| Disturbance<br>of fish and    |    | 1. Noise will be restricted in areas with sensitive wildlife.  |        |
|-------------------------------|----|--|--------|
| aquatic<br>wildlife.          | 2. | The contractor will be required to<br>preserve trees and other wildlife<br>habitats, which have been identified<br>as natural habitat or well preserved<br>vegetation zones.   | Weekly |
|                               | 3. | The control of sediment deposition<br>into the aquatic system to prevent<br>chemical and physical changes will<br>be required of the contractor.   |        |
| Occupational<br>safety issues |    | <ol> <li>Workers will be required to<br/>wear safety gears at all times.</li> <li>The contractor will be response for<br/>ensuring that unauthorized<br/>activities such as swimming are not<br/>carried out during work hours.</li> </ol> | Daily  |
|                               | 3. | Road safety signs will be installed during work hours.   |        |

|                       | <ol> <li>Contractor will ensure that trucks<br/>transporting materials are not<br/>overloaded.</li> </ol> |  |
|-----------------------|---|--|
| Excavation from incre | ust 4. Conduct quantitative dust Contrac  | ctor Periodic, i.e. Technical<br>supervision<br>staff,<br>Community<br>representatives/<br>respective<br>community<br>liaison officers,<br>with spot checks<br>by EO |

| Activities | Potential | Mitigation Measures | Responsibilit | Monitoring   | Responsibility |
|------------|-----------|---------------------|---------------|--------------|----------------|
|            | Impacts   |                     | y for         | Requirements | for            |
|            |           |                     | Mitigation    |              |                |
|            |           |                     |               |              |                |

|  |  |            |   | Monitoring and<br>Supervision   |
|--|--|------------|---|---|
| Traffic<br>congestion<br>and<br>hindrance of<br>pedestrian<br>movement | <ol> <li>Inform the community at least<br/>two weeks in advance of the works<br/>and discuss alternative route(s).</li> <li>Install road directional signs</li> <li>Store materials and waste to avoid<br/>hindrance to traffic and pedestrian<br/>movement.</li> <li>Complete works in a timely<br/>manner.</li> <li>Use flagmen to direct traffic</li> </ol> | Contractor | Daily   | Contractor with<br>support from<br>the Technical<br>supervision<br>staff,<br>Community<br>representatives/<br>respective<br>community<br>liaison officers,<br>with spot checks<br>by EO |
| Inappropriat<br>e waste<br>disposal                                    | <ol> <li>Re-use project generated spoils<br/>onsite if possible.</li> <li>Store waste and designated location<br/>with proper covering.</li> <li>Dispose of waste at NSWMA<br/>approved site.</li> <li>Provide waste bins for storage of<br/>garbage.</li> </ol>   | Contractor | Continual<br>assessment<br>throughout<br>implementati<br>on | Technical<br>supervision staff<br>Spot checks by EO   |

| Activities | Potential<br>Impacts | Mitigation Measures  | Responsibility<br>for Mitigation | Ũ | Responsibility<br>for<br>Monitoring and<br>Supervision |
|------------|----------------------|--|----------------------------------|---|--|
|            |                      | <ul> <li>7. At least one safety kit should be provided onsite in an accessible location. All workers should be apprised of the route to the nearest medical facility in case of an accident or illness.</li> <li>8. Road safety signs must be installed when work is in progress.</li> <li>9. Excavation safety should be addressed in a separate procedure or plan where more than 4 feet of material is removed or where overhanging slope are present.</li> </ul> |                                  |   |  |

| Traffic<br>Control                              | Motor<br>vehicle<br>congestion<br>and<br>accidents | <ol> <li>Inform the community at least two<br/>weeks in advance of the works and<br/>outline alternative route(s).</li> <li>Install signs to indicate that works<br/>are in progress, visible at night or</li> <li>in poor weather.</li> <li>Contractor must provide flagmen<br/>to direct traffic.</li> <li>If necessary, works can be<br/>conducted at night time when the<br/>traffic on the road is at a minimum,<br/>provided adequate safety signage<br/>and visible warnings are in place.</li> <li>If practicable and feasible, the<br/>contractor should setup alternative<br/>traffic bypass.</li> <li>Complete works in a timely<br/>manner.</li> </ol> | Contractor | Daily | Technical<br>supervision<br>staff assisted by<br>the community<br>representatives<br>Spot checks by<br>EO |
|---|--|--|------------|-------|---|
| Transportat<br>ion of<br>materials<br>and waste | Air<br>pollution<br>from<br>fugitive               | <ol> <li>Contractor should ensure that s<br/>material and waste are covered</li> <li>during transportation. Trucks</li> </ol>  | Contractor | Daily | Technical<br>supervision  |

| dust; and<br>material | drivers should comply with traffic speeding limits. | staff assisted by the community |
|-----------------------|---|---------------------------------|
| spillage              |   | representatives                 |
|                       |   | Spot checks by                  |
|                       |   | EO                              |

| Activities          | Potential<br>Impacts  | Mitigation Measures  | Responsibility<br>for Mitigation | Monitoring<br>Requirement<br>s                         | Responsibility for<br>Monitoring and<br>Supervision                                       |
|---------------------|---|--|----------------------------------|--|---|
| Construction        | <b>of New and or</b><br>Pollution or  | <b>Rehabilitation of Existing Drainage Sys</b> <ol> <li>Dispose of contaminated and</li> </ol> | stems                            |  | Technical   |
|                     | siltation of<br>rivers and<br>coastal<br>waters from<br>excavated<br>material |  | Contractor                       | Frequent,<br>during<br>critical<br>flooding<br>periods | supervision<br>staff assisted by the<br>community<br>representatives<br>Spot checks by EO |
| Drain<br>excavation |   |  |                                  |  |   |

| Flooding<br>from<br>inadequate<br>or<br>blocked<br>drains | <ol> <li>Use good design; do not block<br/>drains, clear blocked drains.<br/>Use sump pumps, especially<br/>during rains.</li> </ol>   | Contractor | Contractor,<br>using<br>good design | Technical<br>supervision<br>staff assisted by the<br>community<br>representatives<br>Spot checks by<br>EO |
|---|--|------------|-------------------------------------|---|
| Erosion of<br>drains<br>and siltation                     | <ol> <li>Use concrete or masonry-lined<br/>drains, or cover drain sides<br/>with stones (riprap), or use<br/>vegetative cover.</li> <li>Excavation safety should be<br/>addressed separately where<br/>more than 4 feet of material will<br/>be removed</li> </ol> | Contractor | Contractor,<br>using<br>good design | Technical<br>supervision<br>staff assisted by the<br>community<br>representatives<br>Spot checks by<br>EO |

| Human<br>exposure to<br>pathogens | <ol> <li>All workers must wear the appropriate protective gears when performing drainage works.</li> <li>Mosquito repellent shall be Contractor provided to workers as vector</li> </ol>   | Contractor | Technical  |
|-----------------------------------|--|------------|--|
|                                   | <ul> <li>provided to workers as vector<br/>control. Bleach solution shall<br/>be sprayed on materials<br/>suspected of containing septic<br/>waste.</li> <li>3. Workers must be provided<br/>with soap, hand sanitizers and<br/>potable water to wash hands<br/>and body when necessary.</li> <li>4. Workers should be taken to the<br/>doctor immediately if show<br/>signs of health impact.</li> <li>5. Contaminated protective gears<br/>should be discarded.</li> </ul> |            | supervision<br>staff assisted by the<br>community<br>representatives<br>Spot checks by<br>EO |

| Activities | Potential | Mitigation Measures | Responsibilit | Monitoring  | Responsibility |
|------------|-----------|---------------------|---------------|-------------|----------------|
|            | Impacts   |                     | y for         | Requirement | for            |
|            |           |                     | Mitigation    | S           | Monitoring and |
|                                     |   |  |            |            | Supervision   |
|-------------------------------------|---|--|------------|------------|---|
|                                     | 2 | Workers shall be encouraged to<br>wash hands before eating and<br>smoking.<br>Any worker that comes in<br>contact with the drain water<br>will be required to clean up<br>immediately.<br>Workers that show signs of<br>illness shall be taken to a<br>medical facility immediately. |            |            |   |
| Inappropria<br>te waste<br>disposal |   | Same as indicated previously.<br>However, contaminated spoils<br>should be removed from the<br>site immediately.   | Contractor | Contractor | Technical<br>supervision<br>staff assisted by<br>the community<br>representatives<br>Spot checks by<br>EO |

| Movement<br>of heavy<br>machinery<br>and<br>equipment<br>onsite   | Dust, noise<br>and physical<br>injury.  | 1 5  | Contractor | Daily<br>Contractor | Technical<br>supervision<br>staff assisted by<br>the community<br>representatives<br>Spot checks by<br>EO |
|---|---|--|------------|---------------------|---|
| Traffic<br>Control  | Traffic<br>congestion<br>and<br>disturbance<br>of<br>residents'<br>movement<br>pattern. | 1. Same as indicated previously.   | Contractor | Daily               | Technical<br>supervision<br>staff assisted by<br>the community<br>representatives<br>Spot checks by<br>EO |
| Transportati<br>on and<br>delivery of<br>materials<br>and removal | Air<br>pollution<br>from<br>fugitive<br>dust  | <ol> <li>1. Cover the waste and<br/>material during transportation.</li> <li>2. Truck drivers shall comply<br/>with speed limits.</li> </ol> | Contractor | Daily               | Technical<br>supervision<br>staff assisted by<br>the community  |

| of waste<br>from site |                                      |   |       | representatives<br>Spot checks by<br>EO           |
|-----------------------|--------------------------------------|---|-------|---|
|                       | Material<br>spillage<br>resulting in | <ol> <li>Truck drivers shall comply<br/>with speed limits.</li> <li>Truck drivers should comply<br/>with truck's laden weight.</li> </ol> | Daily | Technical<br>supervision staff<br>assisted by the |

| Activities | Potential<br>Impacts                                  | Mitigation Measures   | Responsibility<br>for Mitigation | U | Responsibility<br>for<br>Monitoring and<br>Supervision |
|------------|---|---|----------------------------------|---|--|
|            | contaminati<br>on, traffic<br>accidents<br>and injury | <ol> <li>All spills shall be reported and<br/>cleaned up immediately.</li> <li>Wear protective gears</li> <li>Erect traffic safety sign</li> <li>Contain the spill</li> <li>Use appropriate<br/>equipment to cleanup<br/>waste</li> </ol> |                                  |   | community<br>representativ<br>es Spot<br>checks by EO  |

|                               |   | <ul> <li>Place waste into seal container</li> <li>Label container</li> <li>Wash the impacted area</li> <li>Dispose of the waste at an approved site</li> <li>Construction of Coastal I</li> </ul>   |                     |                                 |  |
|-------------------------------|---|---|---------------------|---------------------------------|--|
| Design of<br>coastal<br>works | Erosion<br>or<br>flooding<br>of nearby<br>areas | 1. Depending on the scope and<br>location of the project, the coastal<br>works may require an EIA with<br>feasibility assessment and<br>comprehensive design evaluation<br>of site and nearby areas with<br>coastal process study for wave,<br>sediment, and other effects. | Engineering<br>Firm | Upon<br>acceptance of<br>design | Approval by JSIF<br>technical review<br>and<br>NEPA permit |
|                               | Addition<br>al<br>requirem<br>ents              | <ol> <li>The EIA may include<br/>additional specific<br/>requirements that shall form<br/>part of the EMP</li> </ol>  | Contractor          | Varies                          | Varies   |

| Transportat<br>ion of<br>materials<br>including<br>large<br>boulders |   | 1. Truck drivers shall comply<br>with speed limits. Boulders<br>should be transported in<br>accordance with the National<br>Transport Authority<br>guidelines.  | Technical<br>supervision staff<br>assisted by the<br>community<br>representativ<br>es Spot<br>checks by EO |
|--|---|---|--|
| Traffic<br>Control   | Traffic<br>Congestion<br>and<br>disturbance<br>of<br>residents'<br>movement | <ol> <li>The contractor must develop a traffic management plan in consultation with the NWA, National Transport Authority and the police.</li> <li>The residents must be informed at least two weeks in advance of any extended road closures or disturbance to traffic movement.</li> <li>The contractor must notify the public of any alternative to their normal routes during the construction activities.</li> <li>Flagmen should be trained and wearing appropriate safety</li> </ol> | Technical<br>supervision staff<br>assisted by the<br>community<br>representativ<br>es Spot<br>checks by EO |

| gears during implementation. | project |  |
|------------------------------|---------|--|
|                              |         |  |
|                              |         |  |

| Activities | Potential<br>Impacts | Mitigation Measures   | Responsibility<br>for Mitigation | Ű | Responsibility<br>for<br>Monitoring and<br>Supervision |
|------------|----------------------|---|----------------------------------|---|--|
|            |                      | <ul> <li>5. The contractor install warning signs, barriers and traffic diversions must be clearly visible and the public warned of all potential hazards, visible at night and in poor weather.</li> <li>6. Provision must be made for the safe passages and crossings for all pedestrians where</li> </ul> |                                  |   |  |

|                                 |  | <ul> <li>construction traffic interferes<br/>with their normal route.</li> <li>7. There must be active traffic<br/>management by trained and<br/>visible staff at the site or along<br/>roadways as required to ensure<br/>safe and convenient passage<br/>for the vehicular and<br/>pedestrian public.</li> <li>8. Adjustment of working hours<br/>to facilitate local traffic<br/>patterns, e.g. avoiding major<br/>work activities during rush<br/>hours and do tEMPorary road<br/>closures at night.</li> </ul> |   |
|---------------------------------|--|---|---|
| Excavation<br>and<br>earthworks | Marine<br>pollution,<br>disturbance<br>of aquatic<br>habitats and<br>killing of<br>marine<br>species | <ol> <li>A permit must be obtained<br/>from NEPA prior to execution<br/>of any works.</li> <li>Destruction or clearing of<br/>mangroves or sensitive coastal<br/>habitat, or work directly<br/>affecting reefs or sensitive</li> </ol>  | Technical<br>supervision<br>staff assisted by<br>the<br>community<br>representati<br>ves Spot |

| marine habitat, must be<br>avoided.   | checks by<br>EO |
|---|-----------------|
| The contractor must<br>implement proper erosion<br>control measures prior to<br>excavation and earthworks, for<br>example, sediment traps and<br>silt fences in coastal areas.<br>Onshore dredge spoils must be<br>placed and |                 |

| Activities | Potential | Mitigation Measures | Responsibilit | Monitoring   | Responsibility                |
|------------|-----------|---------------------|---------------|--------------|-------------------------------|
|            | Impacts   |                     | y for         | Requirements | for                           |
|            |           |                     | Mitigation    |              | Monitoring and<br>Supervision |

| stored in such a way as to prevent    |  |  |
|---------------------------------------|--|--|
|                                       |  |  |
| 0 0                                   |  |  |
| plan in place to monitor currents     |  |  |
| and turbidity, and to minimize        |  |  |
| sediment dispersion in water (silt    |  |  |
| curtains, etc.).                      |  |  |
| . The contractor must ensure that all |  |  |
| machines and equipment are in         |  |  |
| good working order to avoid           |  |  |
| leakage of petroleum products into    |  |  |
| the soil and water.                   |  |  |
| . Excavated materials and any other   |  |  |
| waste must be stored adequately       |  |  |
| with proper covering and              |  |  |
| perimeter fencing prior to removal    |  |  |
| from the site.                        |  |  |
| . The contractor must remove waste    |  |  |
| from the site immediately or within   |  |  |
| one week where feasible.              |  |  |
| . The contractor must store           |  |  |
| construction materials, including     |  |  |
| any potential pollutants e.g.         |  |  |
| petroleum in a designated safe area.  |  |  |
| -                                     | <ul> <li>runoff from entering water bodies.</li> <li>Offshore dredging must have a plan in place to monitor currents and turbidity, and to minimize sediment dispersion in water (silt curtains, etc.).</li> <li>The contractor must ensure that all machines and equipment are in good working order to avoid leakage of petroleum products into the soil and water.</li> <li>Excavated materials and any other waste must be stored adequately with proper covering and perimeter fencing prior to removal from the site.</li> <li>The contractor must remove waste from the site immediately or within one week where feasible.</li> <li>The contractor must store construction materials, including any potential pollutants e.g.</li> </ul> | <ul> <li>runoff from entering water bodies.</li> <li>Offshore dredging must have a plan in place to monitor currents and turbidity, and to minimize sediment dispersion in water (silt curtains, etc.).</li> <li>The contractor must ensure that all machines and equipment are in good working order to avoid leakage of petroleum products into the soil and water.</li> <li>Excavated materials and any other waste must be stored adequately with proper covering and perimeter fencing prior to removal from the site.</li> <li>The contractor must remove waste from the site immediately or within one week where feasible.</li> <li>The contractor must store construction materials, including any potential pollutants e.g.</li> </ul> |

| 10. Hazardous material storage must      |  |  |
|--|--|--|
| be isolated and above ground.            |  |  |
| 11. Storage of fuels on site should be   |  |  |
| compliant with petroleum industry        |  |  |
| guidelines and fire precautions put      |  |  |
| in place.                                |  |  |
| 12. An oil spill contingency plan        |  |  |
| should be developed to manage            |  |  |
| potential discharge of petroleum.        |  |  |
| 13. Refueling and servicing areas are to |  |  |
| be located on impermeable areas          |  |  |
| served by an oil trap and run-off        |  |  |
| collection facilities.                   |  |  |
|  |  |  |
|  |  |  |
|  |  |  |
|  |  |  |
|  |  |  |
|  |  |  |
|  |  |  |

| Activities | Potential | Mitigation Measures | Responsibilit       | Monitoring   | Responsibility for |
|------------|-----------|---------------------|---------------------|--------------|--------------------|
|            | Impacts   |                     | y for<br>Mitigation | Requirements | Monitoring and     |

|   |                     |  |            |       | Supervision   |
|---|---------------------|--|------------|-------|---|
|   |                     | <ul> <li>14. Workshops and equipment storage areas should be drained such that all surface water run off passes through an oil separator prior to discharge into water courses</li> <li>15. Water quality monitoring should be conducted in accordance with permitting requirements if necessary.</li> </ul> |            |       |   |
| Cleaning<br>and<br>servicing of<br>vehicles | Marine<br>pollution | <ol> <li>The contractor shall wash<br/>vehicles and equipment only in<br/>a designated area where runoff<br/>to surface water can be<br/>controlled and treated if<br/>necessary.</li> </ol>   | Contractor | Daily | Technical<br>supervision staff<br>assisted by the<br>community<br>representatives<br>Spot checks by<br>EO |

| All activities | Worker   | Same as above | Contractor |       | Technical  |
|----------------|--|---------------|------------|-------|--|
| An activities  | safety, waste<br>management,<br>disturbance<br>of fish and<br>wildlife |               | Contractor | Daily | supervision staff<br>assisted by the<br>community<br>representative<br>s Spot checks |
|                |  |               |            |       | by EO  |

| Activities   | Potential     | Mitigation Measures             | Responsibility for     | Monitoring   | Responsibility    |
|--------------|---------------|---------------------------------|------------------------|--------------|-------------------|
|              | Impacts       |                                 | Mitigation             | Requirements | for Monitoring    |
|              |               |                                 |                        |              | and               |
|              |               |                                 |                        |              | Supervision       |
| Operation of | Greenhouses a | nd Traditional Crop Enterprises |                        |              |                   |
|              |               | 1. Apply integrated pest        | JSIF, RADA,            | Weekly       | Technical         |
|              |               | management approaches           | Sponsors/beneficiaries |              | supervision staff |
|              |               | to control pests.               |                        |              | assisted by the   |
|              | Pollution of  | 2. Use pesticides as a last     |                        |              | community         |
| Pesticide    | soil, surface | resort.                         |                        |              | representatives S |
| Application  | water and     | 3. Purchase pesticides          |                        |              | pot checks by EO  |
| 11           | groundwater   | approved by World Bank          |                        |              |                   |
|              |               | 4. Provide suitable storage for |                        |              |                   |
|              |               | pesticides                      |                        |              |                   |

|                         | 6.<br>7.<br>8. | Train farmers how to<br>properly apply pesticides<br>Follow manufacturers'<br>specifications<br>Use functional pesticide<br>applicators or equipment<br>Do not store pesticides in<br>leaky containers<br>Clean-up pesticide spills<br>immediately and dispose<br>of contaminated material<br>according to |                                       |        |  |
|-------------------------|----------------|--|---------------------------------------|--------|--|
| Human<br>health effects | 2.             | manufacturers' guidelines<br>Wear suitable protective<br>gears<br>Do not eat drink or smoke<br>while during and<br>immediately after spraying<br>pesticides<br>Do not store pesticides in<br>food container or drinks<br>container<br>Do not store water or food<br>in pesticide container                 | JSIF, RADA,<br>Sponsors/beneficiaries | Weekly | Technical<br>supervision staff<br>assisted by the<br>community<br>representatives<br>Spot checks by EO |

|   | 6<br>7<br>8   | <ul> <li>Do not consume crops<br/>immediately after spraying</li> <li>Wash hands and take a<br/>shower immediately after<br/>applying pesticides</li> <li>Do not wash pesticide<br/>contaminated clothes with<br/>other clothes</li> <li>Do not take home pesticide<br/>containers</li> <li>Train farmers in pesticide<br/>use</li> </ul> |        |  |
|---|---------------|---|--------|--|
| 0 | of<br>nd<br>2 | <ul> <li>Do not dump pesticides in<br/>or near surface water<br/>bodies e.g. river, streams,<br/>lakes or wetlands etc.</li> <li>Do not wash clothes or<br/>spray equipment in surface<br/>water</li> <li>Do not spray pesticides<br/>before, during or after<br/>heavy rains</li> </ul>  | Weekly | Technical<br>supervision staff<br>assisted by the<br>community<br>representatives<br>Spot checks by EO |

|             | Erosion                                    | 4. | Spray herbicides only in   | JSIF, RADA,            | Weekly | Technical  |
|-------------|--|----|--|------------------------|--------|--|
|             |  |    | areas where necessary  | Sponsors/beneficiaries |        | supervision staff  |
|             |  | 6. | Install erosion control<br>measures including<br>mulching<br>Add organic material to the<br>soil to improve nutrient<br>content and structure<br>Replant cleared area with                                       |                        |        | assisted by the<br>Community<br>representatives<br>Spot checks by EO |
|             |  |    | crops as quickly as possible.  |                        |        |  |
| Fertilizer  |  | 1. | Provide suitable storage for   | JSIF, RADA,            | Weekly | Technical  |
| Application |  |    | fertilizers  | Sponsors/beneficiaries |        | supervision staff  |
|             | Pollution of<br>surface and<br>groundwater | 4. | Train farmers how to<br>properly apply fertilizers<br>Apply fertilizer at the<br>correct rate<br>Do not apply fertilizers<br>before, during or after<br>heavy rains<br>Clean-up fertilizer spills<br>immediately |                        |        | assisted by the<br>community<br>representatives<br>Spot checks by EO |

|            |                           | 6. Do not dump fertilizers ir<br>surface water bodies or<br>drains  |                        |   |
|------------|---------------------------|---|------------------------|---|
| Irrigation | High water<br>consumption | <ol> <li>Install rainwater<br/>harvesting system</li> <li>Provide water storage<br/>equipment</li> <li>Install drip irrigation<br/>system</li> <li>Install water efficient<br/>fixtures</li> <li>Provide farmers<br/>environmental<br/>sustainability training</li> </ol> | Sponsors/beneficiaries | Veekly Technical<br>supervision staff<br>assisted by the<br>community<br>representatives<br>Spot checks by EO |
|            |                           |   |                        |   |

| Activities                             | Potential | Mitigation Measures | Responsibility | for | Monitoring   | Responsibility |  |  |
|--|-----------|---------------------|----------------|-----|--------------|----------------|--|--|
|  | Impacts   |                     | Mitigation     |     | Requirements | for Monitoring |  |  |
|  |           |                     |                |     |              | and            |  |  |
|  |           |                     |                |     |              | Supervision    |  |  |
| Operation of Animal Rearing Facilities |           |                     |                |     |              |                |  |  |

| Discharge of |                    | 1. I | nstall tertiary level sewage                     | JSIF,                  | weekly  | Technical         |
|--------------|--------------------|------|--|------------------------|---------|-------------------|
| animal waste | Pollution of       | t    | reatment system                                  | Sponsors/beneficiaries |         | supervision staff |
|              | surface            | 2. I | nstall biogas digester                           |                        |         | assisted by the   |
|              | water and          | S    | system to convert waste                          |                        |         | community         |
|              | groundwater        | iı   | nto energy                                       |                        |         | representatives   |
|              |                    | 3. F | Harvest and compost                              |                        |         | Spot checks by EO |
|              |                    | а    | animal waste for crop                            |                        |         |                   |
|              |                    | p    | production                                       |                        |         |                   |
|              |                    | 1 (  | Clean animal rearing                             | JSIF,                  | Weekly  | Technical         |
|              |                    |      | Clean animal rearing acility frequently with the |                        | Weekly  | supervision staff |
|              |                    |      | appropriate cleaning                             | Sponsors/benenciaries  |         | assisted by the   |
|              | Umplossest         |      | agents   |                        |         | community         |
|              | Unpleasant<br>odor |      | Nash the animals regularly                       |                        |         | representatives   |
|              | 0001               |      | nstall tertiary level                            |                        |         | Spot checks by EO |
|              |                    |      | wastewater treatment                             |                        |         | - F               |
|              |                    | S    | system   |                        |         |                   |
|              |                    |      | Ensure waste storage pits                        |                        |         |                   |
|              |                    |      | are sealed                                       |                        |         |                   |
|              |                    |      |  |                        |         |                   |
|              | Greenhouse         |      | nstall biogas digester and                       | JSIF                   | monthly | Technical         |
|              | gas emission       | C    | capture methane for onsite                       |                        |         | supervision staff |
|              | and air            | e    | energy use.                                      |                        |         | assisted by the   |
|              | pollution          |      |  |                        |         | community         |

|             |               |    |                                    |                        |         | representatives                   |
|-------------|---------------|----|------------------------------------|------------------------|---------|-----------------------------------|
|             |               |    |                                    |                        |         | Spot checks by EO                 |
|             |               | 2. | Purchase approved                  | JSIF, RADA,            | Weekly  | Technical                         |
|             |               |    | pesticides                         | Sponsors/beneficiaries |         | supervision staff                 |
|             |               | 3. | Provide suitable storage for       |                        |         | assisted by the                   |
|             | Pollution of  |    | pesticides                         |                        |         | community                         |
|             | soil, surface | 4. | Train farmers how to               |                        |         | representatives                   |
|             | water and     |    | properly apply pesticides          |                        |         | Spot checks by EO                 |
|             | groundwater   | 5. | Follow manufacturers'              |                        |         |                                   |
|             |               |    | specifications                     |                        |         |                                   |
|             |               | 6. | Use functional pesticide           |                        |         |                                   |
|             |               |    | applicators or equipment           |                        |         |                                   |
|             |               | 7. | Do not store pesticides in         |                        |         |                                   |
|             |               |    | leaky containers                   |                        |         |                                   |
|             |               | 8. | Clean-up pesticide spills          |                        |         |                                   |
|             |               |    | immediately and dispose of         |                        |         |                                   |
|             |               |    | contaminated material              |                        |         |                                   |
|             |               |    | according to                       |                        |         |                                   |
|             |               |    | manufacturers' guidelines          |                        |         |                                   |
| Pesticide   |               | 1  | Maan quitable protective           |                        | Weekly  | Technical                         |
| Application |               | 1. | Wear suitable protective           |                        | VVEEKIY |                                   |
|             |               | 2  | gears<br>Do not eat drink or smoke | Sponsors/beneficiaries |         | supervision staff assisted by the |
|             |               | ∠. | while during and                   |                        |         | community                         |

|               |    | immediately after spraying               |                        |           | representatives   |
|---------------|----|--|------------------------|-----------|-------------------|
|               |    | pesticides                               |                        |           | Spot checks by EO |
| Human         | 3. | Do not store pesticides in               |                        |           |                   |
| health effect | ts | food container or drinks                 |                        |           |                   |
|               |    | container                                |                        |           |                   |
|               | 4. | Do not store water or food               |                        |           |                   |
|               |    | in pesticide container                   |                        |           |                   |
|               | 5. | Do not consume crops                     |                        |           |                   |
|               |    | immediately after spraying               |                        |           |                   |
|               | 6. | Wash hands and take a                    |                        |           |                   |
|               |    | shower immediately after                 |                        |           |                   |
|               |    | applying pesticides                      |                        |           |                   |
|               | 7. | Do not wash pesticide                    |                        |           |                   |
|               |    | contaminated clothes with                |                        |           |                   |
|               | 0  | other clothes                            |                        |           |                   |
|               | 8. | Do not take home pesticide               |                        |           |                   |
|               | 9  | containers<br>Train farmars in posticida |                        |           |                   |
|               | 9. | Train farmers in pesticide<br>use        |                        |           |                   |
|               | 1  | Do not dump pesticides in                | ISIF RADA              | Weekly    | Technical         |
|               | 1. |  | Sponsors/beneficiaries | , , certy | supervision staff |
| Killing o     | of | bodies e.g. river, streams,              | oponsois/beneniciaries |           | assisted by the   |
| fish an       |    | lakes or wetlands etc.                   |                        |           | community         |
| wildlife      | ~  |  |                        |           | - 5               |
|               |    |  |                        |           |                   |

| 2. Do not wash clothes or  |  | representatives   |
|----------------------------|--|-------------------|
| spray equipment in surface |  | Spot checks by EO |
| water                      |  |                   |
| 3. Do not spray pesticides |  |                   |
| before, during or after    |  |                   |
| heavy rains                |  |                   |
|                            |  |                   |

### APPENDIX 4 – ENVIRONMENTAL SCREENING TOOL

| No:<br># | ENVIRONMENTAL AND SOCIAL CRITERIA                    | Yes | No | Do<br>Not<br>Know | Risk Rating<br>(High,<br>Substantial,<br>Medium,<br>Low) |
|----------|--|-----|----|-------------------|--|
| SOC      | IAL ASSESSMENT                                       |     |    |                   |  |
| 1        | Is the project area zoned for the intended land use? |     |    |                   |  |
|          | Will the project result in a change of land use?     |     |    |                   |  |
| 2        | Will the project use any vacant public land?         |     |    |                   |  |

|    |   |  | <br> |
|----|---|--|------|
| 3  | Will the project due to its nature and location, change<br>the existing environment in such a way that would<br>result in the loss of farmland or change of land use?                   |  |      |
| 4  | Will the project induce permanent or temporary land acquisition?  |  |      |
| 5  | Will the project result in the displacement of persons or affect the livelihood of persons negatively?  |  |      |
| 6  | Is the project located in an area with physical cultural<br>properties such as archaeological, historical<br>sites/monuments, religious structures, sacred groves<br>and or cemeteries? |  |      |
| 7  | Is the project likely to cause conflicts over water or any other resources?   |  |      |
| 8  | Will the project impact the travel patterns of persons within the community?  |  |      |
| 9  | Will the project affect a building or structure of aesthetic importance to the surrounding community?   |  |      |
| 10 | Will the project impact any buildings or structure on an adjacent property?   |  |      |
|    |   |  |      |

| 11 | Will the project have adverse impact on indigenous population, for example, displacement, loss of livelihoods or environmental and health hazards? |  |  |
|----|--|--|--|
| 12 | Were all the necessary stakeholders consulted and did<br>they contribute to the conceptualization and<br>development of the project?               |  |  |
| 13 | Are potential environmental and social impacts easily mitigated or reversible?   |  |  |
| 14 | Is the project located in a disputed area?   |  |  |
| 15 | Will the project have trans-boundary environmental impact?   |  |  |
| 16 | Does the implementing agency have the capacity and<br>experience to implement project of this type and<br>magnitude?                               |  |  |
| 17 | ??   |  |  |
| 18 | Will the project cause temporary or permanent displacement of resident(s)?   |  |  |

| 19  | Does the project have the potential to cause adverse<br>environmental or social impact on a neighboring<br>property?  |  |  |
|-----|---|--|--|
| ECO | SYSTEM AND BIODIVERSITY   |  |  |
| 20  | Is the project located inside or within 1 km of a national park, a protected area, wilderness area, wetlands and or critical habitats or an area with endemic fauna or flora? |  |  |
| 21  | Will the project result in the removal of any trees (shade<br>and fruit etc.) or land clearing during implementation?   |  |  |
| 22  | Will the project involve any effects to the coastal or marine environments?   |  |  |
| 23  | Will the project involve dredging of water bodies or excavation of wet materials in river, wetlands or coastal areas?   |  |  |
| 24  | Will the project change the use or management of forest resources?  |  |  |

| 25  | Will the project have substantial adverse effect, either<br>directly or through habitat modifications, on any<br>species identified as a sensitive or endemic?                |  |  |
|-----|---|--|--|
| 26  | Will the project have substantial adverse effect on any<br>habitat or other sensitive natural community identified<br>in local, regional or national policies?                |  |  |
| 27  | Will the project interfere substantially with the movement of any native, resident or migratory fish or wildlife species?   |  |  |
| 28  | Is the project located in the immediate vicinity of the coastal area?   |  |  |
| 29  | Does the project have the potential to contribute to overfishing?   |  |  |
| HEA | ALTH AND SAFETY   |  |  |
| 30  | Will the project produce any unsafe physical conditions<br>for workers such as poor sanitation, excavation,<br>working from height and working with heavy<br>equipment, etc.? |  |  |

| 31 | Will the project involve hoarding (temporary fencing of project site during construction to reduce unauthorized access)?   |  |  |
|----|--|--|--|
| 32 | Will the project impact the travel patterns of persons within the community?   |  |  |
| 33 | Will the project cause obstruction of regular traffic flow?  |  |  |
| 34 | Will the project present a high risk of human exposure<br>to pathogens, such as mosquito-borne or water-borne<br>diseases?   |  |  |
| 35 | Will the project create hazardous driving conditions<br>e.g. detours, missing bridges, lack of shoulders on<br>roadways, heavy equipment crossings, piles of stones<br>on roads, etc.? |  |  |

| 36 | CLIMATE CHANGE ADAPTATION AND MITIGATIO   | J |  |
|----|---|---|--|
| 37 | Does the project have the potential to impact the drainage pattern of the area? |   |  |

| 38 | Is the project area prone to flooding?   |  |  |
|----|--|--|--|
| 39 | Will the project involve extraction of groundwater or surface water supplies?  |  |  |
| 40 | Will the project result in significant discharge of greenhouse gases e.g. methane (CH <sub>4</sub> ) and carbon dioxide (CO <sub>2</sub> ) to the environment?   |  |  |
| 41 | Will the project result in significant removal of greenhouse gases e.g. carbon dioxide (CO <sub>2</sub> ) and methane (CH <sub>4</sub> ) from the atmosphere?  |  |  |
| 42 | Will the project create or contribute runoff water that<br>would exceed the capacity of existing or planned<br>storm-water drainage systems or provide substantial<br>additional sources of polluted runoff? |  |  |
| 43 | Will the project because of its proposed design and operation result in excessive consumption of water?  |  |  |
| 44 | Will the project because of its design and operation, result in excessive use of energy?   |  |  |
| 45 | Is the project by virtue of its location, susceptible to extreme drought conditions?   |  |  |

| 46 | Is the project by virtue of its location, susceptible to extreme precipitation and flooding?  |  |  |
|----|---|--|--|
| 47 | Does project beneficiaries aware of the environmental risks associated with the project, e.g. climate change and natural disasters?               |  |  |
| 48 | Will the project involve mitigation measures to combat<br>or resist extreme wind?   |  |  |
| 49 | Is the project likely to cause overgrazing by livestock?  |  |  |
| 50 | Does the project has the potential to impact on coral reefs and seagrass?   |  |  |
| SO | IL AND WATER POLLUTION  |  |  |
| 51 | Is the project located in a polluted or contaminated area<br>and/or close to a waste dump?  |  |  |
| 52 | Will the project involve the generation, storage and/or<br>use of hazardous materials e.g. chemicals, solvents,<br>poisonous, or explosive gases? |  |  |

| 53 | Will the project involve sewage and/or waste water treatment solution?  |  |  |
|----|---|--|--|
| 54 | Does the project involve the sourcing of aggregate material e.g. sand, limestone and gravel?  |  |  |
| 55 | Will the project involve the construction or rehabilitation of a processing facility?   |  |  |
| 56 | Will the project pose a risk of contamination of aquatic<br>or coastal ecosystems from discharge of pollutants e.g.<br>as petroleum products, or physical damage to reefs or<br>other sensitive ecosystems e.g. by clouding of waters by<br>dredge spoil? |  |  |
| 57 | Will the project involve onsite storage of pollutants such as petroleum products?   |  |  |
| 58 | Will the project require the purchase or use of pest<br>control agents or bioactive compounds, such as<br>pesticides, herbicides, fungicides, pharmaceuticals, or<br>hormones?  |  |  |
| 59 | Will the project substantially degrade water quality?   |  |  |

| 60  | Will the project create significant hazard to the public<br>or environment through the use or disposal of<br>hazardous material? |  |  |
|-----|--|--|--|
| 61  | Is there a likelihood that contaminated waste water could be reused in agricultural activities?                                  |  |  |
| SO  | LID WASTE MANAGEMENT   |  |  |
| 62  | Will the project involve generation of non-hazardous waste?  |  |  |
| 63  | Will the project involve the generation of hazardous waste e.g. asbestos, flammables, corrosives, toxics?                        |  |  |
| 64  | Is the waste generated from or by the sub-project reusable or recyclable?  |  |  |
| ERG | OSION AND SLOPE STABILITY  |  |  |
| 65  | Is the project located in an area of steep slope and or susceptible to landslides or erosion of topsoil?                         |  |  |
| 66  | Will project activities lead to soil erosion?  |  |  |

| AII | R POLLUTION - DUST AND NOIS  | SE  |
|-----|--|---|
| 67  | Will the project result in the rel environment?                        | lease of dust to the                      |
| 68  | Will the project result in the progases or odor?                       | oduction of noxious                       |
| 69  | Will the project generate noise? If noise receptors nearby (homes, sch |   |
|     | General Comments:  |   |
|     | Signed by Project Officer:   |   |
|     | Name:  |   |
|     | Date:  |   |
|     | Approved by EO:  | Generic EMP sufficient (Y/N):             |
|     | Name:  | EIA Required (Y/N):                       |
|     | Date:  | NEPA Environmental Permit Required (Y/N): |

| Level of Risk: | High | Substantial | Moderate | Low |
|----------------|------|-------------|----------|-----|
|                |      |             |          |     |
|                |      |             |          |     |
|                |      |             |          |     |
|                |      |             |          |     |
|                |      |             |          |     |
|                |      |             |          |     |
|                |      |             |          |     |

### APPENDIX 5: ENVIRONMENTAL AND SOCIAL MONITORING CHECKLIST

## JAMAICA SOCIAL INVESTMENT FUND

#### 11 OXFORD ROAD (NORWOOD AVE ENTRANCE)

**KINGSTON 5** 

| COMPLETED BY:  | DATE: | :  |      |
|--|-------|----|------|
| PROJECT NAME:  | PARIS | H: |      |
| INVOLUNTARY RESETTLEMENT   | YES   | NO | N/A  |
| The project site is free from encroachment by people?  |       |    |      |
| Land donor continue to support project (Land donor<br>not attempting to repossess land; and there are no<br>ownership issues raised by residents)? |       |    |      |
| Land donor(s) is/are happy with compensation<br>package (No complaints about adequacy and<br>timeliness of compensation).                          |       |    |      |
| Land donated is adequate for the project (No additional involuntary resettlement required).  |       |    |      |
| Lives and livelihood of resettled persons are adequately restored?   |       |    |      |
| COMMENTS AND MITIGATION ACTIONS TO BE T  | AKEN: |    |      |
|  |       | NO | N/A  |
| SOLID WASTE MANAGEMENT   | YES   | NU | 11/2 |
| SOLID WASTE MANAGEMENT Adequate waste receptacles/bins are onsite?   | YES   |    | 11/. |

| Valuable waste generated onsite is reused?                            |     |    |     |
|---|-----|----|-----|
| Waste is disposed of at the appropriate disposal sites                |     |    |     |
| by contractor? (No dumpsites observed). Describe in                   |     |    |     |
| comments if answer is "NO".   |     |    |     |
| Consultant maintains records of JSIF's Solid Waste                    |     |    |     |
| Origin and Disposal (SWOD) form?                                      |     |    |     |
| Trucks transporting solid waste is properly covered?                  |     |    |     |
|   |     |    |     |
| SOIL AND WATER POLLUTION  | YES | NO | N/. |
| Spoils are covered and protected by perimeter berms                   |     |    |     |
| or otherwise protected?   |     |    |     |
| Excavated areas are revegetated or protected from                     |     |    |     |
| erosion?  |     |    |     |
| Stormwater drains are protected from sediment?                        |     |    |     |
| Spoils, sand, gravel, or demolition materials stored                  |     |    |     |
| away (50 ft.) from water bodies?                                      |     |    |     |
| Slopes stabilized to minimize soil erosion and land                   |     |    |     |
| slippage?   |     |    |     |
| Hazardous chemicals e.g. petroleum products and                       |     |    |     |
| pesticides properly stored and used on site?                          |     |    |     |
| Chemical containers properly covered with suitable                    |     |    |     |
| lid?  |     |    |     |
| Chemical containers properly disposed of? Describe in                 |     |    |     |
|   |     |    |     |
| comments if not.  |     |    |     |
| comments if not.<br>Chemical spills or leaks avoided onsite? If "No", |     |    |     |
|   |     |    |     |
| Chemical spills or leaks avoided onsite? If "No",                     |     |    |     |

| Chemicals discharged into surface waters e.g. ponds,            |        |    |     |
|---|--------|----|-----|
| lakes, or rivers avoided?                                       |        |    |     |
| Refueling and maintenance of equipment e.g. oil                 |        |    |     |
| change done in accordance with environmental                    |        |    |     |
| protocols?  |        |    |     |
| Does the sanitation system consists of tertiary sewage          |        |    |     |
| treatment?  |        |    |     |
| COMMENTS AND MITIGATION ACTIONS TO BE                           | TAKEN: |    |     |
| ECOSYSTEM AND BIODIVERSITY                                      | YES    | NO | N/A |
| Avoided incidental/accident damage or removal of                |        |    |     |
| trees/forestry?   |        |    |     |
| Permit obtained to remove trees that pose a risk to the         |        |    |     |
| project?  |        |    |     |
| Trees removed are replaced as per JSIF Policy?                  |        |    |     |
| Cutting of trees for hoarding avoided?                          |        |    |     |
| Impacts of project on wildlife or endangered species prevented? |        |    |     |
| Endangered species identified in project area                   |        |    |     |
| reported?   |        |    |     |
| Project avoids altering the landscape of the site?              |        |    |     |
| COMMENTS AND MITIGATION ACTIONS TO BE                           | TAKEN: |    |     |
| CLIMATE CHANGE ADAPTATION/MITATIONS                             | YES    | NO | N/A |
| Drainage system at the site adequate?                           |        |    |     |
|   |        |    |     |

| Water efficient fixture such low flush toilets and low  |  |  |
|---|--|--|
| flow faucets being implemented?                         |  |  |
| Rainwater harvesting system being implemented?          |  |  |
| Did the project use drip irrigation system as opposed   |  |  |
| to sprinklers?  |  |  |
| Energy efficient fixtures e.g. LED lighting being       |  |  |
| implemented at the site?                                |  |  |
| Renewable energy system e.g. solar and wind being       |  |  |
| implemented at the site?                                |  |  |
| Hurricane straps used to secure roof?                   |  |  |
| Fertilizer applied according to plant needs and results |  |  |
| of soil nutrient analysis?                              |  |  |
| Were efforts made to preserve mangrove, forest or any   |  |  |
| other ecosystem in close proximity to the site?         |  |  |
| Did the Contractor avoid land clearing by fire?         |  |  |
| Did the project involve planting of trees?              |  |  |
| Overgrazing of vegetation avoided?                      |  |  |

# COMMENTS AND MITIGATION ACTIONS TO BE TAKEN:

| EROSION CONTROL MEASURES  | YES | NO | N/A |
|---|-----|----|-----|
| Structures constructed to protect against erosion/<br>landslide?                        |     |    |     |
| Trenches backfilled/resurfaced immediately after excavation and structure installation? |     |    |     |
| Cleared land revegetated in a timely manner?  |     |    |     |
| Farmers operation consistent with good land husbandry practices?                        |     |    |     |

| COMMENTS AND MITIGATION ACTIONS TO BE                        | <b>FAKEN:</b> |    |   |
|--|---------------|----|---|
|  |               |    |   |
|  |               |    |   |
|  |               |    |   |
|  |               |    |   |
| DUST AND NOISE   | YES           | NO | N |
| Dust adequately controlled onsite?                           |               |    |   |
| Dust mitigation measures implemented onsite e.g.             |               |    |   |
| irrigation of dry dusty areas with water at least twice      |               |    |   |
| per day?   |               |    |   |
| Community satisfied with dust management onsite?             |               |    |   |
| Noise mitigation measures implemented onsite?                |               |    |   |
| Community satisfied with noise management onsite?            |               |    |   |
| Works conducted in the prescribed working hours of           |               |    |   |
| 8:00 AM to 6:00 PM?  |               |    |   |
| Construction equipment and vehicle in good working           |               |    |   |
| conditions?  |               |    |   |
| COMMENTS AND MITIGATION ACTIONS TO BE                        | <b>FAKEN:</b> |    |   |
|  |               |    |   |
|  |               |    |   |
|  |               |    |   |
|  |               |    |   |
|  | MEG           | NO | • |
| HEALTH AND SAFETY  | YES           | NO | N |
| Normal working hours 8:00 a.m. to 6:00 p.m.                  |               |    |   |
| Adequate sanitary facilities (toilet) available for workers? |               |    |   |
| Project workers covered by insurance?                        |               |    |   |
| Conduct awareness campaigns on HIV and other                 |               |    |   |
| communicable diseases (have any awareness meeting            |               |    |   |
| on HIV/AIDS and other communicable diseases ever             |               |    |   |
| Conduct awareness campaign on child labour?Image: Conduct awareness campaign on child labour?Awareness meeting conducted for the prevention of<br>prostitutions and other sexual offences?Image: Conduct awareness campaign on child labour?Accidents including death, injury, and fires at the site<br>avoided?Image: Conduct awareness campaign on child labour?First Aid equipment available at the site?Image: Conduct awareness campaign on child labour?Workers wearing the appropriate personal protective<br>equipment (PPEs) for the job?Image: Conduct awareness campaign on child labour?Appropriate safety signs erected onsite?Image: Conduct awareness campaign on child labour?Hazardous locations such as excavation pits properly<br>marked for identification?Image: Conduct awareness campaign on child labour?Safe work practices being followed?Image: Conduct awareness campaign on child labour?Walkways cleared of clutter and trip hazards?Image: Conduct awareness campaign on child labour?  |  |
|---|--|
| prostitutions and other sexual offences?Image: Constraint of the sexual offences?Accidents including death, injury, and fires at the site<br>avoided?Image: Constraint of the sexual offences?First Aid equipment available at the site?Image: Constraint of the sexual offences?Workers wearing the appropriate personal protective<br>equipment (PPEs) for the job?Image: Constraint of the sexual offences?Appropriate safety signs erected onsite?Image: Constraint of the sexual offences?Hazardous locations such as excavation pits properly<br>marked for identification?Image: Constraint of the sexual offences?Safe work practices being followed?Image: Constraint of the sexual offences?Walkways cleared of clutter and trip hazards?Image: Constraint of the sexual offences?  |  |
| avoided?Image: Constraint of the state of the |  |
| Workers wearing the appropriate personal protective<br>equipment (PPEs) for the job?Image: Comparison of the protective<br>equipment (PPEs) for the job?Appropriate safety signs erected onsite?Image: Comparison of the protective<br>marked for identification?Image: Comparison of the protective<br>marked for identification?Safe work practices being followed?Image: Comparison of the protective<br>marked of clutter and trip hazards?Image: Comparison of the protective<br>marked for identification   |  |
| equipment (PPEs) for the job?Image: Constant of the job?Appropriate safety signs erected onsite?Image: Constant of the job o                            |  |
| Hazardous locations such as excavation pits properly   marked for identification?   Safe work practices being followed?   Walkways cleared of clutter and trip hazards?   |  |
| marked for identification?Safe work practices being followed?Walkways cleared of clutter and trip hazards?  |  |
| Walkways cleared of clutter and trip hazards?   |  |
|   |  |
|   |  |
| Potable water available for workers?  |  |
| Construction materials and waste properly organized and stored?   |  |
| COMMENTS AND MITIGATION ACTIONS TO BE TAKEN:  |  |
|   |  |
|   |  |
|   |  |
|   |  |
|   |  |
|   |  |

# **APPENDIX 6:** GUIDELINES FOR VOLUNTARY LAND DONATION

- Land to be donated must be identified by the community through a participatory approach
- Impacts of proposed activities on donated land must be fully explained to the donor
- The potential donor is aware that refusal is an option, and that right of refusal is specified in the donation document the donor will sign
- The act of donation is undertaken without coercion, manipulation, or any form of pressure on the part of public or traditional authorities
- The donor may request monetary or non-monetary benefits or incentives as a condition for donation
- The proportion of land that may be donated cannot exceed the area required to maintain the donor's livelihood or that of his/her household
- Donation of land cannot occur if it requires any household relocation
- For community or collective land, donation can only occur with the consent of individuals using or occupying the land
- Verification must be obtained from each person donating land (either through proper documentation or through confirmation by at least two witnesses)
- The implementing agency establishes that the land to be donated is free of encumbrances or encroachment and registers the donated land in an official land registry
- Any donated land that is not used for its agreed purpose is returned to the donor.

Each instance of voluntary land donation in the sub-project must be documented. This requires written notification indicating the location and amount of land that is sought and its intended use for the subproject, and requires a formal statement of donation, establishing informed consent and signed by each owner or user involved. Taxes to be paid by the land donator for registration of the land transfer, if applicable, should be covered in full by the implementation agency. The implementation agency maintains a record with documentation for each instance of land donation. The documentation is made available for review in any grievance that may arise, and is provided to the World Bank upon request (see next page).

The project must specify means by which land donors (and, potentially, persons whose use or occupancy was not recognized in the transfer of land) may raise grievances, and measures to ensure consideration of, and timely response to, grievances raised. The grievance process includes participation of reviewers not directly affiliated with the project implementing agency. Grievances may be referred to customary conflict mediation arrangements where they are not directly affiliated with traditional leaders who are a party to the donation process. Alternatively, grievances may be referred to grievance mechanisms established for project purposes. The grievance process imposes no cost upon those raising grievances, and participation in the grievance process does not preclude pursuit of legal remedies under national laws.

It is possible to distinguish between "pure" donations without any compensation or support given to the person affected, vis-à-vis "partial" donations which involve some monetary or non-monetary benefits or incentives provided to the affected person. Both can be broadly classified as "voluntary donations" in the sense that the transfer of assets is done without involving the payment of compensation at replacement value. Voluntary land donations may be allowed even if no viable alternative exists, as long as the donation is to the benefit of the donor (such as a road rehabilitation project that will also benefit the owner of a small piece of land to be donated for the road works).

All family members (including spouses) must be aware of the donation, in order to minimize the risks of women users of the land to be donated being passed over in decision-making on land donation and the risks of cross-generational conflicts.26 Individuals using or occupying community or collective lands must also be aware of the donation to minimize risks of settlers or migrants being passed over in decision-making on land donation.

# Example of required contents of a form to be used at the community level for documenting voluntary land donations during the initial stages of sub-project or activity implementation

Format of land donation letter/statement/deed

- Landowner (name, address, occupation)
- Purpose and context of voluntary land donation
- Duration of voluntary land donation
- Title, status, address and dimensions (length, width and total area) of land to be voluntarily donated
- Current use of land to be donated
- Proportion of total land owned by landowner

- Site map and photos of land to be donated
- Names and dated signatures of landowner, of head of village, and of witnesses
- Names and dated signatures of Board of Trustee members
- Designation of record keeping procedures (ex: Local administration offices, Project Website, etc.)
- Designation of disclosure procedures (ex: Notification on community information board, in community media, on Project Website, etc.)
- Designation of applicable grievance mechanism(s).

## **APPENDIX 7: PROJECT WORKERS CODE OF CONDUCT**

This code of conduct contains obligations on all project staff (including sub-contractors and day workers) that are suitable to address the following issues, as a minimum. Additional obligations may be added to respond to particular concerns of the region, the location and the project sector or to specific project requirements. The issues to be addressed include that all contractors and persons employed through the project and/or beneficiaries are to:

#### General work conditions

- 1. Comply with applicable laws, rules, and regulations of the Government of Jamaica;
- 2. Avoid conflicts of interest (such that benefits, contracts, or employment, or any sort of preferential treatment or favors, are not provided to any person with whom there is a financial, family, or personal connection)
- 3. Respect reasonable work instructions (including regarding environmental and social norms);
- 4. Protect and properly use property (for example, to prohibit theft, carelessness or waste)
- 5. Comply with applicable health and safety requirements (including wearing prescribed personal protective equipment, preventing avoidable accidents and a duty to report conditions or practices that pose a safety hazard or threaten the environment);
- 6. Uphold Sanitation requirements (for example, that all workers use specified sanitary facilities provided by their employer and not open areas)
- 7. Not use illegal substances at anytime on or during work hours;
- 8. Not Discriminate against any other worker (for example on the basis of family status, ethnicity, race, gender, religion, language, marital status, birth, age, disability, or political conviction)

#### Uphold Community Safety

- 9. Have respectful interactions with community members (for example to convey an attitude of respect and non-discrimination) with local communities;
- 10. Not engage in any act of sexual harassment (whether through use of language or behavior, towards men or women or children, that is inappropriate, harassing, abusive, sexually provocative, demeaning or culturally inappropriate)

- 11. Not engage in any act of violence or exploitation (including prohibition of the exchange of money, employment, goods, or services for sex, including sexual favors or other forms of humiliating, degrading or exploitative behavior.
- 12. Not participate in sexual activity with children—including grooming or through digital media. Mistaken belief regarding the age of a child and consent from the child is not a defense.
- 13. Not exchange money, employment, goods, or services for sex, including sexual favors or other forms of humiliating, degrading or exploitative behavior.
- 14. Attend training courses related to HIV/AIDS, GBV and CAE as requested by my Employer.
- 15. Report to the 'GBV and CAE Compliance Team' any situation where I may have concerns or suspicions regarding acts of GBV or against children by a fellow worker, whether in my company or not, or any breaches of this code of conduct.)

## With regard to children under the age of 18:

- 16. Ensure the Protection of children (including prohibitions against abuse, defilement, or otherwise unacceptable behavior with children, limiting interactions with children, and ensuring their safety in project areas)
- 17. Wherever possible, ensure that another adult is present when working in the proximity of children.
- 18. Use any computers, mobile phones, or video and digital cameras appropriately, and never to exploit or harass children through any medium
- 19. Refrain from physical punishment or discipline of children
- 20. Refrain from hiring children for domestic or other labor which is inappropriate given their age or developmental stage, which interferes with their time available for education and recreational activities, or which places them at significant risk of injury.
- 21. Comply with all relevant local legislation, including labor laws in relation to child labor.

# **Process to file a Grievance Complaints**

- 22. Protected against retaliation for workers who report violations of the Code, if that report is made in good faith.
- 23. Report violations of this Code as a duty;
- 24. If I have any complaints regarding my work conditions, I can complain to the site manager at the following number \_\_\_\_\_\_. If my concerns are related to sexual harassment, I can call the Centre for the Investigation of Sexual Offences and Child Abuse (CISOCA) at 876-926-7318 or Office of the

Children's Registry at 1-888- PROTECT (876-776-8328) (LIME). Tel: 876-908-2132 (LIME). 876-618-5888 (Digicel Landline) which handles such matters in a confidential manner.

#### On signing I confirm that:

- a. I have received a copy of this Code
- b. The code has been explained to me
- c. Acknowledged that adherence to this Code of Conduct is a condition of employment; and
- d. Understood that violations of the Code can result in serious consequences, up to and including dismissal, or referral to legal authorities.

SIGNATURE:\_\_\_\_\_ DATE: \_\_\_\_\_

PRINTED NAME: \_\_\_\_\_

## **APPENDIX 8: REPORTING FORMAT FOR GRIEVANCE REDRESS**

| Commu   | Type o  | f Grievanc  | e  |  |           | Grieva                      | nce reso             | olution     |  |
|---|---|---|--|--|-----------|-----------------------------|----------------------|-------------|--|
| nity<br>Project<br>&<br>Name<br>of<br>Compla<br>inant | Affec<br>ted,<br>but<br>not<br>infor<br>med<br>about<br>impa<br>cts<br>and<br>optio<br>ns | Compen<br>sation<br>awarded<br>is<br>inadequ<br>ate | Compen<br>sation<br>not paid<br>before<br>asset<br>acquisiti<br>on | Resettle<br>ment<br>benefit<br>s<br>awarde<br>d are<br>not<br>provide<br>d | Ot<br>her | Date<br>of<br>compl<br>aint | Date<br>resol<br>ved | Pend<br>ing | Case<br>refer<br>red<br>to<br>the<br>Cour<br>t |
| Commun  | ity Proj  | ect 1   |  |  |           |                             |                      |             |  |
| Compla<br>inant A                                     |   |   |  |  |           |                             |                      |             |  |
| Compla<br>inant B                                     |   |   |  |  |           |                             |                      |             |  |
| Compla<br>inant C                                     |   | <u> </u>  | <u> </u>   |  |           |                             |                      |             |  |
| Commun  | ity Proj  | ect 2   |  |  |           |                             |                      | •           |  |
| Compla<br>inant D                                     |   |   |  |  |           |                             |                      |             |  |
| Compla<br>inant E                                     |   |   |  |  |           |                             |                      |             |  |
| TOTAL   |   |   |  |  |           |                             |                      |             |  |

#### **APPENDIX 9 – SAMPLE STAKEHOLDER CONSULTATION**



It was pointed out that JSIF is committed to implementing projects in alignment with applicable local and international environmental laws and the requirements of our funding partners.

It was further emphasized that World Bank projects including the proposed REDI 2, require the application of specific standards of care with respect to environmental and social issues. Environmental and social safeguards and details of these including the mitigation measures for the protection of the physical environment, health and safety of project beneficiaries, the protection of indigenous people and their properties, the protection of physical cultural resources etc. were shared with attendees.

There was representation from the various Municipalities in the persons of deputy Mayors and Councillors at the consultations and support was provided by potential REDI 2 partners such as the Social Development Commission (SDC), the Rural Agricultural Development Authority (RADA), the Tourism Product Development Company (TPDCo) and the Department of Cooperatives and Friendly Societies (DCFS).

The information provided by JSIF and partners was generally well received and appreciation expressed that JSIF and the partners organized the consultations.

# Feedback regarding Environmental Issues from the Consultations

The following was the main feedback from the sessions:

- The Westmoreland consultation strongly recommended that some kind of group insurance be explored for the mitigation of disasters and praedial larcency.
- The St. Thomas consultations were mainly concerned about access (roads, bridges and drainage) for both agriculture and tourism.

Other issues raised and discussed had to do with the involvement of youth in the proposed programmes, governance issues with respect to formation, registration and monitoring of groups and the cost and issuing of licenses.

Beverly Stewart Tourism Specialist July 2, 2018

| () II         | E WORLD BAN   | c (jedi   | jsk   |
|---------------|---------------|---|---|
|               | Rural Ec      | Programme<br>onomic Development Initiative (RE<br>Wednesday, June 27, 201<br>John Rollins Success Primary | 0   |
| 9:30 a        |               | Registration  |   |
| 10:004        |               | Welcome and Opening Remarks   | Mrs. Beverly Stewart<br>Tourism Specialist, JSIF            |
| 10.05         | 10:10am       | Greetings   | Councilor Leroy Williams                                    |
|               | -10:15am      | The JSIF Story  | Vincent Thompson<br>Agriculture Specialist, ISIF            |
| 10:15         | -10:35am      | Short Video on REDI 1 highlights  |   |
| - Contraction | -10:40        | REDI 2 Power Point Presentation   | Vincent Thompson  |
|               | )-10:55 am    | ISIF Environment Safeguards   | Dr. Milton Clarke<br>JSIF                                   |
| 10:5          | 5-11:00am     | Remarks   | Mr. Randy Hayle<br>SDC                                      |
| 11:0          | 0-11:05am     | Remarks   | Larisa McBean<br>TPDCo                                      |
| 11:0          | 5-11:10 am    | Remarks   | Mrs. Sadie Dixon-Bennett<br>Parish Manager<br>RADA          |
| 11:1          | 0-11:15am     |   | Mr. Oneil Gotrdon<br>Asst. Superintendent Road<br>and Works |
| 11:           | 15 am-12:00pi | n Question and Ansv   | vers/ Closing Remarks                                       |
|               |               |   |   |

|                  | 國  |  |
|------------------|--|--|
| THE WORLD        | BANK Credi   | jsil   |
| Rural            | Programme<br>Economic Development Initiative<br>Thursday, June 28, 2<br>Savanna-la-mar United Church | (REDI) 2 Consultation  |
| 9:30 anı         | Registration   |  |
| 10:00am          | Welcome and Opening Remarks  | Mrs. Beverly Stewart<br>Tourism Specialist, JSIF   |
| 10:10-10:15am    | The JSIF Story   |  |
| 10:15-10:35am    | Short Video on REDI 1 highlights   |  |
| 10:35-10:40      | <b>REDI 2</b> Power Point Presentation   | Vincent Thompson   |
| 10:40-10:55 am   | JSIF Environment Safeguards  | Dr. Milton Clarke  |
| 10:55-11:00am    | Remarks  | Mr. Ron Daley<br>SDC   |
| 11:00-11:05am    | Remarks  | Larisa McBean<br>TPDCo   |
| 11:05-11:10 am   | Remarks  | Mr. Roan Vassel<br>Parish Manager<br>Rural Agriculture<br>Development Au                         |
| 11:10-11:15am    |  | Mr. Omar Palmer<br>Deputy Chief Engineering<br>Officer<br>Westmoreland Municipal<br>Corporation. |
| 11:15 am-10:00pm | Closing Remarks/ Q   | uestions and Answers   |



|          | Manuel Kess | Dorolene Ellis | Pauleste Barnean                   | the Raule    | NAME          | VENUE: Anderen Chu   |
|----------|-------------|----------------|------------------------------------|--------------|---------------|--|
|          | Forming     | focuetary      | Buleste Brucon Home ic afrei RARY  | Deputy Mayor | JOB TITLE     | Anglisan Church Hall Morrant Day St Thomas   |
|          | Sotul       | Centert        | RAMA.                              | of Thomas    | ORGANIZATIONS | ION  |
|          | 519-4557    | 435.3874       | 1876-832-6                         | 356-5570     | TELEPHONE     | ATIVE (REDI) 2 Co  |
|          | *           |                | 18 %- 832 W Buncarpet ada. goa Jin |              | E-MAIL        | RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATION<br>DATE : June 18, 2019 |
| Page [ 2 | CHHK        | DALEULI        | and Hours                          | R            | SIGNATURE     | 10   |

Itancella Ball. DORA 121 Algender Dlala Jour Poter Rollin VENUE: Sam E NAME Will Dary Letence Anglican Church Hall Morant Bay St Thomas towers parnies REGISTRATION Alun alla Them ber Valund ear Frender JOB TITLE V aday) Kharp JA.S. 1 Jeappik Devision A starte ORGANIZATIONS Prada Jahren 1844 The Division Valley RURAL ECONOMIC DEVELOPMENT INITIATIVE (REDI) 2 CONSULTATION 2h 77 25006 Unteristictor grad make an TELEPHONE. 363.4657 579-3184 524-586/ -5485979 Ink and 205 (0) pola 9715-2142 DATE : June 18, 2018 for the Driverment. an yes 1 Pr 33 ( lating an E-MAIL Selatur SIGNATURE 4 20 Puge | 1 Such 293 ۲.

deata Frank barret Neoq "Jerie k Arther univer VENUE: Anglican Church Hall Morant Bay St Thomas NAME Counter the 4 to fadoon REGISTRATION - alt Filmy France Thef Engineers F. Tomas Hunicipa former. JOB TITLE St. Jours Manieral Cada Nolly Coder Brack 4 3920468 ade walky Bine Edan Valley ORGANIZATIONS TELEPHONE group RURAL ECONOMIC DEVELOPMENT INITIATIVE (REDI) 2 CONSULTATION 260-715 534-6314 520-5412 E42-807 020101050 DATE : June 18, 2018 E-MAIL まく Arth or miller ceper volley VAR.E. SIGNATURE ann Sil Page | 1

|          | Minnelle Stating Franci | Hyacinth v esphas | Cotting 1 Sheather # 14 Botth | Mulling 660                      | Guesher I Murgher | Esmainda Maikland Paimer | NAME JOB TITLE     | VENUE: Andrea Chart Hall Married Rest   |
|----------|-------------------------|-------------------|-------------------------------|----------------------------------|-------------------|--------------------------|--------------------|---|
|          | £                       |                   | WITH R.H.D.H.                 | New Stepp Shadowd                | gher              | imer                     | TILE ORGANIZATIONS | REGISTRATION  |
|          | 584-0823                | 4357465           | ) A 853-5969                  |                                  | 434 1469          | 430-0908                 | ATTONS TELEPHONE   | RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATION<br>DATE: June 18, 2018 |
|          |                         |                   |                               | 284-8088 life water all not your |                   |                          | E-MAIL             | 2 CONSULTATION  |
| Page   2 | m Steling               | Hidalkas          | Alfadia                       | - Cor                            | Baroker           | Emarkly                  | SIGNATURE          |   |

Paul Por Edmin Rockison 12100u õ VENUE: Anglienn Church Hall Morant Bay St Themas -como t impbell-Danis NAME 10 Phankar 100 is the REGISTRATION 14.43 Dibition 4/4 「たいまちろう protecto Lure. USUL JOB TITLE Pregonal Hilbide COC Roder RA0A ORGANIZATIONS Sound Sumar Polizing NWC wis INITIATIVE (REDI) 2 CONSULTATION RURAL ECONOMIC DEVELOPMENT TELEPHONE Son a since to the ces 358-4070 250 4202 1239278 520-3384 Ricescotty walle DATE : June 18, 2018 Card, 1. VNAL-MOTH E-MAIL - ac SIGNATURE Þ SI 3 Page |2 alecci. Lee

|          | Ing Bown                   | Affred Edwards               | meline Zwood                  | Juckson                  | Charles Briss                      | LEnoy Arithell | VENUE: Anguer Learch JOB TITLE | at the second second   |
|----------|----------------------------|------------------------------|-------------------------------|--------------------------|------------------------------------|----------------|--------------------------------|--|
|          | Ventine Cate Pino Sec-6859 | Penlyne coffe Pro 357 \$1200 | Convine Castle Porto 523-2008 | Devilyme Castle 803-1516 | Perlyne Castle Farmer page 3671244 | 22IE 2560384   | ORGANIZATIONS TEL              | RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATION |
|          |                            |                              |                               |                          |                                    |                | E-MAIL.                        | EVELOPMENT<br>CONSULTATION                                     |
| Page   2 | ·Lever                     | # Edward                     | m Edwards                     | All Tucken               | Bara                               | Starte         | SIGNATURE                      |  |

| VENUE: Join Kulins Success Primary School Anditorium | REGISTRATION     | NO                        | RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATION<br>DATE: June 27, 2018 | PMENT                | 6         |
|--|------------------|---------------------------|---|----------------------|-----------|
| NAME   | JOB TITLE        | ORGANIZATIONS             | E-MAIL  | TELEPHONE            | SIGNATUR  |
| Smale Drow Burner Present Haunes                     | PARIEN Haward    | NADA                      | Annis erroda gor. for 312 - 0861  | 34-0861              | Dhunet +  |
| Fil . Filmule  | Marros 1         | And Kill Prance           | Nur Will Prairie Town Mill Rodrang yoke Car 581 -3680                                 | 281-3680             | Elly rade |
| Meural Caroste                                       |                  | Rechanter Alacent         | Technishy foculty - Malual Guggle Cyaharen 241 - 4696                                 | 291-4696             | N.        |
| Trend to Alliant                                     |                  | Crockwill<br>Prace Recert |   | 896 4861<br>399 9994 | Allow     |
|  |                  | Cool Mill                 | Rood Duil Brank, Winstom & IMARCIAN   | 384 5517             | Berner B  |
|  | Editar operation | JSIF                      | mit have clay tel tsik ort  | 725 202 - Sot        | (a) Jula  |
| Ś  | Build            | ST. France                | Pueles on Estimas   | 7-0035-256           | al a      |

| 30   | SICNATUR                 | Darg.               | All White the    | AV.                          |               | 7   site J |
|--|--------------------------|---------------------|------------------|------------------------------|---------------|------------|
| MENT   | SELF 195-1               | 876-582-0269        | 524 2 42 - CVB   | 14 94 -42 22/                |               |            |
| RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATION<br>DATE : June 27, 2018 | for the mail             | dy. shurter fift of | when is 3393403  | restablicit Very S34-8525    |               |            |
| NO   | ORGANIZATIONS<br>USITE U | 7221                | and regime creat | the With Co                  | Low constants |            |
| GISTRATION   | Agriculture<br>Recalls   | Toward Greater      | Mga ex           | 11/ Sala CDC                 |               |            |
| VENUE- John Rollins Success P  | Vincent land Dron        | BEVERS STEWART      | por burger       | Alern Led Willing MI Sale CD | manu () - 51  |            |

| 5   | SIGNMENT  | Page 1 |
|---|---|--------|
| DPMENT  | 365 2524<br>B31 4145                            |        |
| ECONOMIC DEVELO<br>IVE (REDI) 2 CONSI<br>DATE: June 27, 2015  | Anchelle. Shills                                |        |
| ISTRATION RURAL ECONOMIC DEVELOPMENT<br>INTIATIVE (REDI) 2 CONSULTATION<br>Primary School Andlineium DATE: June 27, 2015.   | ORGANIZATIONS<br>Buyer Ulluge et<br>Association | T      |
| GISTRAI<br>Construction of the set | Medical<br>Decar                                |        |
| VENUE: John Rollins Success Primary Rebool Auditorium   | DAMACLE ILE Shills                              |        |

POTRICIA Morcia house Kerwarth Sadly Nadine 8000 URCCIATA VENUE: WASHING TON NAME Wulliam Marco Kessna Savaana-la-mar United Church Beckford Street Plumpan REGISTRATION Pamer Poultry hama FRAM Laberly TARNER terre JOB TITLE Bird Mountain Bird Belle Isle Prito 436-402 Bay Road LIL, 4379330 Blue Castle BRE TELE PHO 323 8349 Purlo. ORGANIZATIONS Man/ges Plain Bil 86 2010 His hand Tinking 874-881-69171 Jan lieung INITIATIVE (REDI) 2 CONSULTATION RURAL ECONOMIC DEVELOPMENT TELEPHONE 560-352 9302177 DATE : June 28, 2018 E-MAIL Manag たいのっちいし 7 Nº Kessia Mara SIGNATURE Willers 2 S Page | 1

Berone mederal Barned Garr nomedic. Bewendy. yvonine Haave QUODINH LITER VENUE: Savanna-la-mar United Church Beckford Street NAME 1And Fartes REGISTRATION 1 A.E.O all+. -A JOS TITLE R. A.DA Romi The To RAda ORGANIZATIONS U OC INITIATIVE (REDI) 2 CONSULTATION RURAL ECONOMIC DEVELOPMENT H52 4015 8629-566 9tortes TELEPHONE 8694714 11 10 moul JUNES6 DATE : June 28, 2018 and ernigigedung Redard & Beto Bush Mar Rade.cm Denne -E-MAIL Thank ( P 1. ň Citte 00 0 Sions MCDON 00 1 SIGNATURE Lapon S. Page | 2 19 for a source

Watnice Yuri meses Chiba 1erty Separty NON VENUE: Stephenson NAME Daley Garline Junes UP 110 Savanna-la-mar United Church Beckford Street REGISTRATION Bullet tree Janobs Marger SP Depty Pristingues han HE0 JOB TITLE Assista Artim Billed Tree MPDC RADA Spc ORGANIZATIONS R.A.D.A A.A.D.A INITIATIVE (REDI) 2 CONSULTATION RURAL ECONOMIC DEVELOPMENT Pud Batord RTELEPHONE Q16 997-3167 Hereinste was grouponte 790-983 Non-inst helpe for the 1 is 11 role apresentation 248 728 873-6451 978 15 DA 10 DSer. Chylan Dynamicon DATE : June 28, 2018 deleur esoc E-MAIL SW.1the SIGNATURE Ø 2 Page 2

Kerrick Bailey Methia Phylic Kennedy OHAR Patricia Redunit ALL MEMMELL VENUE: Savanna-ta-mar United Church Bockford Street f PALMAR-NAME Sharper Josephi REGISTRATION Larmer DEFUTY SUBLEW TRUNKIT NUMERAL COLOGAN Marketing Extension affect ANN, whether deal Poulty farme Farmer Fond procentar Former Poultry Farmer JOB TITLE -14 Westicoutand Bee famine Hos Buints annat Pme 547-3992 Friendship Achievers WOFS. Friendship advieners 500-6751 Townton PMD. RADA Group ORGANIZATIONS RURAL ECONOMIC DEVELOPMENT INITIATIVE (REDI) 2 CONSULTATION 547-3992 principalizations Records 992 - 923 - 1138 Jon 1 4 1 4 1 1 - 228 - 248 365 8202-819-5824 1-651-816 TELEPHONE 2900102 DATE : June 28, 2018 o-Stopenergalower-·Com shapealethia & gome Shurcherd @ Hit March E-MAIL NBailer PIR 1-the Anape-SIGNATURE S. Page | 1

|          | darais Vaniel<br>Ajusky Mones                 | Soreth Ronkin         | DENDMAN MURRAY | Rown Vassel                        | Andre' Frechtelon                    | Ann-Maric<br>Brown    | NAME          | VENUE: Savana-li-m   |
|----------|---|-----------------------|----------------|------------------------------------|--------------------------------------|-----------------------|---------------|--|
| o Har    | Sani-z kontet                                 | Ohicken Furnel        | The farmes     | Parish Agri Mapp                   | Agricultural<br>Extension<br>Officer | Statistica.           | JOB TITLE     | REGISTRATION   |
|          | the DCFS                                      |                       | WB.F.A.        | RADA                               | RA.DA .                              | RADA                  | ORGANIZATIONS | NO   |
|          | 214-2662<br>874-2662<br>6132-2562<br>957-7417 | 391-69 76             | (cs& c/8       | 324 7451                           | 194:3:53396                          | 4165-560              | TELEPHONE     | ATTVE (REDI) 2 Co  |
|          | ainstey thomas Edicts                         | inellabolicsequed ion |                | 32.4 7451 Vassel v & vieda gov. 14 | 184,3,55294 Redthants and gois sm    | browing Brades gov im | E-MAIL        | RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATION<br>DATE : June 28, 2018 |
| Page   1 | A a.K.  | Antri                 | 8 MURRY        | n R. Valae                         |                                      | A. Brown              | SIGNATURE     | 10   |

|          | Greek Uniborne.<br>Middel Sclemon   | Jennilen Cepay     | Geatton Kind                             | Lemond Reck ford  | heppene Hours           | NAME          | And Formersky<br>And Formersky<br>VENUE: Sayanna-lace                                 |
|----------|---|--------------------|--|---|-------------------------|---------------|---|
|          | 100   | Former             | folptal                                  |   | Manuer Horse Konger     | JOB TITLE     | REGISTRATION  |
|          | Holy Timby Church   | Galburg MU.28-0078 | adapte who Pino gitz with the lond is no |   | yangahan                | ORGANIZATIONS | NO  |
|          | 875-8755<br>918-8060<br>342-4823  | 408-820h           | Athattle 0                               | 822-6091  | 1289-019                | TELEPHONE     | AL ECONOMIC DEV<br>LATIVE (REDI) 2 CO   |
|          | 875-8755 Jordt Unterne Ogna<br>918-8260 julytmiljane gruphiligen<br>342-4823 Herenselemen gemälie |                    | Clar lonk is 910 server                  | and the second se | Segine to is Degouil on | E-MAIL        | RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATION<br>DATE: June 28, 2018 |
| Page   2 | a Grand Indee   | Ciene              | (D)                                      | L Bartino   | r K. Horas              | SIGNATURE     |   |

|      |   | Devery Jr              | Vincent Throupson       | Milton Charles   | Lepine Works | - H-turky         | NAME          | VENUE: Savan   |
|------|---|------------------------|-------------------------|------------------|--------------|-------------------|---------------|--|
|      |   | Were Tanson Stands     | exon Apricultur Scinter | es Ens. Spenatur | Have Keeper  | Site Ether        | JOBTITLE      | The former of th |
|      |   | war JUDS               | W JSIF                  | - Of- 11         | 44           | RUDT              | ORGANIZATIONS | N  |
|      |   | 1960-255-943           | 1581 755                | \$26 yes set 5   | 876 E42 6231 | - 1660 - 12       | TELEPHONE     | RURAL ECONOMIC DEVELOPMENT<br>INTITATIVE (REDD) 2 CONSULTATIC<br>DATE : June 23, 2018  |
|      |   | Kernergi senser igun . |                         |                  |              | anteshe Onder you | E-MAIL        | DEVELOPMENT<br>CONSULTATION  |
| Page | 0 | Aund M                 | X                       | Elin             | X. Asars     | Ŧ                 | SIGNATURE     | K) R   |

|         | Oral Campbe      | Sophia Uleff                                   | NAME JOB TITLE | RE   |
|---------|------------------|--|----------------|--|
|         | Campbell Forming | Faming   | JOB TITLE      | REGISTRATION   |
|         | Cold sping       | Bonneysite 419-8253<br>P. M. D. graps 419-8253 | ORGANIZATIONS  | NO   |
|         | 581-7=m          | 419-8253                                       | TEL            | RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATIO  |
|         |                  |  | E-MAIL         | RURAL ECONOMIC DEVELOPMENT<br>INITIATIVE (REDI) 2 CONSULTATION |
| Page [2 | O Compbel        | S Ukft   | SIGNATURE      |  |